

DOE/FE/05121--T1

DOE/FE/05121--T1

DE82 014501

The Design, Construction, and Operation  
of a  
Process-Development Unit  
for the  
High-Rate, Entrained-Flow Coal-Gasification Process

Quarterly Technical Progress Report No. 3

October - December 1981

**MASTER**

**DISCLAIMER**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Prepared for

United States Department of Energy

under

Contract No. DE-AC01-81FE05121

**NOTICE**

**PORTIONS OF THIS REPORT ARE ILLEGIBLE. It has been reproduced from the best available copy to permit the broadest possible availability.**

Submitted by

Mountain Fuel Resources, Inc.  
36 South State Street, Suite 1540  
Salt Lake City, Utah 84111

**DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED**

### DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference hereto to any specific commercial product, process, or service by trade name, mark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

### PATENT STATUS

This technical report is being transmitted in advance of DOE patent clearance and no further dissemination or publication shall be made of the report without prior approval of the DOE Patent Counsel.

### TECHNICAL STATUS

This technical report is being transmitted in advance of DOE review and no further dissemination or publication shall be made of the report without prior approval of the DOE Project/Program Manager.

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION AND SUMMARY . . . . .	1
1.1 Introduction . . . . .	1
1.2 Summary . . . . .	1
2.0 ENGINEERING AND DESIGN . . . . .	2
2.1 Gasifier Design . . . . .	2
2.2 High Temperature Heat Exchanger Design . . . . .	2
2.3 Revised P&ID . . . . .	2
2.4 Revised Schedule . . . . .	2
3.0 PROCUREMENT OF MAJOR EQUIPMENT . . . . .	6
3.1 Specification Issued . . . . .	6
3.2 Bids Received . . . . .	6
3.3 Purchase Order Issued . . . . .	6
3.4 Equipment List . . . . .	6
4.0 FIELD CONSTRUCTION . . . . .	6
4.1 Site Preparation . . . . .	6
4.2 Site Fencing . . . . .	13
4.3 Foundations . . . . .	13
4.4 Building . . . . .	13
5.0 OPEN ITEMS . . . . .	13
5.1 Project Review Meeting . . . . .	13
5.2 Plant Visit . . . . .	13
5.3 Construction Permit and Fees . . . . .	14

**ATTACHMENTS**

- A. Revised P&ID**
- B. Revised Phase I Schedule**
- C. Equipment List**

## 1.0 INTRODUCTION AND SUMMARY

### 1.1 Introduction

Mountain Fuel Resources, Inc., a subsidiary of Mountain Fuel Supply Company, Salt Lake City, Utah, is under contract with the U. S. Department of Energy for a program to design, construct and operate a high-rate, entrained flow coal gasification process development unit (PDU). The objective of the program is to develop equipment components for gasification of coal to form a clean, intermediate-Btu fuel gas or a synthesis gas that may be converted to methyl alcohol, gasoline, synthetic natural gas or many other desirable products. Ford, Bacon & Davis Utah, Inc., is the principal subcontractor on the program, and will be largely responsible for design, construction and operation of the PDU.

The design of the coal gasification PDU is based on earlier DOE-supported work at the Eyring Research Institute, Provo, Utah. Pulverized coal is fed to an entrained flow reactor where it is gasified by reaction with steam and oxygen. The ash in the coal is removed as an inert slag and the product gas may be cleaned to remove sulfur-containing compounds and carbon dioxide to yield a clean fuel gas with a heating value near 300 Btu/standard cubic foot.

The PDU is to be located adjacent to a brick plant operated by Interstate Brick Company in West Jordan, Utah. Interstate Brick is also a subsidiary of Mountain Fuel Supply Company. Because of the developmental nature of the program, the PDU will contain only those components and features necessary to develop the gasifier and to operate it safely. The PDU will be operated intermittently, with test durations ranging from a few hours up to a maximum of four weeks. During later tests, the gas will be used in firing the brick kilns in the brick plant.

A low-sulfur, Utah bituminous coal will be used for most of the testing. Near the end of the planned effort, several tests up to 100 hours each will be made with alternate coals: a high-sulfur bituminous coal, a low-sulfur sub-bituminous coal, a lignite, and a coal char or residue.

### 1.2 Summary

Radiant heat exchanger, steam superheater, and transition pipe design work by Deutsche Babcock was started in mid-October and the first set of the drawings were delivered to MFR and FBDU in early December. The radiant heat exchanger design was revised and finalized. The gasifier injector head and reaction chamber design was completed.

During this period, purchase orders were issued for approximately 80 percent of the major equipment. Specifications were being prepared for the remaining equipment, i.e., coal conveyor, radiant heat exchanger and steam superheater and the transition pipe in-between.

The site preparation work was started in late September and was completed in October. The site fencing was also completed in October. Most of the foundations, except the coal handling building and liquid oxygen and nitrogen area were completed as of the end of December.

Building material arrived at the site in late December. Toward the end of this period, the field construction work was hampered by severe weather conditions.

The project schedule was reviewed and revised. The delay in the schedule was mainly due to a delay in awarding the heat exchanger design contract to Deutsche Babcock and slow response of the vendors in providing information.

In late September, a project review meeting was held in Morgantown, West Virginia. In mid-December another project review meeting was held in Salt Lake City. A cost proposal for the additional effort to prepare the hazards analysis and control report was submitted to DOE.

## 2.0 ENGINEERING AND DESIGN

### 2.1 Gasifier Design

The gasifier design was completed in December. The coal feeder design was about 75 percent completed. The final design of the feeder will be completed after receiving detailed dimensions from the vendor which are necessary for modification of the feeder for pressurized application. Figure 1 shows the injector head and reaction chamber design.

### 2.2 High Temperature Heat Exchanger Design

The design of the radiant heat exchanger, steam superheater, and transition pipe was started on October 12. The first set of the detailed drawings of the radiant heat exchanger was delivered to Mountain Fuel Resources, Inc. and Ford, Bacon & Davis Utah on December 7. After a series of review meetings, the drawings were revised and finalized on December 11. Manufacture's specifications for the radiant heat exchanger and superheater shells were being prepared based on the approved drawings of the radiant heat exchanger and the preliminary design information of the superheater. Figure 2 and 3 show the gasifier shell.

### 2.3 Revised Process and Instrument Drawings

The process and instrument drawings (P&ID) were reviewed in November and again in December. The revised P&ID are attached (See Attachment A).

### 2.4 Revised Schedule

Due to a delay in awarding the radiant heat exchanger and superheat design subcontract and a delay in receiving design information from the vendors, the project schedule was revised. Attachment B shows the revised Phase I detailed project schedule for the period November 1981 through June 1982. The revisions resulted in a tighter schedule toward the end of Phase I. If the project progresses according to this schedule, Phase II schedule will not be affected and the overall project will be completed as originally scheduled.






Figure 2. Radiant Cooler Shell

REVISIONS		REVISIONS		REFERENCE DRAWINGS		ISSUE RECORD		ENGR RECORD		CURRENT DRAWING STATUS		THE BACON & DAVID CO. INC.	
NO.	DESCRIPTION	DATE	BY	NO.	DESCRIPTION	DRAWING NO.	DATE	NO.	DESCRIPTION	DATE	BY	NO.	DESCRIPTION
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
31													
32													
33													
34													
35													
36													
37													
38													
39													
40													
41													
42													
43													
44													
45													
46													
47													
48													
49													
50													
51													
52													
53													
54													
55													
56													
57													
58													
59													
60													
61													
62													
63													
64													
65													
66													
67													
68													
69													
70													
71													
72													
73													
74													
75													
76													
77													
78													
79													
80													
81													
82													
83													
84													
85													
86													
87													
88													
89													
90													
91													
92													
93													
94													
95													
96													
97													
98													
99													
100													





### 3.0 PROCUREMENT OF MAJOR EQUIPMENT

Table 1 shows the status of the procurement of major equipment. Major equipment not shown in the table are the radiant heat exchanger, gasifier, steam superheater, transition pipe between radiant heat exchanger and superheater, front-end equipment of the coal handling system, including belt conveyor and storage bin. All of these are in the final design stage and specifications are being prepared.

As of the end of this reporting period, purchase orders had been issued for approximately 80 percent of the major equipment.

#### 3.1 Specifications Issued

During this quarter, specifications were issued for the water softener (SP-369-P-109), static mixer (Sp-369-P-130), slurry filter (Sp-369-P-131), delumper (Sp-369-P-128), special control valves (Sp-369-11-SF-06A), hydroclone effluent pump (Sp-369-P-133), and motor control center (Sp-369-E-100).

#### 3.2 Bids Received

Bids were received from the vendors on the recycle gas compressor, water softener, static mixer, slurry filter, delumper, oxygen superheater, and pneumatic coal transfer system.

#### 3.3 Purchase Orders Issued

Purchase orders were issued for the deaerator, steam vent silencer, air compressor, air dryer, entrainment separator, flare, coal handling system (crusher, pulverizer, etc.), steam drum, hoppers, tanks and surge drums, chemical system, scrubber, packed column, scrubber recirculation pump, water softener and salt tank unit, wet ash cyclone, oxygen preheater, recycle gas cooler, recycle water pump, deaerator feed pump, steam drum feed pump, sump pump, slag slurry pump, drum recirculation pump, cooling water pump, and recycle gas compressor.

#### 3.4 Equipment List

An equipment list was prepared (See Attachment C). The list includes equipment number, description of the equipment, equipment specification number, size and/or capacity of the equipment, shipping weight, and the vendor.

### 4.0 FIELD CONSTRUCTION

#### 4.1 Site Preparation

The site preparation and earth work subcontract was awarded. The work was started in the last week of September and was essentially completed by the end of October. The contract covered the grading of the site, excavation and construction of the waste water pond and recycle water pond, installation of culverts, construction of access roads and concrete underneath the gates. Figure 4 through 9 present photographs of the site and the ponds.

TABLE 1. - Procurement of Major Equipment

<u>Equipment</u>	<u>Specification No.</u>	<u>P.O. No.</u>	<u>Date Issue</u>	<u>Vendor</u>	<u>Remarks</u>
Deareator	SP-369-P-110	M2801	10/06/81	Intermountain Boiler Co. 11 East Malvern Avenue Salt Lake City, UT 84115 (801) 485-3523	Cleaver Brooks Number 20 Packed Column, Horizontal
Steam Vent	SP-369-P-118	M2803	10/06/81	Universal Silencer P.O. Box 411 Stoughton, WI 53589 (608) 873-4272	Universal Model HVG-8
Compressor	SP-369-P-114	M2805	10/06/81	Cate Industrial 2207 West 2415 South Salt Lake City, UT 84119 (801) 974-0555	Ingersoll-Rand SSR-2000 Model 400H
Air Dryer	SP-369-P-115	M2806	10/06/81	The Wild Company 125 West 2950 South Salt Lake City, UT 84115 (801) 974-0555	Airtek TM300 Air Dryer Airtek CF3316C Prefilter Airtek CF3316F Afterfilter
Entrainment Separator	SP-369-P-106	M2807	10/06/81	Wright-Austin Company 3245 Wight Street Detroit, MI 48207 (313) 259-1925	Wright-Austin Type "T" Separator
Flare	SP-369-P-112	M2808	10/22/81	John Zink Company 4401 South Peoria P.O. Box 7388 Tulsa, OK 74105	John Zink STF-U-12 Utility Flare with Constant Ignition Pilot
Coal Handling System	SP-369-M-2 Rev. 1	M2809	12/16/81	Williams Patent Crusher 2701 North Broadway St. Louis, MO 63102 (314) 621-3348	Williams Model GP1512 Crusher Williams Roller Mill Comet 30" Pulverizer Hopper, Heater, Blower, Cyclone Griffin Enviro Model JV-54-9X Dust Collector

<u>Equipment</u>	<u>Specification No.</u>	<u>P.O. No.</u>	<u>Date Issue</u>	<u>Vendor</u>	<u>Remarks</u>
Steam Drum	SP-369-P-102	M2812	10/29/81	Dyna-Therm Corporation P.O. Box 73420 Houston, TX 77273-3420 (713) 444-9759	
Hoppers, Tanks & Surge Drums	SP-369-P-105 SP-369-P-105-SK1 SP-369-P-105-SK2 SP-369-P-105-SK3 SP-369-P-105-SK4 SP-369-P-111 SP-369-P-111-SK5 SP-369-P-111-SK6 SP-369-P-127	M2813	11/03/81	Rocky Mountain Fabrication 960 North 400 East North Salt Lake, UT 84054 (801) 298-3243	Ash Lock Hopper Coal Lock Hopper Slurry Discharge Tank Coal Feed Tank Blowdown Flash Tank Deareator Feed Tank Recycle Gas Surge Drum Soot Blowing Gas Surge Drum Natural Gas Surge Drum
Chemical System	SP-369-P-103	M2814	11/03/81	Alpine Technical Service 429 Eastview Drive Alpine, UT 84403 (801) 974-3530	
Scrubber, Packed Column, Recirculation Pump	SP-369-P-103	M2815	11/03/81	Control Equipment Co. Ametek Schutte & Koerting Div. Cornwells Heights, PA 19020 (215) 639-0900	SK Ejector-Venturi Scrubber, Type 7010 SK Packed Tower, Type 7055 Storage Tank, Type 7041 Durcomet 100 Pump
Water Softener & Salt Tank Unit	SP-369-P-109	M2817	11/17/81	Alpine Technical Service 429 Eastview Drive Alpine, UT 84403 (801) 974-3530	
Wet Ash Clycone	SP-369-P-113	M2818	11/17/81	Krebs Engineers 1205 Chrysler Drive Menlo Park, CA 94025 (415) 325-0751	Krebs Cyclone, Model D6WB
Oxygen Pre- heater & Recycle Gas Cooler	SP-369-P-104 SP-369-P-125	M2819	11/17/81	Brown Fintube Co. P.O. Box 2739 Tulsa, OK 74101 (918) 584-2621	Brown Fintube 7 BEP0423 Recycle Gas Cooler Brown Fintube 51-1E040-025 Oxygen Preheater

<u>Equipment</u>	<u>Specification No.</u>	<u>P.O. No.</u>	<u>Date Issue</u>	<u>Vendor</u>	<u>Remarks</u>
Recycle Water Pump	SP-369-P101C	M2820	11/24/81	Inpac P.O. Box 2605 Salt Lake City, UT 84110 (801) 974-3140	SunFlow Model P2BEK
Deareator Feed Pump & Steam Drum Feed Pump	SP-369-P-101A	M2822	11/24/81	H.A. Folsom & Assoc. 1815 West 2300 South Salt Lake City, UT 84119 (801) 972-4600	MTH Regenerative Turbine Pump Model 141-I MTH Regenerative Turbine Pump Model 153-I
Sump Pump & Slag Slurry Pump	SP-369-P-129 SP-369-P-101D	M2823	11/24/81	Duriron Company 9500 So. 500 W., Suite 211 Sandy, UT 84070 (801) 566-8787	Durco, 1 1/2 x 1 - US 6 Durco, 3 x 1 1/2 - 8/Mark II
Drum Recirculation Pump & Cooling Water Pump	SP-369-P-101B SP-369-P-101E	M2824	11/24/81	C.H. Spencer 210 West 33rd So. Salt Lake City, UT 84115 (801) 486-1081	Goulds Model 3700, 3x6-9 Goulds Model 3935, BP100-21
Recycle Gas Compressor	SP-369-P-107	M2825	12/18/81	Cooper Air Compressor Div. 1800 Gardner Expressway Quincy, IL 62301 (217) 222-5400	Gardner-Denver 3 1/2 x 5 MLATB, single stage, reciprocating gas compressor
DeLumper	SP-369-P-128		1/3*		Issued for Quote 11/20/81 Quote Received 12/07/81
Static Mixer	SP-369-P-130		3/3		Issued for Quote 11/20/81 Quote Received 12/03-12/07/81
Hydroclone Effluent Pump	SP-369-P-133		5/5		Issued for Quote 12/22/81 Quote Received 12/31/81
Oxygen Superheater	SP-369-P-116		3/5		Issued for Quote 8/03-9/15/81 Quote Received 9/08-9/30/81
Slurry Filter	SP-369-P-131		2/3		Issued for Quote 11/20/81 Quote received 12/07-12/08/81

<u>Equipment</u>	<u>Specification No.</u>	<u>P.O. No.</u>	<u>Date Issue</u>	<u>Vendor</u>	<u>Remarks</u>
Pneumatic Transfer System	SP-369-P-132		4/4		Issued for Quote 12/01/81 Quote Received 12/18-12/30/81
Slag Handling Valves	SP-369-11-SF-06A		/8		Issued for Quote 12/21/81

\* No. of Quotes Received/No. of Invitations to Quote Issued




Figure 1. PDU site before field construction (end of September 1981).

Figure 2. PDU site as of the end of October 1981.



Figure 3. Excavation of recycle water pond.

Figure 4. Recycle water pond viewed from southwest corner.




Figure 5. Northeast corner of recycle pond showing recycle water intake pipe, overflow pipe and sump housing.

Figure 6. Waste water pond viewed from northwest corner.



Figure 7. One of the three gates and fence on west side of the site.

Figure 8. Interstate Brick viewed through the side fence.



#### 4.2 Site Fencing

The fencing contract was awarded and completed in the month of October. The work covered approximately 2,635 feet of chain link fence and three 35 feet slide gates. Figure 10 and 11 show the fence and the gate.

#### 4.3 Foundations

The Phase I concrete foundation contract was awarded in late November. Phase I consists of the Service/Shop Building slab and foundation, MCC/Control Building slab and foundation, oxygen and nitrogen storage pad and transformer pad. As of the end of this reporting period, Phase I was about 95 percent complete. The only work remaining was pouring concrete into forms in place for the oxygen and nitrogen storage pad and the apron east of the Process Tower. Severe snow fall and prolonged below freezing temperature occurred in late December causing a delay in all field construction work. The Phase II subcontract consists of coal handling area foundation, recycle gas surge tank pad and flare pad. The specification was issued in December. The work is expected to start in late January and completed in late February (weather permitting).

#### 4.4 Building

The building contract was awarded on November 9. Building materials were delivered to the site on December 17. However, the erection was delayed due to severe weather conditions. The scope of work covered under this contract was to furnish and install two pre-engineered buildings, i.e., MCC/Control Building and Service/Shop Building.

### 5.0 OPEN ITEMS

#### 5.1 Project Review Meeting

The first project review meeting was held on September 24, 1981, at DOE Morgantown Energy Technology Center. The review included a discussion of operating safety. The second project review meeting was held in Salt Lake City from Wednesday, December 16, through Friday, December 18. The review covered PDU design, cost analysis, hazard analysis, schedule assessment and planned test program. The meeting concluded with a visit to the PDU site in West Jordan, Utah.

#### 5.2 Plant Visit

The Project Manager and Deputy Project Manager visited BiGas Pilot Plant at Homer City, Pennsylvania on November 9, and Hydrocarbon Research, Inc.'s Fast Fluid Bed Coal Gasification PDU in Lawrenceville, New Jersey on November 10, 1981. Besides the plant tour, a meeting was held at the BiGas Plant attended by the DOE Program Manager to discuss MFR's gasification process design, particularly with regard to safety. The objective of the visit to HRI was to see their gasification facility and to determine which surplus equipment might be used in this PDU.

### 5.3 Construction Permit and Fees

In November the construction permit was obtained from the City of West Jordan and land development and flood control fees were paid to the city (See Attachment E).

**ATTACHMENT A**  
**Revised P&ID**
















**ATTACHMENT B**  
**Revised Phase I Schedule**



YEAR	1951
MONTH	AUG
WEEK	1
DESCRIPTION	REACTOR & PROCESS EQUIPMENT
REMARKS	
ENGINEERING	
CONCRETE	
BUILDING	
MECHANICAL & PROCESS EQUIPMENT	
PROCUREMENT	
CONSTRUCTION	
REPAIRING	
PLANT TIME	
REPAIRING	
JOB NO.	CS-357-100
SCALE	NONE
DATE	8-21-51
DRAWING NO.	CS-357-SCM-005
REV	2

JORDAN, BAILEY & DAVIS  
 ENGINEERS  
 1001 BROADWAY, NEW YORK 10, N.Y.  
 PHASE 7 - ENGINEERING & CONSTRUCTION  
 PROPOSED SCHEDULE OF REPAIRING WORK

ATTACHMENT C  
Equipment List

Equipment List

High Rate Entrained Coal Gasification PDU

Equipment Number	Description	Size and/or Capacity	Shipping Weight	Vendor
1BC-1	Belt Conveyor Being Prepared			
1BN-2	18 Ton Pulverized Coal Storage Bin Being Prepared			
1CR-1	Crusher SP-369-M-2	6,000 lbs./hr.	1,300 lbs.	Williams Patent Crusher Co.
1CY-1	Cyclone Separator SP-369-M-2	Height = 9'10", Dia. = 5'		Williams Patent Crusher Co.
1F-1	Baghouse Dust Collector SP-369-M-2	Maximum Discharge Rate, 2,000 lbs./hr.		Williams Patent Crusher Co.
1FN-1	Air Fan SP-369-M-2	250 CFM		Williams Patent Crusher Co.
1FN-2	Pulverizer Fan SP-369-M-2	3,600 ACFM @ 36" H <sub>2</sub> O		Williams Patent Crusher Co.
1FN-3	Vent Fan SP-369-M-2	1,300 ACFM @ 12" H <sub>2</sub> O		Williams Patent Crusher Co.
1H-1	Air Heater SP-369-M-2	2 MBTU/hr.		Williams Patent Crusher Co.
1HP-1	Coal Grizzly/Receiving Hopper Being Prepared			
1HP-2	Crusher Feed Hopper SP-369-M-2			
1VF-3	Feeder (Pulverized Coal Storage Bin) Being Prepared			Williams Patent Crusher Co.

Equipment Number	Description	Size and/or Capacity	Shipping Weight	Vendor
1VF-2	Feeder (Receiving Hopper) Being Prepared			
1X-1	Pulverizer SP-369-M-2	5,800 lb./hr.		Williams Patent Crusher Co.
1X-2	Dense Phase Pump & Weighing Unit SP-369-P-132			
2C-1	Packed Tower SP-369-P-103	18" Dia. - 175 ACFM		Ametek-Schutte & Koerting
2CY-1	Bin Vent Filter SP-369-P-132			
2D-1	Steam Drum SP-369-P-102	4,879 lb./hr. steam	5,200 lbs.	Dyna Therm Corp.
2D-2	Coal Lock Hopper SP-369-P-105	4'0" O.D. x 13'0" T to T	8,202 lbs.	Rocky Mountain Fabrication
2D-3	Coal Feed Tank SP-369-P-105	4'0" O.D. x 13'0" T to T	8,562 lbs.	Rocky Mountain Fabrication
2D-4	Ash Lock Hopper SP-369-P-105	3'0" O.D. x 4'0" T to T	5,332 lbs.	Rocky Mountain Fabrication
2D-5	Slurry Discharge Tank SP-369-P-105	4'0" O.D. x 9'0" T to T	2,126 lbs.	Rocky Mountain Fabrication
2D-7	Recycle Gas Surge Tank SP-369-P-127	4'6" O.D. x 21'8" T to T	17,102 lbs.	Rocky Mountain Fabrication
2D-8	Soot Blowing Surge Tank SP-369-P-127	1'8" O.D. x 6'5" T to T	1,188 lbs.	Rocky Mountain Fabrication
2D-9	Recycle Gas Separator SP-369-P-106	1,479 lbs./hr.	50 lbs.	Wright Austin
2E-1	Radiant Heat Exchanger SP-369-M-1			

Equipment Number	Description	Size and/or Capacity	Shipping Weight	Vendor
2E-2	Transition Pipe Being Prepared			
2E-3	Steam Superheater SP-369-M-1			
2E-5	Recycle Gas Cooler SP-369-P-104	90,700 BTU/hr.	669 lbs.	Brown Fintube Co.
2E-6	Oxygen Preheater SP-369-P-125	256,000 BTU/hr.	685 lbs.	Brown Fintube Co.
2E-7	Oxygen Superheater (Elec.) SP-369-P-116	75 KW	1,900 lbs.	Matlow Industries
2K-1	Recycle Gas Compressor SP-369-P-107	372 SCFM		Gardner Denver
2P-1	Drum Recirculation Pump SP-369-P-101B	505 GPM	1,776 lbs.	Goulds
2P-3	Slurry Pump SP-369-P-101D	113 GPM	850 lbs.	Durgo
2P-4	Scrubber Recirculation Pump SP-369-P-103	110 GPM		Ametek-Schutte & Koerting
2R-1	Reactor Being Prepared			
2S-1	Venturi Scrubber SP-369-P-103	175 ACFM		Ametek-Schutte & Koerting
2X-1	Auger & Intromiter Being Prepared			
2X-2	Delumper SP-369-P-128	8"		Franklin Miller Co.

Equipment Number	Description	Size and/or Capacity	Shipping Weight	Vendor
2X-3	Steam Silencer SP-369-P-118	Length = 61" Dia. = 18"	190 lbs.	Universal Silencer
2X-4	Static Mixer SP-369-P-130	Length = 11" Dia. = 3"	34 lbs.	Kenics Corp.
3C-1	Water Softener SP-369-P-109	25 GPM	4,555 lbs.	Alpine Technical Services
3C-2	Instrument Air Dryer SP-369-P-115	315 SCFM	875 lbs.	Airtek
3CY-1	Hydroclone SP-369-P-113	110 GPM	225 lbs.	Krebs Engineers
3D-1	Deaerator SP-369-P-110	10,000 lbs./hr.	2,100 lbs.	Cleaver Brooks
3D-3	Air Receiver SP-369-P-114	700 gallon		Ingersoll-Rand
3F-1	Slurry Filter SP-369-P-131			
3K-1	Plant Air Compressor SP-369-P-114	400 ACFM		Ingersoll-Rand
3P-1A,B	Deaerator Feed Pump SP-369-P-101A	16 GPM		MTH
3P-2	Drum Feed Pump SP-369-P-101A	156PM		MTH
3P-3	Caustic (NaOH) Pump SP-369-P-108	0-42 GPH		Milton Ray - Alpine Technical Services
3P-6	Recycle Water Pump SP-369-P-101C	111 GPM	1,325 lbs.	Sunflo
3P-7	Boiler Chemical Pump SP-369-P-108	1 GPH		LMI - Alpine Technical Services



Equipment Number	Description	Capacity	Shipping Weight	Vendor
3P-8	Corrosion Inhibitor Pump SP-369-P-108			Neptune - Alpine Technical Services
3T-1	Deaerator Feed Tank SP-369-P-111	10'0" Dia. x 9'6"	6,207 lbs.	Rocky Mountain Fabrication
3T-2	Caustic (NaOH) Tank SP-369-P-109	1,100 gallon		Alpine Technical Service
3T-3	Salt Solution Tank SP-369-P-109			Alpine Technical Services
3T-4	Blowdown Tank SP-369-P-111	1'0" O.D. x 6'0" T to T	308 lbs.	Rocky Mountain Fabrication
3T-5	Boiler Chemicals Tank SP-369-P-108	50 gallon		Alpine Technical Services
3T-6	Corrosion Inhibitor Tank SP-369-P-108	50 gallon		Alpine Technical Services
3X-1	Waste Water Pond SP-369-C-103	N/A	N/A	N/A
3X-2	Flare SP-369-P-112	Length = 12'		John Zink Co.
3X-3	Recycle Water Pond SP-369-C-103			
3P-11	Emergency Cooling Pump SP-369-P-101E	111 GPM		Goulds
3T-	Holding Tank Being Prepared			
3P-10	Recycle Water Spray Pump SP-369-P-133	115 GPM	300 lbs.	Durco
3D-4	Natural Gas Surge Drum SP-369-P-127	2'0" O.D. x 8'8" T to T	1,489 lbs.	Rocky Mountain Fabrication

Equipment Number	Description	Capacity	Weight	Vendor
3P-9	Sump Pump SP-369-P-129	30 GPM	300 lbs.	Durco
	Heat Exchanger Shells SP-369-M-1			