

PROGRESS REPORT NO. 2

COAL HYDROGASIFICATION PILOT PLANT

FOR

INSTITUTE OF GAS TECHNOLOGY

CHICAGO, ILLINOIS

W-1784

TABLE OF CONTENTS

- I. Summary
- II. Bar Chart Schedule
- III. Contract Financial Report

W-1784

COAL HYDROGASIFICATION PILOT PLANT

I. SUMMARY

A. DEVELOPMENT OF THE GUARANTEED MAXIMUM PRICE - W - 1784 - X - 1

Piping and Instrument Diagrams for the Coal Handling and Pre-treating, Reaction, Gas Purification and Methanation Sections have been completed with the exception of line sizing which is fifty percent (50%) complete. The P&ID for Blowdown and Disposal is complete except for exact methods of incineration and char disposal. The Superheated H<sub>2</sub>/ Steam P&ID is underway.

Specifications for the Material Handling Equipment Package have been completed and will be sent to IGT for approval the week of September 16th.

The general equipment arrangement and piping study will begin September 16th. A one-eight inch block model will be initiated October 1st.

Revisions to the Project Coordination Procedure were issued September 9, 1968. Purchasing and Accounting Procedures will be finalized and issued shortly.

This first phase of the project in which the Guaranteed Maximum Price will be established is estimated to be twenty percent (20%) complete.

B. DESIGN ENGINEERING - W - 1784

Quotations for the Hydrogasifier Reactor are due September 16th. Discussions have been held with one of the vessel fabrications and further discussions with the other fabricators will be held during the next month to review the quotations received.

Design and construction of the Control House has been postponed until the design basis has been more completely established.

It is anticipated that the following construction work will be done this year:

- 1) Erection of the Warehouse Building as a complete subcontracted package.
- 2) Foundation, fencing, etc., as required for the main electrical substation in which Edison Company will install their high voltage transformer and electrical gear.
- 3) Subgrade work for the roadways and parking lots.
- 4) Required plant perimeter fencing.
- 5) Major foundations that can be located and defined by the general arrangement study.

II. BAR CHART SCHEDULE

The schedule for establishing the Guaranteed Maximum Price has been revised and will be the basis for Procon's activity during this first phase of the project. These schedules indicate performance to date and will be updated each month to show performance and any anticipated schedule changes. These bar charts reflect only "early start" and "late finish" dates for the work to be done.

SCHEDULE AND STATUS OF ENGINEERING  
PROCUREMENT AND CONSTRUCTION

A - APPROVAL  
P.O. - PLACE PURCHASE ORDER



SCHEDULE  
PROGRESS

Sheet 1 Rev. 1  
Date 9-15-68  
By \_\_\_\_\_  
Job No. W-1784

# CONSTRUCTION ACTIVITY THIS YEAR

DESCRIPTION OF WORK	TIME IN WEEKS FROM STARTING DATE OF												COMPLETE (%)						
	7/5	7/12	7/19	7/26	8/2	8/9	8/16	8/23	8/30	9/6	9/13	9/20		9/27					
01 PLOT PLAN E E E E																			
FOUNDATIONS E P C																			
10 BUILDINGS E P C																			
WAREHOUSE E P C																			
12 ELECTRICAL DISTRIBUTION E P C																			
20 PRELIMINARY SITE WORK E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			
E P C																			

MKS FROM STARTING DATE OF 7-15-68

PRELIMINARY

GENERAL ARRANGEMENT

FOUNDATIONS

BUILDINGS

WAREHOUSE

ELECTRICAL DISTRIBUTION

PRELIMINARY SITE WORK







**A - APPROVAL  
PO-F - FACE PURCHASE ORDER**

**E - Engineering & Drafting WRITE REQ./DWG.  
P - Procurement of Materials OBTAIN QUOTES & REVIEW BIDS  
C - Field/Installation/Work ESTIMATE**

**--- SCHEDULE  
- - - PROGRESS**

**REACTION SECTION-3**

DESCRIPTION OF WORK	TIME IN WEEKS FROM STARTING DATE OF 7-15-68																				COMPLETE						
	7/15	7/22	7/29	8/5	8/12	8/19	8/26	9/2	9/9	9/16	9/23	9/30	10/7	10/14	10/21	10/28	11/4	11/11	11/18	11/25		12/2	12/9	12/16	12/23	12/30	(#)
00 P & ID E E	PRELIM																										
05 HEATERS E P C																											
06 VESSELS E P C																											
06 REACTOR 3.06-01 E P C																											
07 EXCHANGERS E P C																											
08 PUMPS E P C																											
13 INSTRUMENTATION E P C																											
13 REACTOR VALVES E P C																											
32 MIXER E P C																											

REVIEW ESTIMATES

BIDS DUE REVIEW BIDS PD

FINAL





SCHEDULE  
 PROGRESS


SHEET 6 Rev. 1  
 Date 9-15-68  
 By J65 No. W-1784



METHANATION SECTION - 5

E - Engineering & Drafting  
 P - Procurement & Construction  
 C - Estimate

WRITE REQ./DWG.  
 OBTAIN QUOTES & REVIEW BIDS  
 ESTIMATE



Sheet 7 Rev. 1.4  
 Date 9-15-68  
 By W-1784


SCHEDULE  
 PROGRESS



# BLOWDOWN & DISPOSAL-6

WRITE REQ./DWG.  
 OBTAIN QUOTES & REVIEW BIDS  
 ESTIMATES

DESCRIPTION OF WORK



SCHEDULE AND STATUS OF ENGINEERING  
 PROCUREMENT AND CONSTRUCTION  
 A-APPROVAL  
 PO-PLACE PURCHASE ORDER

TIME IN WEEKS FROM STARTING DATE OF: 7-15-68

COMPLETE

75 172 229 335 412 519 626 732 839 946 1053 1160 1267 1374 1481 1588 1695 1802 1909 2016 2123 2230 2337



<b>CONTRACT FINANCIAL REPORT</b> (Dollars in thousands) (See instructions before preparation)		1 For Month Ended	2 No. of Work Days	3 Contract No.	Form Approved Budget Bureau No. 80R0178		
		5 From:		6 Contract Value \$	7 Contract Type		
4 To:	11 Signature and Title of Authorized Representative		12 Preparation Date	13 Payments Received \$	9 Amounts Billed \$		
10 Program/Scope of Work	15 Cost Incurred/Contract Earnings		16 Planning Data (For Agency use only)				
14 Appropriation (or Fund Citation) and/or Reporting Category	Cum. Actual End of Prior Mo.	Actual/Estimated Current Month	Cumulative Actual/Estimated To Date	a	b	c	d
Frocon Incorporated W-1784 " " W-1784 X-1	\$ 1 2	\$ 1 9	\$ 2 11				
"The undersigned certifies that the amount is due and payable to Procon, in accordance with the terms of the contract up to the date of this Certificate and that Contractor has fully complied with the terms and conditions of the contract."							
Progress Report No. 2 September 16, 1968							
17 Total							

*T. A. Taylor*  
T. A. Taylor

IGT-MPR--10/68

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - October 1968

to

Office of Coal Research

Contract No. 14-01-0001-381 (1)

Summary

- Two successful hydrogasification tests were performed.
- Three runs were made in the 300-kW electrothermal gasifier test unit.
- Work required by Procon to arrive at the guaranteed maximum price for construction of the pilot plant is forty percent (40%) complete.

### Hydrogasification Test Program

We conducted two successful hydrogasification tests this month in the balanced-pressure development unit (Runs HT-213 and HT-214). These tests are a continuation of our studies started last month on the hydrogasification behavior of a dried, but otherwise untreated, Montana subbituminous coal. One other test (Run HT-215) was also started with the same coal feed but had to be terminated before steady-state operation could be reached when a reactor shell vent valve developed an excessive leak, upsetting the pressure balance between the reactor tube and the shell.

In Run HT-213 the Montana subbituminous coal was reacted in a 3-1/2-ft fluidized bed with a mixture of hydrogen and steam. Feed rates were adjusted so that the hydrogen/coal ratio was 8 SCF/lb and the steam concentration in the feed gas was 50 mole percent. Temperatures in the coal bed were controlled to 1700°F, and those above the coal bed to 1300°F. Carbon gasification in this test was over 38%, reflecting the relatively high reactivity of subbituminous coal.

The hydrogasification behavior of the Montana subbituminous coal with synthesis gas and steam was tested in Run HT-214. The coal reacted in a 3-1/2-ft fluidized bed with a synthesis gas of standard composition (54% hydrogen, 41% carbon monoxide, and 5% carbon dioxide) and with steam. The ratio of H<sub>2</sub> + CO to coal was 8 SCF/lb, and the steam concentration in the feed gas was 50 mole percent. Reactor temperatures were similar to those of Run HT-213. We found that the feeding and solids flow through the reactor were not significantly different from that when the feed gas was hydrogen. This indicates that the lower hydrogen partial pressure in the feed gas did not have an effect on the agglomerating characteristics of this coal. Carbon gasification in Run HT-214 was about 30%. This, as in tests with bituminous coal, indicates that the use of synthesis gas reduces the carbon gasification rate more than hydrogen does at similar gas/coal ratios.

In Run HT-215, which was shut down prematurely because of a mechanical valve failure, the Montana subbituminous coal was reacting with a mixture of hydrogen and steam. Steam concentration in the feed gas was 30 mole percent. Other operating conditions were similar to those of Run HT-213.

#### Methanation

We continue to investigate the reaction order of  $H_2$ ,  $CH_4$ , and  $H_2O$ . The rate of methane formation was found to be 71 times slower at  $450^\circ F$  and 600 psig than at  $575^\circ F$  and the same pressure. The activity of catalysts had decreased when duplicate runs were made at  $575^\circ F$ . This may indicate that the catalyst activity is destroyed at  $450^\circ F$  and that such conditions are not suitable for methanation in our system.

#### Engineering Economics

We have looked into the various factors involved in making an estimate for a lignite mining operation. Equipment and operating costs will be incorporated into the recently completed pipeline gas-from-lignite plant study as part of the utility financing. We have asked a mining consultant for a proposal to assist us in estimating costs.

#### Electrothermal Gasification

Three tests, E. G. -2A, 2B, and 2C, were conducted in the electrothermal test gasifier during the month. Nominal conditions for the tests were the same as for Run No. E. G. -1:

Char Feed Rate, lb/hr	30
Steam Feed Rate, lb/hr	30
Reactor Temp, $^\circ F$	1800
Bed Height, ft	4.5
Electrode Immersion, in.	18
Reactor Press., psig	75



A larger purge rate was applied to the reactor top (200 SCF) to prevent the flow of solids into the area where the electrode enters the reactor. The reactor heat-up period for the three tests was attained by fluidizing hydro-gasified char with nitrogen while applying a d-c voltage across the bed to supply the necessary power.

During Run E. G. 2-A the overall resistance decreased to less than 0.5 ohm when the bed temperature reached 1800<sup>0</sup>F. The applied voltage was lowered from 100 to 50 V to keep the power input constant. The reactor temperature reached 1950<sup>0</sup>F before the steam generator was at operating conditions.

As soon as the steam entered the reactor, the overall resistance decreased to about 0.1 ohm and the current flow increased to 2000 A. The d-c generator was turned off manually and the run terminated.

After removing the electrode from the reactor, we observed a buildup of fused char and ash 6-10 inches from the bottom of the electrode, which caused a low-resistance high-current flow condition. Poor fluidization during the nitrogen-to-steam changeover period was believed to be the cause.

During the heat-up period of Run E. G. -2B, the unit pressure rose continuously because of a plug in the product gas exit line at the reactor top. This was caused by a bayonet filter which had slid from the reactor outlet to an elbow in the line and prevented the flow of gas. At 130 psig the run was terminated. The filter insert was rearranged to prevent this from occurring in future tests.

The nitrogen flow to the reactor during the heat-up period of Run E. G. -2C was erratic, indicating a possible leak. Several pressure upsets occurred between the reactor and feed hopper which caused solids to unload into the reactor. This condition would decrease the overall resistance of the bed to below 0.5 ohm and necessitate the lowering of the d-c voltage applied to the reactor in order to maintain a moderate heat-up rate. The bed level

was lowered to increase the overall resistance. Bed resistance then began to increase uncontrolled, indicating a lower bed level. When the resistance reached 10 ohms, the char feed rate was increased to raise the bed level. The resistance then decreased to 1 ohm, held steady for several minutes, then increased to 10 ohms in 3-4 minutes. After repeating this cycle several times, the run was terminated.

Dismantling of the reactor revealed a plug which began at the electrode tip and extended 12 inches into the reactor. The plug consisted of melted metal dispersed with char particles; it extended from the electrode to the reactor wall. A measurement of the electrode length showed that 13 inches had been melted from the tip. The electrode used at the time was of Type 316 stainless steel. The plug was removed from the reactor. No damage had occurred at the reactor wall.

Inspection of the steam superheater showed that there was a leak in the coil which had caused the fluctuations in gas flows to the unit. The steam superheater was dismantled. The damage to the coil will necessitate replacement. Examination of gas flow rates from previous tests indicate that the leak was present prior to inspection and probably caused irregular and periodic loss of fluidization of the bed. This would have caused the decreases in resistance and high current flow conditions that melted the electrode.


To expedite the tests begun in the electrogasifier, we have started the construction of a gas-fired furnace to replace the superheater while the tube is being replaced by the manufacturer. The superheater will be completed in 1-2 weeks and further testing will resume.

Hydrogasification Pilot Plant


Progress Report No. 3 is attached and covers the various phases of the work on the pilot plant. We are now identifying critical delivery times so that such equipment can be ordered in sufficient time to prevent construction delay.

During the month, no new inventions were made in the course of the work.

Approved

  
Jack Huebler  
Research Director

Signed

  
Frank C. Schora  
Associate Director

PROGRESS REPORT

PROJECT: INSTITUTE OF GAS TECHNOLOGY  
Chicago, Illinois  
Coal Hydrogasification Pilot Plant  
Procon Job No. W-1784

REPORT NO: 3

DATE: October 15, 1968

PROCON PROJECT MANAGER: T. A. Taylor

Distribution:

Institute of Gas Technology

Mr. F. C. Schora - 10

Procon Incorporated

Mr. M. D. Gilchrist )  
Mr. J. C. Reed )  
Mr. A. G. Petkus ) (1)  
Mr. W. R. Fredrick )  
Mr. W. J. Taylor )  
Mr. G. A. Speir )  
Mr. W. H. Grosse (1)  
Mr. P. N. Sicuro (1)  
Mr. R. P. Cousins (1)  
Mr. G. J. Landsberg (1)  
Mr. T. A. Taylor (1)  
Field (1)

PROGRESS REPORT NO. 3

COAL HYDROGASIFICATION PILOT PLANT

FOR

INSTITUTE OF GAS TECHNOLOGY

CHICAGO, ILLINOIS

W-1784

TABLE OF CONTENTS

- I. Summary
- II. Bar Chart Schedule
- III. Contract Financial Report

W-1784

COAL HYDROGASIFICATION PILOT PLANT

I. SUMMARY

A. DEVELOPMENT OF THE GUARANTEED MAXIMUM PRICE - W-1784-X-1

All Piping and Instrument Diagrams are complete and will be issued for final approval during the week of October 14.

Site and plot plan, elevations and the line study are being finalized and will be issued during the week of October 21.

The one-eight inch block model was rescheduled to begin October 14 to allow for further site and plot plan development.

This phase of the project in which the Guaranteed Maximum Price will be established is forty percent (40%) complete.

The major project areas to be finalized are:

1. Reactor
2. Char Disposal System
3. Material Handling Design and Layout
4. Electrical Distribution and Substation size and location.
5. Reactor Valves

B. DESIGN ENGINEERING - W-1784

Proposals from the Reactor Fabricators are being evaluated. Quoted deliveries are longer than anticipated and vendor meetings are scheduled to completely review their proposals.


Meetings with refractory manufacturers have been held and proposals are due during the week of November 4.

Construction drawings will be initiated during the week of October 21 for the site preparation, sub-grade and foundation work anticipated for this year.

The specification for the warehouse building is complete and will be issued this week for approval and for quotation.

# PILOT PLANT PROGRAM OF IGT HYDROGAS

OCR CONTRACT No. 14-01-0001-381(1)







# PLANT PROGRAM OF IGT HYDROGASIFICATION PROCESS

CONTRACT No. 14-01-0001-381(1)

AGA: IU-4-1



2

E-881094

Bids and Selection	Engineering Design of Commercial Plant
--------------------	--

II. BAR CHART SCHEDULE

The schedule for establishing the Guaranteed Maximum Price has been up-dated to reflect progress and schedule changes.



10/2

SCHEDULE AND STATUS OF ENGINEERING  
PROCUREMENT AND CONSTRUCTION

A - APPROVAL  
PO - PLACE PURCHASE ORDER



Sheet 2 Rev. 1  
Date 9-15-63  
By  
Job No. W-1734

SCHEDULE  
PROGRESS  
REVISED SCHEDULE

WRITE REQ./DING.  
OBTAIN QUOTES & REVIEW BIDS  
ESTIMATE


# GENERAL-10

DESCRIPTION OF WORK	TIME IN MONTHS FROM STARTING DATE OF: 7-15-68																							COMPLETE (%)
	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24						
01 PLOT PLAN	E	E	E																					
03 STEEL STRUC. W/RES	E	P	C																					
10 BUILDING	E	P	C																					
11 PIPING STUDY	E	P	C																					
12 ELECTRICAL DISTRIBUTION	E	P	C																					
13 CONTROL BOARD	E	P	C																					
18 FIRE PROTECTION	E	P	C																					
25 COMMUNICATIONS	E	P	C																					
29 PAVING & FINAL GRADING	E	P	C																					

COMPLETE (%)

TIME IN MONTHS FROM STARTING DATE OF: 7-15-68

DESCRIPTION OF WORK



01 PLOT PLAN  
03 STEEL STRUC. W/RES  
10 BUILDING  
11 PIPING STUDY  
12 ELECTRICAL DISTRIBUTION  
13 CONTROL BOARD  
18 FIRE PROTECTION  
25 COMMUNICATIONS  
29 PAVING & FINAL GRADING



10/12

Sheet 4 Rev. 1  
Date 5-15-68  
By   
Job No. W-1794

SCHEDULE AND STATUS OF ENGINEERING  
PROCUREMENT AND CONSTRUCTION

SCHEDULE  
PROGRESS


REVISSED SCHEDULE



### A-APPROVAL PO-PLACE PURCHASE ORDER

Engineering/Design WRITE REQ./DWG.  
Procurement/Manufacture OBTAIN QUOTES & REVIEW BIDS  
Construction/Installation ESTIMATE

## REACTION SECTION-3











10/15

Sheet 5 Rev. 1  
 Date 9-15-63  
 By  
 Job No. W-1784



SCHEDULE  
 PROGRESS  
 REVISED SCHEDULE

**PO-PLACE PURCHASE ORDER**

**UTILITY PLANT - 7**

WRITE REQ./DWG.  
 OBTAIN QUOTES & REVIEW BIDS  
 ESTIMATE

DESCRIPTION OF WORK	TIME IN WEEKS FROM STARTING DATE OF 7-15-63																										
	15	12	25	30	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
00 UTILITY FLOW DIAGRAMS																											
00 WATER COILER P & ID																											
00 H2 STEAM CONTROL P&ID																											
05 HEATERS																											
06 VESSELS																											
08 PUMPS																											
09 COMPRESSORS																											
13 INSTRUMENTATION																											
19 BOILERS																											
22 INSTRUMENT AIR PACKAGE																											
22 COOLING WATER TREATMENT																											
22 H2 PLANT																											
22 BSW TREATMENT																											
27 TANKS																											

COMPLETE

III. CONTRACT FINANCIAL REPORT

Procon's portion of Form No. 80R0178 has been completed and reflects actual costs incurred through the last calendar month; estimated costs during this month; and the estimated total cumulative cost through this month. All costs have been rounded off to the nearest thousand dollars.

CONTRACT FINANCIAL REPORT (Dollars in thousands) (See instructions before preparation)		1 For Month Ended	2 No. of Work Days	3 Contract No.	Form Approved Budget Bureau No. 80R0178 Sheet ___ of ___
4 To:	5 From:	6 Contract Value \$			7 Contract Type
10 Program/Scope of Work	11 Signature and Title of Authorized Representative	8 Funded Contract Amount \$			9 Amounts Billed \$
14 Appropriation (or Fund Citation) and/or Reporting Category	15 Cost Incurred/Contract Earnings	12 Preparation Date			13 Payments Received \$
		16 Planning Data (For Agency use only)			
		Cum. Actual End of Prior Mo.	Actual/Estimated Current Month	Cumulative Actual/Estimated To Date	a b c d
Procon Incorporated W-1784	\$ 2 3 5				
Procon Incorporated W-1784 X-1 Less 10% Retention	12 7 19 1 1 2 11 6 17				
The undersigned certifies that the amount is due and payable to Procon, in accordance with the terms of the contract up to the date of this Certificate and that the contractor has fully complied with the terms and conditions of the contract.					
Progress Report No. 3 October 15, 1968					<i>T.A. Taylor</i> T. A. Taylor
17 Total					

IGT-MPR--11/68

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report -- November 1968

to  
Office of Coal Research  
Contract No. 14-01-0001 (1)

SUMMARY

1. Two successful hydrogasification tests were conducted during the month, one with Montana subbituminous coal and the other with Montana lignite. Both materials were untreated.
2. Two successful tests were conducted in the electrothermal test reactor at pressures around 100 psi and temperatures of 1750°-1800°F.
3. Low-temperature methanation (450°-500°F) is detrimental to nickel catalyst activity and life when operating at high pressure (1000 psi).
4. Eighty percent of the major equipment specifications have been completed and are out for quotations.
5. The work by Procon leading to the guaranteed maximum price of the pilot plant is 70% complete.

## Hydrogasification Test Program

We conducted two successful hydrogasification tests this month in the balanced-pressure development unit (Runs HT-216 and HT-217). The first of these tests was conducted with a dried, but otherwise untreated, Montana subbituminous coal as a part of our study of the hydrogasification behavior of this coal. In the second test, we began the study of the hydrogasification behavior of a Montana lignite. It was not necessary to pretreat the lignite for hydrogasification use, but drying was required. The subbituminous coal and the lignite both reacted with a mixture of hydrogen and steam in a fluidized bed at a nominal temperature of 1700°F and a pressure of 1000 psig.

In Run HT-216, we fed the subbituminous coal at a nominal rate of 55 lb/hr and reacted it with 460 SCF/hr of hydrogen and 11.8 lb/hr of steam. At these conditions, the hydrogen to coal ratio was 25% of the stoichiometric ratio and the steam concentration in the feed gas was 35%. In this 4-hour test, we gasified 43% of the carbon in the coal, and reacted 53% of the moisture- and ash-free coal.

Lignite feed for Run HT-217 was prepared by pulverizing as-received 1-1/2 to 3 in. lumps in a swing hammer mill to a -10+80 mesh size. The lignite was supplied by the Knife River Coal Co. from its mine at Sidney, Montana. After crushing and screening, the lignite was dried with air at 240°F in the fluid-bed coal pretreatment unit. The moisture content was reduced from the as-received level of 35% to 3.5%.

The dried lignite was screened to remove the -80 mesh particles not removed in the first screening.

The lignite was fed at a nominal rate of 75 lb/hr in Run HT-217 and reacted with 475 SCF/hr of hydrogen and 25 lb/hr of steam. At these flow rates, the hydrogen-to-lignite ratio was a nominal 20% of the stoichiometric ratio, and the steam concentration in the feed gas was 50 mole percent. There were no difficulties in feeding the lignite or in discharging it from the reactor.

Flow of the lignite through the reactor tube was generally smooth. The test lasted 5 hours, with over 2-1/2 hours of this time at steady-state conditions. It is estimated that 45% of the carbon was gasified.

### Electrothermal Gasifier Test Program

Construction of the temporary steam superheater was completed, and testing in the pilot unit has resumed. Four runs were conducted during the month. Because of operational failure of the steam-flow control valve in the steam feed line, the first two tests were terminated before steady-state conditions were attained. In the other two tests continuous operation at steady-state conditions was accomplished. Nominal conditions for the tests are given below.

	Char Feed Rate, lb/hr	Steam Feed Rate, lb/hr	Bed Temp, °F	Reactor Press., psig	Make Gas Rate, SC/hr	Char Residence Time, min.	Steam Conversion Vol. %
Run EG-5	34.2	29.3	1710	94.0	589	29.9	36.8
Run EG-6 A	16.5	24.2	1737	120.0	670	61.9	43.3
B	25.0	24.2	1780	137.0	748	40.8	47.4

Testing will continue in the range of reactant feed rates shown above in an attempt to reach higher bed temperatures and increased conversions and to establish a sound operating procedure for the pilot unit.

### Methanation Test Program

Investigations of the H<sub>2</sub> order in the methanation reaction indicate that the H<sub>2</sub> order is close to 1 for H<sub>2</sub> concentrations up to 35%. The rate of formation of methane gradually levels off at a hydrogen concentration greater than 35%. Low-temperature runs at 450° and 500°F indicated that the rate of methane formation is almost nil and there is a loss of catalyst activity. There is also a loss of catalyst weight after low-temperature runs amounting to about 1.4% weight loss.


### Economic Evaluations


A small program has been initiated with the Paul Weir Co. of Chicago to develop capital and operating costs for mining lignite in association with the economic analysis just completed on the 500 million Btu coal to gas plant. In this analysis the mining operation will be capitalized along with the plant. Operating costs will be established using the surplus electrical power produced by the plant.

### Pilot Plant Program

Status of the construction of the pilot plant is covered in Procon's Progress Report No. 4. We have been reviewing the hot-solids valve and expansion joint designs. We now believe suitable valves and expansion joints can be obtained without any development work. We are now studying slurry letdown in crifices and valves to establish wear rates.

During the month no new inventions were made in the program.


  
\_\_\_\_\_  
Jack Huebler, Research Director

  
\_\_\_\_\_  
Frank Schora, Associate Director



PILOT PLANT PROGRAM OF IGT HYDROGASIFICATION

OCR CONTRACT No. 14-01-0001-381(1)





**BLANK PAGE**


# PROGRAM OF IGT HYDROGASIFICATION PROCESS

T No. 14-01-0001-381(1)

AGA: IU-4-1



with Gasifier



Producer Tests

E-881094

2

Bids and Selection    Engineering Design of Commercial Plant

PROGRESS REPORT

PROJECT: INSTITUTE OF GAS TECHNOLOGY  
Chicago, Illinois  
Coal Hydrogasification Pilot Plant  
Procon Job No. W-1784

REPORT NO: 4

DATE: November 15, 1968

PROCON PROJECT MANAGER: T. A. Taylor

DISTRIBUTION:

<u>Institute of Gas Technology</u>	<u>Procon Incorporated</u>
Mr. F. C. Schora - 10	Mr. M. D. Gilchrist )
	Mr. J. C. Reed )
	Mr. A. G. Petkus ) (1)
	Mr. W. R. Fredrick )
	Mr. W. J. Taylor )
	Mr. G. A. Speir )
	Mr. W. H. Grosse (1)
	Mr. P. N. Sicuro (1)
	Mr. R. P. Cousins (1)
	Mr. G. J. Landsberg (1)
	Mr. T. A. Taylor (1)
	Field (1)

PROGRESS REPORT NO. 4

COAL HYDROGASIFICATION PILOT PLANT

for

INSTITUTE OF GAS TECHNOLOGY

CHICAGO, ILLINOIS

W-1784

TABLE OF CONTENTS

- I. Summary
- II. Bar Chart Schedule
- III. Contract Financial Report

W-1784

CCAL HYDROGASIFICATION PILOT PLANT

I. SUMMARY

A. DEVELOPMENT OF THE GUARANTEED MAXIMUM PRICE - W-1784 X-1

All Piping and Instrument Diagrams were revised (dated October 31) and issued as "approved for basis of estimate". Additional changes were issued in our Letter No. P-84-8 to IGT on November 13, 1968.

Revised site and plot plans will be sent to IGT for "approval for basis of estimate" this week.

The one-eighth inch block model was completed but will be up-dated per latest plot plan revisions.

Approximately eighty percent (80%) of the major equipment specifications have been completed and are out for quotations. The remainder will be complete by November 22. All quotations should be received and evaluated by December 15. The Guaranteed Maximum Price is scheduled to be established before January 15, 1969.

This phase of the project in which the Guaranteed Maximum Price will be established is seventy percent (70%) complete.

The major project areas to be finalized are:

1. Char Disposal System.
2. Material Handling Design and Layout.
3. Reactor Valves and Char Letdown System.

B. DESIGN ENGINEERING - W-1784

Reactor Fabricator proposals were reviewed by Procon and IGT and a purchase order was issued to Struthers-Wells Corporation. We anticipate delivery at the site by December 15, 1969. A scheduling and coordination meeting has been tentatively set for December 9, 1968 at the Struthers plant.

Refractory proposals will be evaluated and a supplier and applicator selected next week.

The subcontract for the warehouse has been let and erection will begin in early December.

Equipment delivery will be reviewed to determine those items that will require early purchase to meet the anticipated construction schedule.

II. BAR CHART SCHEDULE

The schedule for establishing the Guaranteed Maximum Price has been up-dated to reflect progress and schedule changes.





11/15 11/15

Sheet 2 Rev. 1  
 Date 9-15-68  
 By \_\_\_\_\_  
 Job No. W-1754

———— SCHEDULE  
 - - - - - PROGRESS  
 // // // // // REVISED SCHEDULE




CHEDULE AND STATUS OF ENGINEERING  
 PROCUREMENT AND CONSTRUCTION  
 A-APPROVAL  
 PO-PURCHASE ORDER

WRITE REQ./DWG.  
 OBTAIN QUOTES & REVIEW BIDS  
 ESTIMATE

# GENERAL-10

DESCRIPTION OF WORK	TIME IN MONTHS FROM STARTING DATE OF 7-15-68																								COMPLETE	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
01 PLOT PLAN E E E																										
03 STEEL STRUCTURES E P P C																										
10 BUILDINGS E P P C																										
11 PIPING STUDY E P P C																										
12 ELECTRICAL DISTRIBUTION E P P C																										
13 CONTROL BOARD E P P C																										
18 FIRE PROTECTION E P P C																										
25 COMMUNICATIONS E P P C																										
29 PAVING & FINAL GRADING E P P C																										



APPROVAL

PO - PLACE PURCHASE ORDER

SCHEDULE  
PROGRESS

REVISSED SCHEDULE

ENGINEERING  
WRITE REQ./DWG.  
RECOMMENDATIONS  
OBTAIN QUOTES & REVIEW BIDS  
ESTIMATE

COAL HANDLING - 1  
& PRETREATING - 2

DESCRIPTION OF WORK	TIME IN WEEKS FROM STARTING DATE OF 7-15-68												COMPLETE				
	15	22	29	5	12	19	26	3	10	17	24	31					
00 PAID	E	E	E														
05 HEATERS	E	P	C														
06 VESSELS	E	P	C														
07 EXCHANGERS	E	P	C														
08 PUMPS	E	P	C														
09 COMPRESSORS	E	P	C														
15 INSTRUMENTATION	E	P	C														
17 MATERIAL HANDLING EQUIPMENT	E	P	C														
31 HOPPERS	E	P	C														

SCHEDULE AND STATUS OF ENGINEERING  
REQUIREMENT AND CONSTRUCTION

A-APPROVAL  
PO-PL/CE PURCHASE ORDER

E-Engineer/Estimating WRITE REQ./DWG.  
P-Procurement/Workshop OBTAIN QUOTES & REVIEW BIDS  
C-Field Construction/Work ESTIMATE

TIME IN WEEKS FROM STARTING DATE OF 7-15-68

COMPLETE


7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31

DESCRIPTION OF WORK	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
00 P & ID	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
05 HEATERS	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
06 VESSELS	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
06 REACTOR 3.06-01	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
07 EXCHANGERS	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
08 PUMPS	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
13 INSTRUMENTATION	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
15 REACTOR VALVES	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E
32 MIXER	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E	E

SCHEDULE  
PROGRESS  
REVISED SCHEDULE

REACTION SECTION-3

Sheet 4 Rev. 1  
Date 9-15-68  
By  
Job No. W-1784



1-1-68



SCHEDULE AND STATUS OF ENGINEERING  
 WORK AND CONSTRUCTION

A - APPROVAL

PO-PLACE PURCHASE ORDER

E - Estimate  
 P - Purchase order  
 C - Construction Work

WRITE REQ./DWG.  
 OBTAIN QUOTES & REVIEW BIDS  
 ESTIMATE

TIME IN WEEKS FROM STARTING DATE 7-15-68

COMPLETE

DESCRIPTION OF WORK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
00 PAID	E	E	E																					
05 HEATERS	E	E	E																					
06 VESSELS	E	E	E																					
07 EXCHANGERS	E	E	E																					
08 COMPRESSORS	E	E	E																					
13 INSTRUMENTATION	E	E	E																					
24 CHEMICALS & CATALYST	E	E	E																					

SCHEDULE  
 IN PROGRESS  
 REVISED SCHEDULE

METHANATION SECTION - 5

Sheet No. 1  
 Date 7-15-68  
 By J.S. No. W-1756









CONTRACT FINANCIAL REPORT (Dollars in thousands) (See instructions before preparation)		1 For Month Ended	2 No. of Work Days	3 Contract No.	Form Approved Budget Bureau No. 50R0170 Sheet ___ of ___		
4 To:	5 From:	6 Contract Value \$		7 Contract Type			
10 Program/Scope of Work	11 Signature and Title of Authorized Representative	12 Preparation Date	13 Payments Received \$	8 Funded Contract Amount \$	9 Amounts Billed \$		
14 Appropriation (or Fund Citation) and/or Reporting Category	15 Cost Incurred/Contract Earnings	16 Planning Data (For Agency use only)					
	Cum. Actual End of Prior Mo;	Actual/Estimated Current Month	Cumulative Actual/Estimated To Date	a	b	c	d
Procon Incorporated W-1784	\$ 3	\$ 2	\$ 5				
Procon Incorporated W-1784 X-1 Less 10% Retention	21 2 19	10 1 9	31 3 28				
The undersigned certifies that the amount is due and payable to Procon, in accordance with the terms of the contract up to the date of this Certificate and that the Contractor has fully complied with the terms and conditions of the contract.							
Progress Report No. 4 November 15, 1968							
17 Total							

*I. A. Taylor*  
I. A. Taylor

IGT-MPR-12/68

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - December 1968

to

Office of Coal Research

Contract No. 14-01-0001-381 (1)

Hydrogasification Test Program

During the month of December general maintenance was performed on the hydrogasifier reactor. Approximately 400 lbs of Montana lignite was dried in the fluidized coal pretreatment unit. Drying was carried out in two stages using air at 240°F. The lignite was dried from an as-received moisture level of 35 percent to 10 percent in the first pass, and then further reduced to 4% in the second pass.

Electrothermal Gasification

Three runs were conducted during the month in the electrothermal gasification test unit but steady state conditions were not attained because of various operating difficulties.

During run E.G. -7, after switching from fluidizing nitrogen to process steam at the desired run conditions, a short-circuit occurred at the reactor top accompanied by a rapid loss of unit pressure causing the test to be terminated.

The short-circuit occurred at the seal ring in the pressure closure through which the electrode enters the reactor and caused the failure of the pressure seal. The probable cause of the short-circuit was moisture on dust particles collecting between the exterior closure surfaces or a break in the coat of electrical insulation on the seal ring. The surface of the

closure was re-machined and a teflon filler placed around a new ring; to prevent accumulation of foreign matter. After a successful pressure test, testing; was resumed.

Runs E.G. 8 and E.G. 9 were terminated due to a malfunction of the silicon control rectifier of the d.c. generator. As the overall resistance of the system decreased during heat-up, the current increased to above the current limit setting of 200 amperes.

In normal operation the SCR unit should limit the current to the 200 ampere setting by decreasing the generator voltage output. In these tests however, the voltage increased as the current exceeded the limit set. This loss of control forced the tests to be terminated.

A representative of the motor generator supplier was on hand during Run E.G. -9. After sending the SCR unit to the manufacturer, who tested it and proved it to be alright, the problem was traced to armature reaction voltage which was being fed back to the controller giving an incorrect signal. A low value resistor was placed in series with the armature interpoles to serve as a current sensor for the control circuit. Several heat-up tests have been performed since the system is now operating properly.

#### Pressurization-Depressurization Test Program

The water-char slurry system proposed for discharging the char from the hydrogasifier is undergoing tests to establish the specifications for the slurry pressure letdown device. A 25-30 gpm loop was built and tests were initiated using a fixed orifice. Initial results indicate that wear on the orifice will be small and that this approach to char letdown is quite feasible.

#### Engineering Economics

A preliminary draft of a report by Paul Weir Company on lignite mining costs has been received and reviewed. Suggested changes were outlined and discussed with the consultants, and the final

report will be received by the end of January.

Pilot Plant Design and Construction

This phase of the work is covered in the enclosed Procon Progress Report No. 5. IGT efforts in this area in addition to general process work have been to develop an adequate disposal system for char and the oils produced.


Work to establish a guaranteed maximum price is estimated to be 85% complete.

During the month, no new inventions were made in the course of the work.

# PILOT PLANT PROGRAM OF IGT HYDROGASIFICATION

OCR CONTRACT No. 14-01-0001-381(1)

A



**PILOT PLANT AREAS**

**a. HYDROGASIFICATION SECTION (HG)**

Bid Specification and Selection	Contract Negotiation	Detailed Design, Procurement, and Construction HG	Plant Shakedown
---------------------------------	----------------------	---	-----------------

**b. ELECTROTHERMAL GASIFICATION SECTION (EG)**

Design, Construction 300 - kw Gasifier	Shakedown	Operation 300 - kw Gasifier		
		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; text-align: center;">Bid Specification and Selection EG</td> <td style="text-align: center;">Detailed Design, Procurement, and Construction 2 - Mw EG</td> </tr> </table>	Bid Specification and Selection EG	Detailed Design, Procurement, and Construction 2 - Mw EG
Bid Specification and Selection EG	Detailed Design, Procurement, and Construction 2 - Mw EG			

**c. SECTIONS INTEGRATION**

**SUPPORT STUDIES**

**a. COAL CHARACTERIZATION**

Petrographic and Calorimetric Studies	Evaluation of Pilot Plant Data
---------------------------------------	--------------------------------

**b. CATALYTIC METHANATION**

Methanation and Desulfurization Studies	Catalyst Evaluation and Pilot Plant Data Collection
---	---

**c. ECONOMIC EVALUATION**

Cost Estimate Based on Current Concept	Updating and Correlation of Data
--	----------------------------------

**d. GASIFICATION STUDIES**

Tests with Simulated EG Gas	Producer Tests
-----------------------------	----------------

**e. ENGINEERING DESIGN OF COMMERCIAL PLANT**

--

**BLANK PAGE**

# PROGRAM OF IGT HYDROGASIFICATION PROCESS


No. 14-01-0001-381(1)

AGA: IU-4-1

1969 1970 1971 1972

Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun

3RD YEAR 4TH YEAR 5TH YEAR



E-881094

2

Bids and Selection	Engineering Design of Commercial Plant
--------------------	--

PROGRESS REPORT NO. 5

COAL HDROGASIFICATION PILOT PLANT

FOR

INSTITUTE OF GAS TECHNOLOGY

CHICAGO, ILLINOIS

W-1784

TABLE OF CONTENTS

- I. Summary
- II. Bar Chart Schedule
- III. Contract Financial Report



PROGRESS REPORT

PROJECT: Institute of Gas Technology  
Chicago, Illinois  
Coal Hydrogasification Pilot Plant  
Procon Job No. W-1784

REPORT NO.: 5

DATE: December 15, 1968

PROCON PROJECT MANAGER: T. A. Taylor

DISTRIBUTION:

Institute of Gas Technology

Mr. F. C. Schora - 10

Procon Incorporated

Mr. M. D. Gilchrist) (1)  
Mr. J. C. Reed )  
Mr. A. G. Petkus ) (1)  
Mr. W. R. Fredrick )  
Mr. W. J. Taylor )  
Mr. G. A. Speir )  
Mr. W. H. Grosse (1)  
Mr. P. N. Sicuro (1)  
Mr. R. P. Cousins (1)  
Mr. G. J. Landsberg (1)  
Mr. C. J. Towle (1)  
Mr. T. A. Taylor (1)  
Field (1)

W-1784

Coal Hydrogasification Pilot Plant

I. SUMMARY

A. DEVELOPMENT OF THE GUARANTEED MAXIMUM PRICE W-1784 X-1

All major equipment specifications are complete and out for quotations. Quotations have been received for about sixty percent of the equipment. The remaining quotations will be received by December 24, 1968. Evaluation will be complete on this equipment by December 31st and the Guaranteed Maximum Price complete by January 15th.

Estimating has begun on the "back-up" (general) items for the project. A specific cost study is being done to determine the most economical utility scheme.

This phase of the project is (eighty-five percent complete).

B. DESIGN ENGINEERING W-1784

Various reactor design and fabrication problems are being discussed with Struthers-Wells. The initial scheduling and coordination meeting has been rescheduled to between the 19th and the end of the month.

Supplementary refractory proposals have been submitted and are being evaluated.

B. DESIGN ENGINEERING W-1784 (continued)

The erection of the warehouse is expected to begin the week of the 23rd or sooner depending on the building permit. The Edison transformer foundation pad will also be installed.

Layout details will be finalized for the material handling equipment by the end of the month.

II. BAR CHART SCHEDULE

The schedule for establishing the Guaranteed Maximum Price has been up-dated to reflect progress and schedule changes.

III. CONTRACT FINANCIAL REPORT

Procon's portion of Form No. 8CR0178 has been completed and reflects actual costs incurred through the last calendar month; estimated costs during this month; and the estimated total cumulative cost through this month. All costs have been rounded off to the nearest thousand dollars.



















CONTRACT FINANCIAL REPORT (Dollars in thousands) (See instructions before preparation)		1 For Month Ended	2 No. of Work Days	3 Contract No.	Form Approved Budget Bureau No. 30R0178 Sheet _____ of _____	
4 To:	5 From:	6 Contract Value \$			7 Contract Type	
10 Program/Scope of Work	11 Signature and Title of Authorized Representative	8 Funded Contract Amount \$			9 Amounts Billed \$	
14 Appropriation (or Fund Citation) and/or Reporting Category	11 Signature and Title of Authorized Representative	12 Preparation Date			13 Payments Received \$	
15 Cost Incurred/Contract Earnings		16 Planning Data (For Agency use only)				
Cum. Actual End of Prior Mths.	Actual/Estimated Current Month	Cumulative Actual/Estimated To Date	a	b	c	d
\$	\$	\$				
Procon Incorporated W-1784	4	1				
Procon Incorporated W-1784X-1	34	14				
Less 10% Retention	3	1				
	<u>31</u>	<u>15</u>				
<p>"The undersigned certifies that the amount is due and payable to Procon, in accordance with the terms of the contract up to the date of this Certificate and that the Contractor has fully complied with the terms and conditions of the contract."</p>						
Progress Report No. 5, December 15, 1968						
17 Total						T. A. Taylor

## **SATISFACTION GUARANTEED**

**NTIS strives to provide quality products, reliable service, and fast delivery. Please contact us for a replacement within 30 days if the item you receive is defective or if we have made an error in filling your order.**

▲ **E-mail: [info@ntis.gov](mailto:info@ntis.gov)**

▲ **Phone: 1-888-584-8332 or (703)605-6050**

# **Reproduced by NTIS**

National Technical Information Service  
Springfield, VA 22161

***This report was printed specifically for your order  
from nearly 3 million titles available in our collection.***

For economy and efficiency, NTIS does not maintain stock of its vast collection of technical reports. Rather, most documents are custom reproduced for each order. Documents that are not in electronic format are reproduced from master archival copies and are the best possible reproductions available.

Occasionally, older master materials may reproduce portions of documents that are not fully legible. If you have questions concerning this document or any order you have placed with NTIS, please call our Customer Service Department at (703) 605-6050.

## **About NTIS**

NTIS collects scientific, technical, engineering, and related business information – then organizes, maintains, and disseminates that information in a variety of formats – including electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.

The NTIS collection of nearly 3 million titles includes reports describing research conducted or sponsored by federal agencies and their contractors; statistical and business information; U.S. military publications; multimedia training products; computer software and electronic databases developed by federal agencies; and technical reports prepared by research organizations worldwide.

For more information about NTIS, visit our Web site at  
<http://www.ntis.gov>.

# **NTIS**

**Ensuring Permanent, Easy Access to  
U.S. Government Information Assets**



U.S. DEPARTMENT OF COMMERCE  
Technology Administration  
National Technical Information Service  
Springfield, VA 22161 (703) 605-6000

---

---