

DOE/FE/05121--T3

DOE/FE/05121--T3

DE82 014623

The Design, Construction, and Operation
of a
Process-Development Unit
for the
High-Rate, Entrained-Flow Coal-Gasification Process

Quarterly Technical Progress Report No. 2

July - September 1981

Prepared for

United States Department of Energy

under

Contract No. DE-AC01-81FE05121

MASTER

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Submitted by

Mountain Fuel Resources, Inc.
36 South State Street, Suite 1540
Salt Lake City, Utah 84111

NOTICE

**PORTIONS OF THIS REPORT ARE ILLEGIBLE. IT
has been reproduced from the best available
copy to permit the broadest possible avail-
ability.**

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference hereto to any specific commercial product, process, or service by trade name, mark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PATENT STATUS

This technical report is being transmitted in advance of DOE patent clearance and no further dissemination or publication shall be made of the report without prior approval of the DOE Patent Counsel.

TECHNICAL STATUS

This technical report is being transmitted in advance of DOE review and no further dissemination or publication shall be made of the report without prior approval of the DOE Project/Program Manager.

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION AND SUMMARY.	1
1.1 Introduction	1
1.2 Summary.	1
2.0 SITE PLAN AND SITE PREPARATION.	3
2.1 Site Plan and Specifications	3
2.2 Soil Testing and Legal Survey.	3
2.3 Site Preparation Subcontract	5
2.4 Site Fencing	5
3.0 CONSTRUCTION PERMITS.	6
3.1 State of Utah.	6
3.2 West Jordan City	6
4.0 GASIFIER DESIGN	7
4.1 Reaction Chamber	7
4.2 High Temperature Heat Exchanger.	7
 ATTACHMENTS	
A. Equipment List	
B. Schedule	
C. Permit from Utah Air Conservation Committee	
D. Permit from Utah Water Pollution Control Committee	

1.0 INTRODUCTION AND SUMMARY

1.1 Introduction

Mountain Fuel Resources, Inc., a subsidiary of Mountain Fuel Supply Company, Salt Lake City, Utah, is under contract with the U. S. Department of Energy for a program to design, construct and operate a high-rate, entrained flow coal gasification process development unit (PDU). The objective of the program is to develop equipment components for gasification of coal to form a clean, intermediate-Btu fuel gas or a synthesis gas that may be converted to methyl alcohol, gasoline, synthetic natural gas or many other desirable products. Ford, Bacon & Davis Utah, Inc., is the principal subcontractor on the program, and will be largely responsible for design, construction and operation of the PDU.

The design of the coal gasification PDU is based on earlier DOE-supported work at the Eyring Research Institute, Provo, Utah. Pulverized coal is fed to an entrained flow reactor where it is gasified by reaction with steam and oxygen. The ash in the coal is removed as an inert slag and the product gas may be cleaned to remove sulfur-containing compounds and carbon dioxide to yield a clean fuel gas with a heating value near 300 Btu/standard cubic foot.

The PDU is to be located adjacent to a brick plant operated by Interstate Brick Company in West Jordan, Utah. Interstate Brick is also a subsidiary of Mountain Fuel Supply Company. Because of the developmental nature of the program, the PDU will contain only those components and features necessary to develop the gasifier and to operate it safely. The PDU will be operated intermittently, with test durations ranging from a few hours up to a maximum of four weeks. During later tests, the gas will be used in firing the brick kilns in the brick plant.

A low-sulfur, Utah bituminous coal will be used for most of the testing. Near the end of the planned effort, several tests up to 100 hours each will be made with alternate coals: a high-sulfur bituminous coal, a low-sulfur subbituminous coal, a lignite, and a coal char or residue.

1.2 Summary

Work on equipment specifications was continued. The Gasifier Radiant Heat Exchanger Transition Pipe and Superheater Design Subcontract to Deutsche Babcock was approved in September. The Site Work Subcontract was approved and the work began in late September. The Site Fencing Subcontract was awarded and work is scheduled to start in October. Permits

were obtained from the Utah Air Conservation Committee and the Utah Water Pollution Control Committee for the construction of the PDU in West Jordan, Utah. An equipment list (Attachment A) and a detailed project schedule (Attachment B) were prepared.

2.0 SITE PLAN AND SITE PREPARATION

The following sections describe all activities related to initiation of the site work during this quarter.

2.1 Site Plan and Specifications

The following site drawings were completed by FB&DU and approved by MFR:

<u>Title</u>	<u>Drawing No.</u>
Site Preparation, Plans & Sections	D-369-C-002
Plot Plan	D-369-C-001
Recycle Water Pump Sump	B-369-C-001

These drawings were issued for construction on September 24, 1981. Figure 1 shows the plot plan.

The site preparation specification, SP-369-C-102, was completed by FB&DU and approved by MFR during this reporting period. This specification was issued for construction on September 30, 1981. The specification outlined the requirement of the site work including the following:

- o General grading of the site
- o Construction of the waste water pond
- o Construction of the recycle pump sump
- o Installation of all culverts
- o Construction of access roads

2.2 Soil Testing and Legal Survey

During the previous quarter, Chen and Associates was awarded a contract to perform the required soil testing per FB&DU specification.

The report was completed and submitted to FB&DU and MFR for review and inclusion into the Earthwork Subcontract. The report summarized the results of the field tests and outlined the requirement for the construction of the ponds as well as the footing and foundations of the buildings.

A legal survey of the property was performed by Aposhian Consulting during this quarter. The survey work included a legal survey of the property as well as permanent concrete markers of the four corners of the property.




FIGURE J. Plot Plan

2.3 Site Preparation Subcontract

The Site Work Subcontract package (369-S-015) was completed by FB&DU and approved by MFR during this period. The package was issued for quotes on August 14, 1981. A prebid meeting was held with all bidders on August 20, 1981. The package was awarded to Clegg Construction on September 22, 1981, after receiving approval from DOE.

The actual site work began on September 24, 1981, and continued through the end of this reporting period. It is anticipated that the site work will be completed by the middle of the next quarter.

Clegg Construction was selected as the Contractor for the site work package. Their bid met all the requirements of FB&DU specifications and they were the lowest bidder. FB&DU had worked with Clegg on similar projects and qualifies them for this work as well.

2.4 Site Fencing

The Perimeter Chainlink Fencing and Access Gates (3 total) Subcontract was awarded to Acme Fencing Company. The actual fencing construction is scheduled to begin in early October.

3.0 CONSTRUCTION PERMITS

3.1 State of Utah

In the previous quarterly report, it was reported that application for permits for construction of the PDU was submitted to the Utah Department of Health, Division of Environmental Health. The Notice of Intent was submitted on March 27, 1981.

On July 17, 1981, the Utah Air Conservation Committee approved the request to construct the PDU facility and granted an experimental variance for the project. The variance and restrictions are shown in the letter from the Executive Secretary of the Utah Air Conservation Committee dated August 6, 1981 (Attachment C). On August 28, 1981, the Department of Water Pollution also granted a permit for construction of the PDU in West Jordan, Utah (Attachment D). The only other permit which will be required from the State of Utah prior to the operation of the unit is the solid waste disposal. It is anticipated that the request for this permit will be issued during the next period.

3.2 West Jordan City

During the previous reporting period, the City of West Jordan was notified of Mountain Fuel Resources' intention to construct the PDU in West Jordan, Utah.

We were asked to supply design information and drawings to the City Planner and the City Engineer in order to secure the required building permits. It was also required that all applicable fees and dues be paid prior to issuance of the building permits.

On September 22, 1981, the City of West Jordan issued a site development construction permit allowing the initiation of the site work pending the finalization of all permitting requirements before placement of any concrete.

It is anticipated that all required permits from the City of West Jordan will be secured during the next reporting period.

4.0 GASIFIER DESIGN

4.1 Reaction Chamber - The dimensions of the gasification reaction chamber have been selected such that the mass flow of coal through the reactor will be less than 2150 pounds per hour per square foot of reactor cross section and 993 pounds per hour per cubic foot of reactor volume when the coal feed rate is 3000 pounds per hour. The basic dimensions of the reaction chamber are as indicated in Figure 2. Detailed design of the feed injectors and the refractory liner is underway.

4.2 High Temperature Heat Exchanger - Specifications were prepared for the design and fabrication of a high temperature radiant heat exchanger to cool the gasification reactor effluent from 2850°F to a maximum outlet of 1600°F. This exchanger would have a capacity for transferring approximately 3.8 million BTU per hour from the hot reaction products and raising steam with the recovered heat.

Negotiations are underway with Deutsche Babcock Anlagen Aktiengesellschaft, Oberhausen, West Germany, the parent organization of Ford, Bacon & Davis, for the design of this heat exchanger as well as the downstream convective exchangers and superheaters.

A preliminary assembly diagram of the high temperature heat exchanger is presented in Figure 3. The exchanger is to consist of a cylindrical "water-wall" 30 inches in diameter and approximately 13 feet in length. Detailed design of this exchanger is to be completed during the next quarter.




FIGURE 2. Basic Dimensions of the Reaction Chamber





FIGURE 3. Preliminary Assembly Diagram of the High Temperature Heat Exchanger

ATTACHMENT A


Attachment A

(Page 1 of 4)

EQUIPMENT LIST		JOB NO. UC-369-100			
 HIGH RATE ENTRAINED FLOW COAL GASIFICATION PDU SECTION _____ EQUIPMENT TYPE _____		PAGE 1 OF 4			
		DATE 12/4/81			
EQUIPMENT NUMBER	DESCRIPTION	SIZE AND/OR CAPACITY	SHIPPING WEIGHT	VENDOR	COST
1BC-1	BELT CONVEYOR				
1BN-2	18 TON PULVERIZED COAL STORAGE BIN				
1CR-1	CRUSHER				
1CY-1	CYCLONE SEPARATOR				
1E-1	BAGHOUSE DUST COLLECTOR				
1EN-1	AIR FAN				
1EN-2	PULVERIZER FAN				
1FN-3	VENT FAN				
1H-1	AIR HEATER				
1HP-1	COAL GRIZZLY/RECEIVING HOPPER				
1HP-2	CRUSHER FEED HOPPER				
1VF-1	FEEDER (PULVERIZED COAL STORAGE BIN)				
1VF-2	FEEDER (RECEIVING HOPPER)				
1X-1	PULVERIZER				
1X-2	DENSE PHASE PUMP & WEIGHING UNIT				
2C-1	PACKED TOWER				
2CY-1	BIN VENT FILTER				
2D-1	STEAM DRUM				
2D-2	COAL LOCK HOPPER				


Attachment A

(Page 2 of 4)

EQUIPMENT LIST		JOB NO. UC-369-100			
		PAGE 2 OF 4			
		DATE 12/1/81			
HIGH RATE ENTRAINED FLOW COAL GASIFICATION PDU					
SECTION _____					
EQUIPMENT TYPE _____					
EQUIPMENT NUMBER	DESCRIPTION	SIZE AND/OR CAPACITY	SHIPPING WEIGHT	VENDOR	COST
2D-3	COAL FEED TANK				
2D-4	ASH LOCK HOPPER				
2D-5	SLURRY DISCHARGE TANK				
2D-7	RECYCLE GAS SURGE TANK				
2D-8	SOOT BLOWING SURGE TANK				
2D-9	RECYCLE GAS SEPARATOR				
2D-10	START-UP NATURAL GAS SURGE TANK				
2E-1	RADIANT HEAT EXCHANGER				
2E-2	TRANSITION PIPE				
2E-3	STEAM SUPERHEATER				
2E-5	RECYCLE GAS COOLER				
2E-6	OXYGEN PREHEATER				
2E-7	OXYGEN SUPERHEATER (ELEC)				
2K-1	RECYCLE GAS COMPRESSOR				
2K-2	NATURAL GAS COMPRESSOR				
2P-1	DRUM RECIRCULATION PUMP				
2P-3	SLURRY PUMP				
2P-4	SCRUBBER RECIRCULATION PUMP				
2R-1	REACTOR				
2S-1	VENTURI SCRUBBER				
2X-1	AUGER & INTROMITER				


Attachment A

(Page 3 of 4)


EQUIPMENT LIST		JOB NO. UC-369-100			
 HIGH RATE ENTRAINED FLOW COAL GASIFICATION PDU SECTION _____ EQUIPMENT TYPE _____		PAGE 3 OF 4			
		DATE 12/4/81			
EQUIPMENT NUMBER	DESCRIPTION	SIZE AND/OR CAPACITY	SHIPPING WEIGHT	VENDOR	COST
2X-2	DELUMPER				
2X-3	STEAM SILENCER				
2X-4	STATIC MIXER				
3C-1	WATER SOFTENER				
3C-2	INSTRUMENT AIR DRYER				
3CY-1	HYDROCLONE				
3D-1	DEAERATOR				
3D-3	AIR RECEIVER				
3F-1	SLURRY FILTER				
3K-1	PLANT AIR COMPRESSOR				
3P-1A,B	DEAERATOR FEED PUMP				
3P-2	DRUM FEED PUMP				
3P-3	CAUSTIC (NaOH) PUMP				
3P-6	RECYCLE WATER PUMP				
3P-7	BOILER CHEMICAL PUMP				
3P-8	CORROSION INHIBITOR PUMP				
3T-1	DEAERATOR FEED TANK				
3T-2	CAUSTIC (NaOH) TANK				
3T-3	SALT SOLUTION TANK				

Attachment A

(Page 4 of 4)

EQUIPMENT LIST		JOB NO. UC-369-100			
 HIGH RATE ENTRAINED FLOW COAL GASIFICATION PDU SECTION _____ EQUIPMENT TYPE _____		PAGE 4 OF 4			
		DATE 12/4/81			
EQUIPMENT NUMBER	DESCRIPTION	SIZE AND/OR CAPACITY	SHIPPING WEIGHT	VENDOR	COST
3T-4	BLOWDOWN TANK				
3T-5	BOILER CHEMICALS TANK				
3T-6	CORROSION INHIBITOR TANK				
3X-1	WASTE WATER POND				
3X-2	FLARE				
3X-3	RECYCLE WATER POND				
3P-11	EMERGENCY COOLING PUMP				
3T-	HOLDING TANK				
3P-10	RECYCLE WATER SPRAY PUMP				

ATTACHMENT B



LEGEND

- — ○ ENGINEERING ACTIVITY
- — □ PROCUREMENT ACTIVITY
- — ○ CONSTRUCTION ACTIVITY

○, ○, or ○ DENOTES THAT THIS RESPECTIVE PORTION OF THE ACTIVITY REFLECTS A MAJOR MILESTONE DEPENDENCY/FLOAT TIME/RESTRAINT

MFR-R - MOUNTAIN FUEL RESOURCES REVIEW & APPROVAL
DOE-R - DEPARTMENT OF ENERGY APPROVAL

UPDATE DATA: DATA DATE: 5-18-81 SCHEDULE GENERATED & PROCESS UPDATED THRU 5-18-81

[] DATE IN BRACKETS INDICATES DATE THAT EVENT ACTUALLY OCCURRED
[] DATE IN BRACKETS INDICATES A REVISED FORECASTED EVENT DATE

* NOTE: NO DATE APPEARING UNDER THE NODE INDICATES THAT THE ORIGINAL FORECASTED EVENT DATE REMAINS AS SCHEDULED.

— FLOTT TIME — FLOTT TIME
CONSUMED REMAINING

●, ●, or ● CARRIAGE NODE INDICATES ACTIVITY IS COMPLETE TO THIS RESPECTIVE POINT

ISSUE RECORD				ENGR. RECORD			
DATE	ISSUE BY	NO.	REASON	DESIGN BY	DATE	STATUS	REMARKS
5/18/81	R	1	MOUNTAIN FUEL RESOURCES APPROVAL				

THE PROJECT SCHEDULE REVISIONS HAVE BEEN MADE UPON TWO SEPARATE ONE PLANING PLACEMENTS PERFORMED FOR THE PRO-OF AND PRO-S. PRO-S. WHICH HAVE A CONTRACTING WORK PLANING PLACEMENT FOR THE PRO-S. PRO-S.

Ford, Bacon & Davis Utah Inc.
ENGINEERS - CONSTRUCTORS
SALT LAKE CITY, UTAH

PROPOSED PROJECT SCHEDULE FOR
30 TON PER DAY GASIFICATION PLANT
PHASE I - ENGINEERING & CONSTRUCTION
FORD, BACON & DAVIS UTAH (MOUNTAIN FUEL RESOURCES)

JOB NO. 10-38-100 DRAWING NO. D-367-544-001

ATTACHMENT C

AUG 12 1981

1103

copy to: S. Shary
L.P. Walker
W. Stoddart
UC 369-C-6

Attachment C (Page 1 of 2)

Scott M. Matheson
Governor

ORD 6000 J. DAVIS UTAH, INC
SALT LAKE CITY UTAH

STATE OF UTAH

DEPARTMENT OF HEALTH

DIVISION OF ENVIRONMENTAL HEALTH

150 West North Temple, P.O. Box 2500, Salt Lake City, Utah 84110



Alvin E. Ricker, Director
Room 426 801-533-6121

James O. Mason, M.D., Dr.P.H.
Executive Director
801-533-6111

August 6, 1981
533-6108

- DIVISIONS**
- Community Health Services
 - Environmental Health
 - Family Health Services
 - Health Care Financing and Standards
- OFFICES**
- Administrative Services
 - Health Planning and Policy Development
 - Medical Examiner
 - State Health Laboratory

Ralph Coates
Director of Research
Mountain Fuel Resources Inc.
Suite 1540
36 South State Street
Salt Lake City, UT 84111

Dear Mr. Coates:

At its regular meeting held on July 17, 1981, the Utah Air Conservation Committee approved the Mountain Fuel Resources Inc. request to construct an experimental coal gasification process development unit in West Jordan, Utah and granted an experimental variance for the project.

The project may proceed under the following conditions:

1. The project may run for a maximum of three years from the date of initial operation.
2. This variance is not renewable.
3. No emissions offset credit will be allowed to Mountain Fuel Resources upon shutdown of the pilot unit.
4. All emission control equipment shall be maintained in good operating condition according to the manufacturer's recommendations.
5. No visible emissions from any source, including the flare, shall exceed 20% opacity as per Section 4.1.2, Utah Air Conservation Regulations (UACR), except as permitted in Section 4.7 (unavoidable breakdowns), UACR. Visible emissions from diesel engines shall not exceed 20% opacity, except for starting motion no farther than 100 yards or for stationary operation not exceeding three minutes in any hour as per Section 4.1.4, UACR.


Ralph Coates
page 2
August 6, 1981

6. The 1800 ton coal pile shall be compacted and sprayed with water or chemical seals as dry conditions warrant or as determined necessary by the Executive Secretary.
7. Emissions produced from loading of scrape coal into the initial hopper shall be controlled by water sprays at the hopper entrance.
8. All coal handling after the initial hopper shall be inside enclosures as proposed.
9. The baghouse on the coal handling system shall have an outlet grain loading not exceeding .010 grains/dscf. This source shall be stack tested as determined necessary by the Executive Secretary using EPA test methods 1-5.
10. The product gas shall be passed through a venturi scrubber and packed column scrubber for control of particulates as proposed.
11. The Executive Secretary shall be notified when start-up occurs as an initial compliance inspection is required.

In addition, it will be necessary for you to submit, after the conclusion of the project, a summary report to the Air Conservation Committee indicating the environmental and air emission conclusions drawn from conducting this experiment.

Any additional units proposed for construction as a part of this project beyond the initial phase which has been proposed in your current submittal, must be submitted for review and approval to the Executive Secretary, Utah Air Conservation Committee.

Sincerely,


Brent C. Bradford
Executive Secretary
Utah Air Conservation Committee

jw
509

ATTACHMENT D

Attachment D

Check for your files

Scott M. Matheson
Governor



STATE OF UTAH
DEPARTMENT OF HEALTH

DIVISION OF ENVIRONMENTAL HEALTH
150 West North Temple, P.O. Box 2500, Salt Lake City, Utah 84110

533-6146
August 28, 1981

Alvin E. Rickers, Director
Room 426 801-533-6121

James O. Mason, M.D., Dr.P.H.
Executive Director
801-533-6111

DIVISIONS

Community Health Services
Environmental Health
Family Health Services
Health Care Financing
and Standards

OFFICES

Administrative Services
Health Planning and
Policy Development
Medical Examiner
State Health Laboratory

Mr. Carl L. Oberg, Director of Research
Mountain Fuel Resources, Inc.
36 South State Street
Salt Lake City, Utah 84111

RE: Construction Permit Wastewater
Containment and Handling Facilities,
Coal Gasification Pilot Plant Located
Near Interstate Brick off the Bingham
Highway in Salt Lake County

Dear Mr. Oberg:

We have reviewed the plans, specifications and drawings submitted on 20 August 1981, and hereby issue a construction permit for the zero discharge containment ponds and ancillary equipment to contain process wastewater and storm drainage from coal storage areas.

It is our understanding that all process waters will be placed in a sealed pond for desilting and recycle to the process. All ash from the gasification will be sluiced to a second lined containment pond using blowdown water from the recycle system. There will be no discharge from either pond during the life of the pilot plant operation. The ponds are sized for containment of the 10 year 24 hour storm event for the process and coal storage areas. The containment pond will be approximately 117 ft X 60 ft X 5 ft deep with 2 foot freeboard above the design volume of 1.2 acre ft. The recycle pond will be 100 ft X 60 ft X 5 ft and used as interim storage for process recycle water. Both ponds will have emergency overflow devices provided with sufficient riprap to prevent erosion.

Should you have any further questions, please contact us at the above listed number.

Sincerely,

UTAH WATER POLLUTION CONTROL COMMITTEE

Calvin K. Sudweeks
Calvin K. Sudweeks
Executive Secretary

RECEIVED
AUG 31 1981

BLN:drb

cc: Salt Lake County Health Department
Ford Bacon and Davis, Consultants
Attention: Shahab Shary

MOUNTAIN FUEL
RESOURCES, INC.