



FE248011


NTIS

One Source. One Search. One Solution.

**SCALE-UP REQUIREMENTS OF THE EXXON
CATALYTIC COAL GASIFICATION PROCESS.
MONTHLY REPORT, SEPTEMBER 1--SEPTEMBER 30,
1977**

**EXXON RESEARCH AND ENGINEERING CO.,
FLORHAM PARK, N.J**

MAY 1978



U.S. Department of Commerce
National Technical Information Service



One Source. One Search. One Solution.

NTIS



Providing Permanent, Easy Access to U.S. Government Information

National Technical Information Service is the nation's largest repository and disseminator of government-initiated scientific, technical, engineering, and related business information. The NTIS collection includes almost 3,000,000 information products in a variety of formats: electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.



Search the NTIS Database from 1990 forward

NTIS has upgraded its bibliographic database system and has made all entries since 1990 searchable on **www.ntis.gov**. You now have access to information on more than 600,000 government research information products from this web site.

Link to Full Text Documents at Government Web Sites

Because many Government agencies have their most recent reports available on their own web site, we have added links directly to these reports. When available, you will see a link on the right side of the bibliographic screen.

Download Publications (1997 - Present)

NTIS can now provides the full text of reports as downloadable PDF files. This means that when an agency stops maintaining a report on the web, NTIS will offer a downloadable version. There is a nominal fee for each download for most publications.

For more information visit our website:

www.ntis.gov



U.S. DEPARTMENT OF COMMERCE
Technology Administration
National Technical Information Service
Springfield, VA 22161

FE248011



FE-2480-11

Dist. Category UC-90

SCALE-UP REQUIREMENTS OF THE
EXXON CATALYTIC COAL GASIFICATION PROCESS

Monthly Report for the Period

September 1 - September 30, 1977

S. J. Cohen - Project Manager

Exxon Research and Engineering Company
P. O. Box 101
Florham Park, New Jersey 07932

May, 1978

PREPARED FOR THE UNITED STATES
DEPARTMENT OF ENERGY

Under Contract No. EX-76-C-01-2480

NOTICE

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

REPRODUCED BY
NATIONAL TECHNICAL
INFORMATION SERVICE
U. S. DEPARTMENT OF COMMERCE
SPRINGFIELD, VA. 22161

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

REA

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States DOE, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights.


ABSTRACT

As reported in previous Monthly Summaries, the size of the grass-roots large pilot plant for the Catalytic Coal Gasification (CCG) Process was set to allow scaleup to a pioneer commercial plant with acceptable risk (no demonstration plant). It was determined that the gasifier diameter should be 3.5' I.D., and that the feed rate of Illinois Bituminous Coal would be 92 T/D (as received). Facilities were included for recycle to the gasifier of both synthesis gas and catalyst to simulate integrated commercial operation.

The total erected cost (TEC) for the grass roots Catalytic Coal Gasification Large Pilot Plant is estimated to be 130 M\$. This cost is for a Gulf Coast location and assumes that there is an adjacent oil refinery to supply certain utilities and services. The investment includes the effect of cost escalation through the design and construction period. Operating costs are not included.

SUMMARY OF PROGRESS THROUGH SEPTEMBER, 1977
FOR THE STUDY OF SCALE-UP REQUIREMENTS
OF THE EXXON CATALYTIC COAL GASIFICATION PROCESS

Technical Reporting
Category



Legend

Shaded area = percentage of activity actually completed

▼ = percentage of activity scheduled for completion

DISCUSSION

STUDY DESIGN FOR GRASS ROOTS LARGE PILOT PLANT - (Reporting Category 1)

As reported in previous Monthly Summaries, the size of the grass-roots large pilot plant for the Catalytic Coal Gasification (CCG) Process was set to allow scaleup to a pioneer commercial plant with acceptable risk (no demonstration plant). It was determined that the gasifier diameter should be 3.5' I.D., and that the feed rate of Illinois Bituminous Coal would be 92 T/D (as received). Facilities were included for recycle to the gasifier of both synthesis gas and catalyst to simulate integrated commercial operation.

The total erected cost (TEC) for the grass roots Catalytic Coal Gasification Large Pilot Plant is estimated to be 130 M\$. This cost is for a Gulf Coast location and assumes that there is an adjacent oil refinery to supply certain utilities and services. The investment includes the effect of cost escalation through the design and construction period. Operating costs are not included.

A breakdown of the plant investment is given in Table 1. Direct material, labor and subcontract costs are 47 M\$ (1Q77). Table 2 presents a section-by-section breakdown of the direct costs. Material costs were developed from equipment specifications and are based on cost levels for domestic purchase. Local sales tax and delivery charges to the site are included. Material charges also include the cost for shop fabrication of piping and structural steel. Labor rates are based on open shop hiring and reflect requirements of the Davis-Bacon Act. The actual job mix labor rate is \$10.40/hr., which does not include payroll burdens (payroll taxes and benefits).

Total indirect project costs are 35.5 M\$ (1Q77). This includes field labor overhead (17 M\$) which covers temporary construction, consumables, field labor supervision and construction equipment. Also included are payroll burdens of 2.8 M\$ which covers payroll taxes and benefits. Detailed engineering, which adds 11 M\$, covers design, drafting, procurement, and vendor plant inspection work. Contractors' fees, which are based on published 1Q77 rates are 4 M\$. Also included in this rate is a nominal royalty fee for the acid gas treating facilities.

The investment estimate includes 23 M\$ to cover the escalation which is expected to occur between 1Q77 (the time basis used for estimating direct costs) and estimated project completion in 4Q82. Figure 1 presents the project schedule that was developed for estimating escalation. The June 1, 1980 starting date for detailed engineering is based on the assumption that a Process Development Unit (PDU) of approximately 1 T/D capacity begins operation in early 1979 to generate data for the LPP design. The LPP schedule is thus based on prudent overlap between the Process Development Program and the basic design phase for the large pilot plant project. Since the start of LPP design is keyed to PDU operation, any change to the PDU operating schedule would affect the LPP schedule. Engineering and construction

times are estimated from study design specifications and estimated field labor man-hours. Overall escalation rates are 23% for materials, 26% for labor and 36% for engineering. Details on how these rates were developed are given in Table 3.

Finally, the investment estimate includes a 20% project contingency to cover changes normally resulting from the firming of design and construction details. The project contingency excludes any scope or design basis changes or effects of extraordinary random events. No process development allowance for changes resulting from new laboratory data is included. However, costs for additional modifications during turnarounds will be included in the pilot plant operating cost estimate.

TABLE 1
INVESTMENT SUMMARY FOR
GRASS ROOTS LARGE PILOT PLANT

<u>Cost Breakdown</u>	<u>k\$, 1Q77</u>	
Material	27,000	
Labor	12,300	
Subcontracts	<u>7,700</u>	
Total Direct Costs		47,000
Payroll Burdens	2,800	
Field Labor Overheads	17,300	
Vendor Representatives	300	
Loss on Surplus	300	
Insurance	200	
Engineering	10,600	
Fees: Engineering, Construction & Royalty	<u>4,000</u>	
Total Indirect Costs		<u>35,500</u>
Total Prime Contract		82,500
Project Management Services		3,800
Escalation		<u>23,200</u>
		109,500
Project Contingency (20%)		<u>21,900</u>
Total Erected Cost		131,400
CALL		130 M\$

TABLE 2
DIRECT COST SUMMARY
GRASS ROOTS LARGE PILOT PLANT


	<u>1Q77-Gulf Coast</u>		
	<u>Material</u>	<u>Labor</u>	<u>Subcontract</u>
	<u>k\$</u>	<u>kMH</u>	<u>k\$</u>
<u>Onsites</u>			
● Coal Feed & Catalyst Recovery	2,780	120	10
● Gasification	3,150	95	570
● Product Gas Cleanup	1,040	35	--
● Methane Recovery	3,170	70	--
● Steam Reforming	870	40	1,060
● Preheat Furnace	240	15	850
● Acid Gas Removal	1,930	60	--
● Common Facilities	<u>1,190</u>	<u>55</u>	<u>360</u>
Total Onsites	14,370	490	2,850
<u>Offsites</u>			
● Coal Preparation	3,250	120	150
● Coal Receipt & Storage	1,400	65	1,000
● Waste Treating	1,640	110	350
● Electrical	1,150	25	--
● Interconnecting Lines	1,620	160	10
● Fire Protection	240	10	10
● Safety	330	15	--
● Site Preparation	--	10	960
● Layout	600	65	700
● Buildings	150	--	1,460
● Utilities	1,830	85	90
● Chemical Handling	130	10	70
● Catalyst Handling	<u>290</u>	<u>15</u>	<u>50</u>
Total Offsites	<u>12,630</u>	<u>690</u>	<u>4,850</u>
Total Onsites & Offsites	27,000	1,180	7,700

TABLE 3
BASIS FOR COST ESCALATION ESTIMATE
GRASS ROOTS LARGE PILOT PLANT

<u>Escalation Rates</u>	<u>Yearly Percentage</u>		
<u>Base Point--1Q77</u>	<u>Material</u>	<u>Labor</u>	<u>Engineering</u>
1st Year	1	8	9
2nd Year	8	8	9
3rd Year	8	7	7
4th Year	5	7	7
Centroid	April 1981	*	April 1981
Time From Base Point (yrs.)	4	3	4
Escalation Effect	23	26	36

* Note: Davis-Bacon minimum wage rate to be set at contract award 2Q80.

FIGURE I
ENGINEERING AND CONSTRUCTION SCHEDULE FOR
GRASS ROOTS LARGE PILOT PLANT



SELECTION OF PREFERRED EXISTING LARGE PILOT PLANT (Reporting Category 2)

No work scheduled in this category.

MODIFICATION OF THE SYNTHANE PILOT PLANT - (Reporting Category 3)

As reported in previous monthly summaries, the study design for the Synthane modification will be patterned after the grass roots case. The modification is based on a coal feed rate of 92 T/D with facilities for recycle of both synthesis gas and catalyst to the gasifier. This will permit scaleup to a pioneer commercial plant with acceptable risk (no demonstration plant).

Onsite Study Design

During September the onsite equipment layout drawing was completed. Major changes to the existing process block are required:

- The existing CO₂ compressor building is removed to make room for the cryogenic synthesis gas recovery equipment. (This eliminates the capability of using by-product CO₂ for the coal feed system. Purchased CO₂ will be used for this purpose for CCG operations.)
- The O₂ and methanation facilities, which are not required for CCG operations, are eliminated.
- The cooling tower is relocated away from the process block.
- Realignment of the road that runs along the south side of the process block is necessary to meet minimum safe spacing requirements for the process furnaces.

Gasifier structure calculations showed that the six-story addition to the existing structure can be supported by adding K bracing and increasing the size of the foundation.

No further onsite study design work is required.

Offsite Study Design

Specifications were completed for all remaining supporting facilities. These included:

- Catalyst addition - A ribbon blender is used to mix the coal with catalyst solution and a torus disk, steam heated drier is used to remove the water that enters with the catalyst solution.
- Fuel systems - New LNG storage and handling facilities are provided. A new 20,000 gal fuel oil storage tank is added along with a new distribution system to provide fuel to new furnaces and boilers as well as the relocated boiler.
- Steam - Two new high pressure steam boilers are added to provide for increased process steam loads and steam turbine spare drivers. The latter were added to critical service equipment to provide improved pilot plant operating reliability. Expansion of the demineralization plant is required to meet the new steam raising capacity of the plant.

- Power - Substation and switch gear changes and additions were defined. Because of the major plot plan changes and equipment relocations, it was decided to replace existing electrical conduit, that is exposed in the piperacks, with underground wiring. The latter is considered safer and more reliable, and the expected incremental cost is small.
- Compressed air - A new air compressor, having the same capacity of each of the existing ones, is added. It has a steam turbine drive to ensure a supply of instrument air during a power failure.
- CO₂ and inert gas - Cryogenic pumps are provided for supplying 600 psi liquid CO₂ to the coal feed system. A vaporizer is provided onsite to supply the high pressure CO₂ that is required for the coal feed lock hoppers. The inert gas generation equipment and low pressure blowers are relocated.
- Waste Water Treating - A secondary treatment plant similar to the one provided in the grass roots pilot plant study design is provided. Most of the equipment is smaller, primarily because there is less rainwater run-off to process.
- Layout, Buildings and Site Preparation - In order to accomodate new facilities and comply with minimum required safety standards, it is necessary to relocate some existing equipment and buildings and use land that is outside the present fence line.

Page Intentionally Left Blank

SATISFACTION GUARANTEED

NTIS strives to provide quality products, reliable service, and fast delivery. Please contact us for a replacement within 30 days if the item you receive is defective or if we have made an error in filling your order.

▲ **E-mail: info@ntis.gov**

▲ **Phone: 1-888-584-8332 or (703)605-6050**

Reproduced by NTIS

National Technical Information Service
Springfield, VA 22161

***This report was printed specifically for your order
from nearly 3 million titles available in our collection.***

For economy and efficiency, NTIS does not maintain stock of its vast collection of technical reports. Rather, most documents are custom reproduced for each order. Documents that are not in electronic format are reproduced from master archival copies and are the best possible reproductions available.

Occasionally, older master materials may reproduce portions of documents that are not fully legible. If you have questions concerning this document or any order you have placed with NTIS, please call our Customer Service Department at (703) 605-6050.

About NTIS

NTIS collects scientific, technical, engineering, and related business information – then organizes, maintains, and disseminates that information in a variety of formats – including electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.

The NTIS collection of nearly 3 million titles includes reports describing research conducted or sponsored by federal agencies and their contractors; statistical and business information; U.S. military publications; multimedia training products; computer software and electronic databases developed by federal agencies; and technical reports prepared by research organizations worldwide.

For more information about NTIS, visit our Web site at
<http://www.ntis.gov>.

NTIS

**Ensuring Permanent, Easy Access to
U.S. Government Information Assets**



U.S. DEPARTMENT OF COMMERCE
Technology Administration
National Technical Information Service
Springfield, VA 22161 (703) 605-6000
