

ENCOAL Mild Coal Gasification Project Public Design and Construction Report

Topical Report

December 1994

Work Performed Under Contract No.: DE-FC21-90MC27339

For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
Morgantown, West Virginia

By
ENCOAL Corporation
Gillette, Wyoming

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED



MASTER

DOE/MC/27339 -- 4065
(DE95009711)
Distribution Category UC-109

ENCOAL Mild Coal Gasification Project Public Design and Construction Report

Topical Report

Work Performed Under Contract No.: DE-FC21-90MC27339

For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880

By
ENCOAL Corporation
P.O. Box 3038
Gillette, Wyoming

December 1994

**ENCOAL MILD COAL GASIFICATION PROJECT
PUBLIC DESIGN AND CONSTRUCTION REPORT
TABLE OF CONTENTS**

	<u>PAGE</u>
LIST OF APPENDICES	x
LIST OF FIGURES	xi
LIST OF TABLES	xiv
GLOSSARY	xv
1.0 SUMMARY	1
2.0 INTRODUCTION	1
3.0 PROJECT BACKGROUND	1
4.0 OVERVIEW OF PROCESS	3
5.0 OVERVIEW OF DESIGN CONSIDERATIONS	9
5.1 CIVIL DESIGN	9
5.2 MECHANICAL DESIGN	17
5.3 ELECTRICAL AND INSTRUMENTATION DESIGN	28
6.0 MAJOR EQUIPMENT FUNCTIONS AND DESCRIPTIONS	34
6.1 FEED COAL SYSTEM	34
6.2 COAL DRYER AND CYCLONE	34
6.3 COAL PYROLYZER AND CYCLONE	41
6.4 QUENCH TABLE	42
6.5 PDF COOLER	42
6.6 PDF PRODUCT SYSTEM	44
6.7 QUENCH TOWER	44
6.8 ELECTROSTATIC PRECIPITATORS	47
6.9 COAL DERIVED LIQUID (CDL) HANDLING SYSTEM	47
6.10 DRYER BLOWER	52
6.11 PYROLYZER BLOWER	52
6.12 COMBUSTORS	53
6.13 PURGE GAS TREATMENT	53
6.14 DUST SCRUBBERS	58

7.0	UTILITIES	60
7.1	STEAM SYSTEM	60
7.2	INSTRUMENT AND PLANT AIR	60
7.3	COOLING WATER	60
7.4	GLYCOL/WATER CIRCULATING SYSTEM	61
7.5	POTABLE WATER	61
7.6	FIREWATER	63
7.7	NITROGEN	63
7.8	NATURAL GAS	64
8.0	CONSTRUCTION	64
8.1	CONTRACTING METHODOLOGY	64
8.2	CONTRACT PACKAGES	66
8.3	EARTHWORK, SURVEYING AND TESTING	66
8.4	STORAGE SILOS	67
8.5	PDF PLANT	69
	8.5.1 Foundations	72
	8.5.2 Underground Piping, Conduit and Equipment Foundations	74
	8.5.3 Mechanical Erection	
8.6	SCREENING BUILDING	85
8.7	ABOVE GROUND PIPING	87
8.8	ARCHITECTURAL BUILDINGS	87
8.9	ELECTRICAL AND INSTRUMENTATION	89
8.10	MISCELLANEOUS	92
9.0	ENVIRONMENTAL CONCERNS	96
9.1	AIR POLLUTANTS	96
9.2	WATER EFFLUENTS	96
9.3	SOLID/HAZARDOUS WASTE GENERATION	97
10.0	SAFETY PRACTICES	97
10.1	INDUSTRIAL HYGIENE	98
10.2	PHYSICAL HAZARDS	98
10.3	CONSTRUCTION SAFETY PRACTICES	98
11.0	CONCLUSIONS	100

LIMITED RIGHTS LEGEND

This "proprietary data" furnished under Cooperative Agreement DE-FC21-90MC27339.000 with the United States Department of Energy may be duplicated and used by the Government with the express limitations that the "proprietary data" may not be disclosed outside the Government or be used for purposes of manufacture without prior permission of the Participant, except that further disclosure or use may be made solely for the following purposes:

- (1) This "proprietary data" may be disclosed for evaluation purposes under the restriction that the "proprietary data" be retained in confidence and not be further disclosed;
- (2) This "proprietary data" may be disclosed to other contractors participating in the Government's program of which this Cooperative Agreement is a part, for information or use in connection with the work performed under these contracts and under the restriction that the "proprietary data" be retained in confidence and not be further disclosed; or
- (3) This "proprietary data" may be used by the Government or others on its behalf for emergency repair or overhaul work at the Facility under the restriction that the "proprietary data" be retained in confidence and not be further disclosed.

Appendix B	Pages B1 - B3
Appendix C	Pages C1 - C3
Appendix D	Pages D1 - D2
Appendix E	Pages E1 - E2

*Appendices B-E were omitted
from this report.*

LIST OF APPENDICES

Appendix A	Civil and Mechanical Layouts
Appendix B (Proprietary)	Coal Drying
Appendix C (Proprietary)	Coal Pyrolysis and CDL Recovery
Appendix D (Proprietary)	Purge Gas Treatment
Appendix E (Proprietary)	PDF Stabilization

*Appendices B - E were
omitted from this report.*

LIST OF FIGURES

Figure 3.1	Field Master Schedule	4
Figure 3.2	Location Map	5
Figure 3.3	Project Site Layout	6
Figure 4.1	Simplified Flow Diagram	8
Figure 5.1	Overall Site Plan	10
Figure 5.2	PDF Area Site Plan	11
Figure 5.3	Sedimentation Pond and Pumps	12
Figure 5.4	CDL Storage Area	13
Figure 5.5	Pipe Rack Plan	14
Figure 5.6	Truck and Rail Loadout	15
Figure 5.7	Raw Coal Silo Area	16
Figure 5.8	West Elevation	18
Figure 5.9	East Elevation	19
Figure 5.10	North and South Elevations	20
Figure 5.11	PDF Bin Elevations	21
Figure 5.12	Screening Building Elevations	22
Figure 5.13	First Floor PDF	23
Figure 5.14	Elevations to Third Floor PDF	24
Figure 5.15	PDF Floors Four Through Six	25
Figure 5.16	PDF Floors Seven Through Ten	26
Figure 5.17	Screening Building Floors	27
Figure 5.18	Overall One Line Diagram	30
Figure 5.19	High Voltage Switch Gear	31
Figure 5.20	High Voltage Motor Controls	32
Figure 5.21	Low Voltage Substation	33
Figure 6.1	Coal Feed Storage Silo	35
Figure 6.2	Vibrating Feeder	35
Figure 6.3	Triple Deck Coal Screen	36
Figure 6.4	Coal Crusher	36
Figure 6.5	Salem Coal Dryer General Arrangement	37
Figure 6.6	Salem Coal Dryer	38
Figure 6.7	Sketch of the Dryer Internals	38
Figure 6.8	Dryer Rabbles Arrangement	39
Figure 6.9	Dryer Cyclone	40
Figure 6.10	Typical Cyclone Design	40
Figure 6.11	Coal Fine Screw Conveyor/Cooler	41
Figure 6.12	Salem Coal Pyrolyzer	42
Figure 6.13	Salem Quench Table	43
Figure 6.14	Quench Steam Condenser	43
Figure 6.15	PDF Cooler	44
Figure 6.16	General Arrangement PDF Cooler	45
Figure 6.17	Gamma-Metric Coal Analyzer	46
Figure 6.18	Top Portion of the Quench Tower	46
Figure 6.19	Sketch of the Quench Tower Internals	47
Figure 6.20	General Arrangement Quench Tower	48

Figure 6.21	General Arrangement ESP's	49
Figure 6.22	Top Portion of the Electrostatic Precipitator	50
Figure 6.23	Sketch of Electrode Arrangement	50
Figure 6.24	CDL Storage Tanks	51
Figure 6.25	CDL Meter	51
Figure 6.26	Dryer Recirculation Blower	52
Figure 6.27	Pyrolyzer Recirculation Blower	53
Figure 6.28	Combustors	54
Figure 6.29	General Arrangement Combustor	55
Figure 6.30	Sketch of the Combustor Internals	56
Figure 6.31	Combustion Air Blowers	56
Figure 6.32	Desulfurization Unit	57
Figure 6.33	Purge Gas Treatment Internals	57
Figure 6.34	Temporary Evaporation Pond	58
Figure 6.35	Dust Scrubber at Screening Facilities	59
Figure 6.36	Dust Scrubber at Coal Feed silo	59
Figure 7.1	CDL Cooler	62
Figure 7.2	Fin Fan Glycol Cooler	62
Figure 8.1	Construction Schedule	65
Figure 8.2	Raw Coal Silo Slip Form	68
Figure 8.3	Completed Raw Coal Silo	69
Figure 8.4	Equipment Delivery Goals	70
Figure 8.5	Construction Schedule	71
Figure 8.6	PDF Building Excavation	72
Figure 8.7	PDF Building Rebar Mats	73
Figure 8.8	PDF Building Foundation Pour	73
Figure 8.9	PDF and Screening Building Foundations	74
Figure 8.10	Backfilled PDF Building Foundation	75
Figure 8.11	Underground Piping and Equipment Foundations in Progress	75
Figure 8.12	Completed Equipment Foundations and Floor Slabs	76
Figure 8.13	Quench Column and PDF Quench Table	78
Figure 8.14	PDF Quench Table and 3rd Floor In Place	78
Figure 8.15	Blowers, ESP's and Horizontal Scrubber In Place	79
Figure 8.16	West View of ESP's and Horizontal Scrubber	79
Figure 8.17	Pyrolyzer Assembly	80
Figure 8.18	Pyrolyzer In Place. Roof at 106'	81
Figure 8.19	Pyrolyzer Cyclone Installed (Center)	81
Figure 8.20	Start of 6th Floor Deck and Steel	82
Figure 8.21	Dryer, Inlet Duct and Outlet Duct	82
Figure 8.22	Dryer In Place Awaiting Cyclone	83
Figure 8.23	Dryer Cyclone and Structural Steel in Place	83
Figure 8.24	All Equipment and Structural Steel Complete	84
Figure 8.25	Installation of Raw Coal S-Belt and Roof	84
Figure 8.26	Aerial View of Completed Plant (Center)	85
Figure 8.27	Screening Building Prior to Siding	86
Figure 8.28	Completed Screening Building	86
Figure 8.29	Above Ground Piping	87

Figure 8.30	Tank Farm Piping	88
Figure 8.31	CDL Truck/Train Loadout Rack	88
Figure 8.32	MCC Building and 480V Substation	89
Figure 8.33	Control Building Near Completion	90
Figure 8.34	Original Control Room Layout	90
Figure 8.35	Cooling Water Pump House	91
Figure 8.36	Cooling Water Intake - Existing Triton Pond	91
Figure 8.37	CDL Storage Tanks Under Construction	93
Figure 8.38	Rail Siding Under Construction	93
Figure 8.39	Monthly Physical Percent Complete	94
Figure 8.40	Manpower Loading Chart	95
Figure 10.1	Lost Time Incident Rates	99
Figure A.1	ENCOAL Facilities Layout	A-1
Figure A.2	Control Room	A-2
Figure A.3	Interior of the Control Room	A-2
Figure A.4	PDF Structure Looking Southwest	A-3
Figure A.5	ENCOAL Facilities Looking Northeast	A-3
Figure A.6	PDF Structure Floor Plan (Elevation 100'-6")	A-4
Figure A.7	PDF Structure Floor Plan (Elevation 129'-6")	A-5
Figure A.8	PDF Structure Floor Plan (Elevation 142'-6")	A-6
Figure A.9	PDF Structure Floor Plan (Elevation 162'-0")	A-7
Figure A.10	PDF Structure Floor Plan (Elevation 182'-6")	A-8
Figure A.11	Floor Plan (Elevations 206'-3")	A-9
Figure A.12	PDF Structure Floor Plan (Elevations 225'-6" and 235'-6")	A-10
Figure A.13	PDF Structure Floor Plan (Elevations 260'-6" and 279'-2")	A-11
Figure A.14	Screening Building	A-12
Figure A.15	Screening Building Floor Plan	A-13
Figure B.1	Coal Drying	B-3
Figure C.1	Pyrolysis and CDL Recovery	C-3
Figure D.1	Purge Gas Treatment	D-2
Figure E.1	PDF Stabilization	E-2

LIST OF TABLES

	PAGE
Table 6.1 Purge Gas Composition	54
Table 8.1 Subcontractors for ENCOAL Project	67
Table A.1 Equipment List	A-14

GLOSSARY

ASME	American Society of Mechanical Engineers
BS&W	Basic Sediment & Water
Btu	British Thermal Units
CDL	Coal Derived Liquid
CH ₄	Methane
CO	Carbon Monoxide
CO ₂	Carbon Dioxide
DOE	U.S. Department of Energy
ENCOAL	ENCOAL Corporation, wholly-owned subsidiary of SMC Mining Company
ESP	Electrostatic Precipitators
°F	Degrees Fahrenheit
ft.	Feet
ft. ²	Square Feet
HP	Horsepower
H ₂ O	Water
H ₂ S	Hydrogen Sulfide
in.	Inches
Kellogg	The M. W. Kellogg Company
lb/hr	Pounds per Hour
LFC Technology	Liquid From Coal Technology
MM Btu/hr	Million British Thermal Units per Hour
Max	Maximum
MSHA	Mine Safety and Health Administration
NO _x	Nitrogen Oxides
O ₂	Oxygen
PDF	Process Derived Fuel
PLC	Programmable Logic Controller
%	Percent
pH	Measure of alkalinity and acidity on a scale of 0 to 14
psia	Pounds per Square Inch Absolute
psig	Pounds per Square Inch Gauge
RPM	Rotations per Minute
SMC	SMC Mining Company, wholly owned subsidiary of Zeigler Coal Holding Company, formerly Shell Mining Company
SO ₂	Sulfur Dioxide
SO _x	Sulfur Oxides
turnkey	Subcontracting method that includes design, furnishing and installation responsibility
vol	Volume

1.0 SUMMARY

The process engineering, detailed design and construction have been completed for a coal processing demonstration plant whose products will have a significantly greater value than that of the plant feed. The plant is designed to process 1000 ton/day of subbituminous Power River Basin (PRB) low-sulfur coal feed and to produce two products, a solid fuel and a liquid fuel. The solid product, Process Derived Fuel (PDF), is a stable, low-sulfur, high-Btu fuel similar in composition and handling properties to bituminous coal. The liquid product, Coal Derived Liquid (CDL), is a heavy, low-sulfur, liquid fuel similar in properties to heavy industrial fuel oil.

Since this is a demonstration plant, operating flexibility was a major factor in the process design. Environmental concerns, automation, and safety practices were also given a very high priority.

2.0 INTRODUCTION

This Public Design Report describes the 1000 ton per day ENCOAL mild coal gasification demonstration plant now in operation at the Buckskin Mine near Gillette, Wyoming. The project is being cost-shared by the U.S. Department of Energy (DOE), under the Clean Coal Technology Program administered by the Morgantown Energy Technology Center under Cooperative Agreement number DE-FC21-90MC27339.

The objective of the project is to demonstrate that the proprietary Liquids From Coal (LFC) technology can reliably and economically convert low Btu PRB coal into a superior, high-Btu solid fuel (PDF), and an environmentally attractive low-sulfur liquid fuel (CDL). The Project's plans also call for the production of sufficient quantities of PDF and CDL to permit utility companies to carry out full scale burn tests.

While some process as well as mechanical design was done in 1988, the continuous design effort was started in July, 1990. Civil construction was started in October, 1990; mechanical erection began in May, 1991. Virtually all of the planned design work was completed by July 1991. Most major construction was complete by April, 1992 followed by plant testing and commissioning. Plant operation began in late May, 1992. This report covers both the detailed design and initial construction aspects of the Project.

3.0 PROJECT BACKGROUND

ENCOAL's parent company, Shell Mining Company (SMC), began working on upgrading low rank coal in the early 1970's. In 1986 SMC held discussions with SGI International (SGI), a technology company located in La Jolla, California, to learn of their LFC technology. The LFC technology is a mild pyrolysis process which converts coal into a solid fuel and a liquid fuel. The PDF is a stable, low-moisture, low-sulfur material comparable to bituminous coal except it is more reactive during combustion. The CDL is similar in properties to low-sulfur heavy industrial fuel oil.

Using coal from the Buckskin Mine as a feed stock, SMC and SGI ran a series of pilot plant tests beginning in 1987 in SGI's small scale pilot plant unit located near Pittsburgh, PA. The tests concentrated on various aspects of the LFC process, such as drying and pyrolyzing of coal, solids carry over, liquid collection and process variables. In addition, PDF and CDL were produced for laboratory testing. Several different flow schemes and process modifications were evaluated during these tests. For instance, the unit was upgraded from a 50 lb per hour batch process to a 200 lb per hour semi-continuous process. The experimental studies were extended into 1988 with the following results:

- (1) Semi-continuous operation was achieved
- (2) To the extent possible, process variables were evaluated
- (3) Acceptable mass balances were calculated
- (4) Sufficient quantities of products were produced for characteristic analysis and process evaluation

Extensive product testing was conducted at Shell Development Company's Westhollow Research Center in Houston, Texas. PDF was subjected to a month-long, around-the-clock test burn in a laboratory combustion facility. The results showed that the PDF was a very stable product with very desirable combustion properties. The composition of CDL was analyzed for over 200 compounds. The usual tests to characterize the properties of fuel oils were also run on the CDL. These laboratory results, as well as further discussions with potential customers, led SMC to believe that the LFC technology held significant promise to be technologically and commercially sound. In January, 1988, SMC solicited proposals from five major engineering companies and ultimately selected The M. W. Kellogg Company (Kellogg) to (1) perform a thorough investigation of the process, (2) design a nominal 1000 ton/day plant, and (3) prepare a cost estimate.

To guide the design team, SMC developed the following objectives for the demonstration plant:

- (1) Provide products for commercial scale test burns
- (2) Obtain data for the design of future commercial plants
- (3) Demonstrate plant and process performance
- (4) Provide capital and operating costs data
- (5) Support future LFC technology licensing efforts

Given these objectives, a project team was assembled and charged with the responsibility of designing the facilities. The team developed a set of guidelines to aid the design:

- (1) Keep scale-up from the SGI pilot plant reasonable.
- (2) Use currently available commercial equipment as much as possible.
- (3) Keep the process simple, postpone the refinement of CDL.
- (4) Match the products to existing markets.
- (5) Minimize all releases to the environment.

Although SMC was pleased with the results of the LFC technology evaluation, product analysis, and market forecast for the sale of the products, the total cost of the project represented a sizeable undertaking. In 1989, SMC decided to seek funding support from the DOE under the Clean Coal Technology Program. ENCOAL Corporation, a wholly-owned subsidiary of SMC, was formed for the purposes of entering into a Cooperative Agreement with the DOE and of

designing and constructing the 1000 ton per day demonstration plant. The Cooperative Agreement with the DOE was signed on September 17, 1990. Figure 3.1 shows the Project Master Schedule developed by ENCOAL and accepted by the DOE for completion of design (Phase I) and construction (Phase II) of the demonstration plant facilities. This Project schedule was moderately aggressive and required the use of fast-tracking methods, that is the overlap of design and construction. It was felt at the time that there was some room for improvement if changes in the design could be kept to a minimum and equipment deliveries promised by vendors were met. Neither of these improvements occurred and it took the full effort of all Project team members to maintain the original schedule.

The Buckskin Mine of Triton Coal Company, another wholly-owned subsidiary of SMC, was chosen as the host location for the plant. This large PRB surface mine is located in northeastern Wyoming as shown on Figure 3.2. Selected in part because Triton is a sister company, the Buckskin Mine had an available site, existing roads, railroad, coal storage and handling facilities, utilities and infrastructure sufficient to support both the mine and ENCOAL. In addition, Triton could supply the raw coal for processing. Figure 3.3 shows the site layout for the existing Buckskin Mine facilities and the new ENCOAL Project facilities.

The site is surrounded by active coal mining operations and property that will be mined in the next few years. Geologically, the plant area is an ancient ocean bottom environment that is extremely variable due to its proximity to the burn zone at the subsurface outcrop of the major coal seam. Competent rock is rare and deep in most of the plant site area, and soil bearing conditions vary from poor to 2000 pounds per square foot. Under the actual plant site itself was an exception, however, and the preliminary geotechnical work showed that a spread foundation was acceptable for the PDF plant and screening building structures. All other structures required concrete caissons of various depths. Geographically, the plant site is at approximately 4100 feet elevation and is subject to cold weather extremes. Although not located in a highly active tectonic region, the plant site is subjected daily to nearby blasting activities in the mine. All of these conditions were evaluated in the plant design and appropriate equipment ratings, civil designs and winterization were included.

The home office engineering and design group at Kellogg completed their work in July, 1991. All remaining engineering, which mostly involved review and approval of field changes, was done by ENCOAL and Kellogg Construction Inc.(KCI) on-site engineers. Field engineering was more extensive on this Project because the home office engineering team was demobilized before developing a totally complete design. However, this decision proved to be cost effective, especially considering the impact on the Project Master Schedule if the field construction was delayed. With the design completed and construction in the final stages, commissioning and plant startup began in the 2nd quarter of 1992. Full integrated operation was achieved at near design conditions for 24 continuous hours on June 17, 1992.

4.0 OVERVIEW OF PROCESS

The LFC process is a mild gasification or pyrolysis process which involves heating of coal under carefully controlled conditions to produce gaseous compounds. Figure 4.1 shows a simplified flow diagram of ENCOAL's application of the LFC technology.

MINE LOCATION MAP EASTERN POWDER RIVER BASIN





Figure 3.2



TRITON COAL CO. BUCKSKIN MINE P.O. BOX 3027 GILLETTE, WYOMING 82717 CAMPBELL COUNTY	
PROJECT SITE LAYOUT FIGURE 3.3	
DATE: 3/92	DRAWN BY: APPROVED: B.K.B.
SCALE: NTS	FILE: ENSITE.dwg

Run-of-mine coal is conveyed from the Buckskin Mine to a storage silo. The coal from this silo is screened to remove oversize and undersize materials. The specification coal feed, 2" x 1/8" size, passes through a GAMMA-METRICS coal analyzer which measures the moisture, ash, carbon, hydrogen, sulfur, and other contents of the feed coal. The coal is then fed into a perforated rotary grate dryer where it is heated by a hot gas stream. The residence time of the coal and temperature of the inlet gas have been selected to reduce the moisture content of the coal without initiating chemical changes. The solid bulk temperature is controlled so that no significant amount of methane, carbon monoxide or carbon dioxide is released from the coal.

The solids from the dryer are then transferred to the pyrolyzer where the temperature of the dried coal is raised to about 1000°F by a hot recycled gas stream. The rate of heating of the solids i.e., the inlet temperature and flow rate of the hot recycled gas stream, is carefully controlled because it determines the properties of the solid and liquid products. In the pyrolyzer, a chemical reaction occurs which results in the release of volatile gaseous materials from the coal. Solids exiting the pyrolyzer are quickly quenched to stop the pyrolysis reaction. They are then cooled and transferred to the PDF storage silo. Since the solids have no surface moisture and, therefore, are likely to be dusty, a dust suppressant called MK is added as they leave the PDF product silo as final product.

The gas produced in the pyrolyzer is sent through a cyclone for removal of particulates. It is then sent to a quench tower to stop any secondary reaction and to condense the desired liquids. Only CDL is condensed in this step; the condensation of water is avoided. The gas stream leaving the quench tower may contain some CDL in the form of a fine mist. In order to recover the liquid mist, three electrostatic precipitators (ESP's) operating in parallel were installed. The finished CDL product is pumped from the bottom of the quench tower to storage.

The residual gas from the electrostatic precipitators is divided into three streams. Most of it is recycled directly to the pyrolyzer. Some is burned in the pyrolyzer combustor and then mixed with the recycled gas to provide heat for the mild gasification reaction. The remainder of the gas is burned in the dryer combustor, which converts sulfur compounds to sulfur oxides (SO_x) and hydrocarbons to carbon oxides (CO_x). Nitrogen oxide (NO_x) and carbon monoxide (CO) emissions are controlled by appropriate design of the combustor. The hot flue gas from the dryer combustor is blended with the recycled gas from the dryer to provide heat for drying.

The off-gas from the dryer first passes through a cyclone to remove the entrained particulates. It is then divided into two streams. Most of it is recycled directly to the dryer while the remainder is treated with sodium carbonate solution in a two-stage scrubber system. By spraying the off-gas with sodium carbonate solution, the first stage scrubber captures the fine particulates that escape the dryer cyclone, and the second stage scrubber removes most of the sulfur oxides from the gas stream by converting it into sodium sulfite. The sulfite is then oxidized into sodium sulfate. The treated gas is vented to the atmosphere through a stack while the spent solution is sent into a non-discharging pond for evaporation.




FIGURE 4.1 SIMPLIFIED FLOW DIAGRAM

5.0 OVERVIEW OF DESIGN CONSIDERATIONS

Early in the design phase of the Project, ENCOAL and Kellogg developed a document called the "Design Basis" which contained the underlying premises for the design of the PDF plant and associated facilities. Site specific information such as elevation, climate, wind and snow conditions, rainfall and tectonic activity was listed. The industry standards to be used in the design and the governing industry codes that must be followed were identified. It was determined that the Project would fall under the jurisdiction of the Mine Safety And Health Administration (MSHA) due to its location on the Buckskin Mine property. This carried a special set of requirements for design, especially in the areas of coal drying, lifting and hoisting, electrical classifications and personnel safety protection.

Other areas covered by the Design Basis were the nominal capacity of the plant, namely 1000 tons feed coal per day and the over-design margin for given conditions. In general, a margin of 15% over the nominal design for individual pieces of equipment was the guideline, but this margin was defined so that it would not be additive. A "Process Release" document was also produced based on the description in Section 4. The Process Release contained the detailed heat and material balance for all individual process streams.


About halfway through the detailed design effort at Kellogg, after sufficient work had been done to describe the facilities, a Hazards of Operations (HazOps) review was performed. A group of experts was assembled from the design team and from external sources at Kellogg and Shell. The group produced a report with recommendations for design modifications, training provisions and operating procedures. The HazOps recommendations were followed carefully, and the design modifications were implemented.

5.1 CIVIL DESIGN

The category called civil design on the ENCOAL Project includes the site preparation, drainage, ponds, foundations and structures as well as the architectural features of the buildings. Since the ENCOAL Project is located on an active mine site, the civil design had to be coordinated with the mine, especially the drainage and ponds. Run-off from the mine passes through the PDF plant site in several places and had to be handled. Wastewater and run-off collection ponds were combined for the mine and new facilities wherever possible. At the same time as the ENCOAL Project was in construction, the mine installed a major expansion project, further emphasizing the need for close coordination of the Project designs. Detailed plot plans are shown in Figures 5.1 through 5.7.



The Civil Engineering group developed a set of guidelines for their designs. Some of the highlights were:

- (1) Use a safety factor of four for structural design.
- (2) In the absence of local building codes for the site, use standard industrial codes.
- (3) Enclose and heat all buildings due to the weather factor.
- (4) Design for wind load of 100 mph and snow load of 30 psf.
- (5) A ventilation system must cool the PDF building in hot weather and exhaust noxious gases in emergencies.




SITE AREA FOR PDF PROCESS,
STORAGE, & LOADING FACILITIES
SEE DWG 30-D2

BURIED.
SEE UNC
PIPING P



← "2.5" = 1" →





PIPE ROUTING GROUND IN 651-U-DOG

OFFSITE AREA FOR COOLING WTR SUPPLY AND RETURN SEE DWG 51-D1

1	ISSUED FOR CONSTRUCTION	PLATE	RIVERA	BERTI	MLC
0	PLANNING RELEASE	PLATE	RIVERA	BERTI	MLC
NO.	DESCRIPTION	DATE	BY	DESIGNED	APP'D
REVISIONS					

ORGANIZATION	WILD GASIFICATION DEMONSTRATION PLANT				
SCALE	ENCORP CORPORATION				
DATE	GILLETTE, WYOMING				
PROJECT	OVERALL SITE PLAN				
ISSUED FOR CONSTRUCTION	M	-	Figure 5.1		
ISSUED FOR FABRICATION	CLAS	AREA	JOB NUMBER	DRAWING NUMBER	
ISSUED FOR CONSTRUCTION	01 APR 91				



NOTE:
FOR OVERALL SITE PLAN SEE DWG. 30-D1

GENERAL PIPING NOTES:


1. All piping shall conform to the Project Piping and Instrumentation Diagrams. See P&ID Dwg. 83-D-1 (General Notes, Symbols & Index).
2. Line identification number consist of service code, line number, line size (NPS) and line class.
3. See Index of Piping Material Classes (10PMC-6683) and individual line class sheets for piping specs.
4. See Pipeline Nomenclature for Insulation Type/Thickness, Temperature, Design Pressure, and Paint Code.
5. For Piping Coatings, Insulation and Fireproofing see Project P Class Summary - Technical Standard P1-1TS-6683.
6. Hydrostatic test vents and drains are the responsibility of contractor.
7. Piping isometrics are only provided for 30" and larger pipe. See isometric Index sheets 601-A-A1 and 601-B-A1.
8. All 2" and smaller piping to have dimensions and routing field verified prior to fabrication and installation.
9. Dual collection system routing is the responsibility of contractor.
10. For details of 72" and larger ducts plus retroactivity lined ducts see Piping Mechanical detail drawings.
11. For pipe supports see Piping Mechanical location plans and details.
12. For utility station arrangement see P&ID 83-D-1.
13. For breaker hose rack stations see P&ID 84-D-8.

REFERENCE SPECIFICATIONS:


- 10PMC-6683 Index of Piping Material Classes
- M25-STS Pipeline Strainers Y-Type
M25-STB Tee Strainers Type 1 (Weld Neck Flange)
M25-TTS In-Line Strainers Type J
- M36-1TS-88 Blanks and Spacers - Figure 8 and Paddle Type
- M40-1TS Class M - Piping Specifications
General Piping Practices

NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D
4	REVISED AS NOTED	10MAY91	MDJ	BERTI	WLB
3	ISSUED FOR CONSTRUCTION	01APR91	RIVERA	BERTI	WLB
2	REVISED AS NOTED	24JUN90	KIZER	Perms	WLB
1	PLANNING RELEASE - ADD REF. AREAS	28DEC89	RIVERA	Olson	WLB

ENGINEER	
DESIGNED FOR WESTING	
DRAWN	
SCALE	1" = 40'
WORKSHEET	RIVERA
CHECKED	BERTI
DATE	25 SEP 90
ISSUED FOR CONSTRUCTION	
CLASS	M
AREA	-
JOB NUMBER	Figure 5.2
DRAWING NO.	
DATE	01 APR 91



DRAWING LIMIT 1,373,000.00 N.



DRAWING LIMIT 408,900.00 E.

DRAWING LIMIT 406,100.00 E.

1,372,694.683N
403,974.6819E

1,372,431.7539 N
404,136.9021 E

1,373,597.2993 N
404,693.2165 E

1,373,604.913.00
404,913.00

1,373,054.9812N
404,551.5540E

1,372,270.49 N
404,900.57 E

1,373,150.3341N
404,704.2256E

1,373,009.95 N
404,479.46 E

1,372,775.99 N
404,913.67 E

24" CIP
OUTLET INVERT
EL. 4126.0'
(EXISTING)

31.985°

DRAWING LIMIT 1,372,200.00 N.

PLAN
SCALE: 1"=100'

FILE VERIFICATION, 10/21/2010, ACT 1
DATE OF ISSUE: 12-18-10
ISSUED BY: PALMER - BOX 202A

D
22X34

1376571.24N

1376517.48N

405 287.0E

2008LA/LB
405 351.0E

2003F
405 380.0E
POS EL. 128'0"

405 336.0E

1376 510.0N
2012J
1376 502.0N

2003J
1376 497.0N
POS EL. 128'0"

1376489.0N

1376477.75N

405 382.5E

1376460.75N

405 351.0E

405 409.0E

405 427.0E

405 445.0E



C SUPT.
1376481.5N

MILCOO STOK

405 319.69E

C SUPT
1376 443.85N
405 374.77E

2002F
405 500.0E
POS EL. 128'0"




1	ISSUE FOR CONSTRUCTION	27 JUL 91	ENYEA	POCNA	RLB
0	PLANNING PLOT		ENYEA	POCNA	RLB
DL	DESCRIPTION	DATE	BY	CHECKED	APP'D


DESIGNED BY	
ISSUED FOR REVIEW	
DATE	
SCALE	1" = 20'
DRAWN BY	RIVERA
CHECKED BY	POCNA
DATE	24 JAN 91
APPROVED BY	RLB
DATE	27 MAR 91
CLASS	M
AREA	L
JOB NUMBER	
PLANNING NUMBER	
REV.	1


Figure 5.4

3
2
1



EMBANKMENT PROFILE
(SCALE - 1/16" = 1'-0")





NOTES:
 1. DIMENSIONS GIVEN REFLECT PLAN VIEW NOT TRUE LENGTHS.

* COORDINATES ARE CENTERED ON LINE PL-104-2-15

1	ISSUE FOR CONSTRUCTION	REVISION	DATE	BY	CHKD	APP'D	
0	PLANNING PLOT	PLANNING					
NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D		

DRAWN BY			
CHECKED BY			
SCALE		MILD GASIFICATION DEMONSTRATION PLANT	
SHEET NO.		ENCOAL CORPORATION	
SHEET TOTAL		GILLETTE, WYOMING	
DESIGNED BY		OFFSITES-AREA "K"	
CHECKED BY		PIPE SLEEPER AREA	
DATE		PLOT PLAN	
PROJECT NO.		Figure 5.5	
DATE		1	
CLASS	AREA	JOB NUMBER	SYMBOL NUMBER
ET MAR 91			

AREA LIMIT

2005L
1376 281.50M
405 179.80E

ML COD 61-D1 250.00E

PIPE TRENCH

SLOPE

4'-0"

2'-0"

WP

EDGE OF ROAD

5 SLEEPERS

30.5°

1376 258.02N #

405 115.42E #

SUM
2 X 2

92'-2 1/4"



ML COD 51-D6

184.00N

-GRADE (VARIES)

EL. VARIES
(SEE PLAN)

PIPE TRENCH
SECTION "A-A"



Hold:
 1) DRAINAGE FOR UNDER R.R. CAR STATION.
 2) PUMP 2002 J

* COORDINATES ARE CENTERED ON LINE PL-104-2-B

1	ISSUE FOR CONSTRUCTION	DESIGNED BY	JR	PERMITTED BY	ML
0	PLANNING PLOT	DESIGNED BY	JR	PERMITTED BY	ML
REV.	DESCRIPTION	DATE	BY	CHECKED	APP'D

ENCOAL CORPORATION

REVISIONS	
APPROVED FOR DESIGN	
SCALE	1/8" = 1'-0"
PROJECT	MILD GASIFICATION DEMONSTRATION PLANT
OWNER	ENCOAL CORPORATION
LOCATION	GILLETTE, WYOMING
DESCRIPTION	OFFSITE - AREA "J"
DATE	24 JAN 91
PROJECT	TRUCK & RAIL LOADING
TYPE	PLANNING PLOT
CLASS	M J
DATE	27 MAR 91
CLASS	MLCA
JOB NUMBER	
DRAWING NUMBER	Figure 5.6
REV.	1

- (6) Design all drainage structures for the 100 year, 24 hour event.
- (7) Use bolted connections for all field erected joints with specially designed torque limiting bolts.


During the 1988 preliminary design studies by Kellogg, a conceptual layout of the PDF plant structure was developed. One of the first tasks for the Civil Engineering group after re-activating the project in 1990, was to re-evaluate and finalize the PDF plant structure. This was essential for design of the foundation, an early item on the Project Master Schedule for construction. Being an engineered structure, the steel had to be detailed and ordered early in the schedule also. The review of the PDF structure was completed expediently and resulted in significant reductions of floor space and steel. The revised planning drawings of the structures for the PDF building and screening building elevation views are shown in Figures 5.8 through 5.12. Figures 5.13 through 5.17 show the final floor plans for the PDF structure and screening building.

MSHA requires that a coal dryer be separated from other coal handling facilities by 100 feet or more or, if enclosed in a common building, the dryer must be separated by walls that will prevent a deflagration from entering other parts of the building. Special venting requirements also affect the dryer off-gas ductwork and cyclone inlet and outlet ductwork. Here, explosion doors are required for pressure relief and a process gas relief valve is required for both pressure relief and over-temperature of the dryer loop. ENCOAL chose to keep all PDF facilities in one building and thus zoned the building to meet the MSHA requirements. Zone 1 was unclassified and included the plant building up to the underside of the 6th floor. Zone 2 was the designation for the 6th through 9th floors which contained the dryer. The headhouse at the top of the plant where coal enters was classified electrically and so became Zone 3, which had to be pressurized and sealed mechanically from both Zones 1 and 2. The previous figures show the floor layouts in each of these zones.

5.2 MECHANICAL DESIGN

Pressure vessels, valves, piping, tanks and rotating equipment fall under the category of mechanical design. For the ENCOAL facility, with its near atmospheric conditions, pressure was not a major problem. Other than utilities and fluid pumping systems, all pressures in the LFC process are measured in inches of water, both positive and negative. The main process vessels were specified for two pounds of pressure and one pound vacuum. Consequently, none of the process vessels were specified to be ASME Code stamped since this does not apply at these low pressures. However, it was specified that all vessels would be built in accordance with ASME code requirements. The exceptions to this standard were the utility boiler and the liquid nitrogen storage equipment which required full ASME Code certification.


It was recognized from the outset that the PDF plant would go through a lot of start-up and shut-down cycles. Elevated temperatures dictated that provisions be made for expansion and contraction, so spring cans and expansion joints were incorporated into support for vessels, large diameter piping (ductwork) and certain equipment. Piping larger than 30" was isometrically detailed by Kellogg's design group and furnished prefabricated to the field erection contractor. All of this large diameter pipe and ductwork was custom built from plate. Smaller diameter piping was specified to American Petroleum Institute (API) or American National Steel Institute



EXIST. LOADOUT
SILO NO. 1

EXIST. LOADOUT
SILO NO. 2


2101A




NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D
REVISIONS					

ENGINEERED	
RELEASED FOR DESIGN	
DATE:	
SCALE:	MILD GASIFICATION DEMONSTRATION PLANT
DRAWN:	ENCORP CORPORATION
CHECKED:	GILLETTE, WYOMING
APPROVED:	PDF BUILDING & PROCESS AREA
DATE:	LOOKING WEST ELEVATION
ISSUED FOR CONSTRUCTION:	PLANNING PLOT


Figure 58







2401F

NO.		DESCRIPTION	DATE	BY	CHECKED	APP.
REVISIONS						
ENCOAL CORPORATION						
ENGINEERED						
RELEASED FOR DESIGN						
DATE	MILD GASIFICATION DEMONSTRATION PLANT					
SCALE	ENCOAL CORPORATION					
DRAWN	GILLETTE, WYOMING					
PLUMBER	ROF BUILDING & PROCESS AREA					
CHECKED	LOOKING EAST ELEVATION					
APPROVED	PLANNING PLOT					
DATE						
ISSUED FOR FABRICATION						









SOUTH ELEVATION

PAGE 20 of 21




PROJECT: _____
 DRAWING NO.: _____
 DATE: _____
 26 Oct 90





5.1

26'-0"



VIBRATING FEEDERS
SUPPORTED FROM
OVERHEAD (TYP.)
FEEDER W/ENCLOSURE FURNISHED
BY OWNER FOR 20 TPH OF COAL DUST
OPERATES ONLY WHEN CONV. 2117V IS
HANDLING COAL

H.P. FLOOR EL. 100'-6"

ENCLOSURE FOR
8" CONVEYOR


SOUTH

REVISIONS					
NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D
ENGINEERED					
RELEASED FOR DESIGN					
TITLE	MILD GASIFICATION DEMONSTRATION PLANT				
SCALE	1/8" = 1'-0"				
DESIGN	ENCOAL CORPORATION				
DRAWN	GILLETTE, WYOMING				
CHECKED	RIVERA				
APPROVED	SCREENING & CRUSHING				
DATE	ELEVATIONS, SECTIONS & DETAILS				
TYPED FOR FABRICATION	SOLIDS HANDLING				

Figure 5.12ⁿ


FILE NO. 2014-227, 10435101, ACT. 1
 DATE 26-04-2014 TIME 15:29:57
 ISSUE BY: YANCO DATE: 024

NORTH AREA LIMIT 292.0



WM KELLOGG 0.00 W
 EQUALS CLIENT 1376229.70 W
 WM KELLOGG 0.00 E
 EQUALS CLIENT 404712.74 E

0
 22X54



AREA H

M.L. COD 51-05
(AREA J)

M.L. COD 51-06
(AREA K)

250.0 E.
AREA LIMIT

M.L. COD 51-07
(AREA N)

184.0 N.

76.0 N.

0.00 N.


GENERAL NOTES:

1. MM KELLOGG REFERENCE EL. 100'-0" EQUALS CLIENT EL. 4130'-0"
2. HIGH POINT FINISH FLOOR FOR POF & SCREENING BUILDING EQUALS EL. 100'-6"
3. SLAB AT GRADE ELEVATION FOR POF BUILDING AND SCREENING BUILDING TO BE 6" REINFORCED CURBED CONCRETE.
4. SLAB AT TANK STORAGE *AREA G* TO BE 6" REINFORCED CONCRETE WITH 2'-6" HIGH CONCRETE DIXE WALL.
5. ALL COORDINATES ARE IN FEET EXCEPT AS NOTED.
6. ALL HORIZONTAL EXCHANGERS ARE LOCATED BY [TI] NOZZLE UNLESS OTHERWISE NOTED.

ABBREVIATIONS:

- C - CENTERLINE
- POS - POINT OF SUPPORT
- TL - TANGENT LINE
- BBP - BOTTOM OF BASEPLATE


CLIENT PLANT REF COORDINATE
1576253.47N 404906.59E
SEE POF AREA SITE PLAN
DRAWING 30-02.





REVISIONS	
NO.	DESCRIPTION
1	PRODUCTION PLOT
2	PLANNING PLOT

DESIGNED BY	
CHECKED BY	
SCALE	1/16" = 1'-0"
DATE	NOV 19 1966
PROJECT	MILD GASIFICATION DEMONSTRATION PLANT ENCOAL CORPORATION GILLETTE, WYOMING POF STRUCTURE & PROCESS AREA PLAN @ GRADE
CLASS	M - Figure 5.13


FILE W22-1251727-10416-102-411
 DATE 26-JAN-52 TIME 10:29:27
 ISSUE BY FAHIC BOX 1072




PLAN @ EL. 120' - 6" & EL. 129' - 6"



NOTES:
1. FOR GENERAL NOTES SEE DRG. 61-01








PLAN @ EL. 142' - 6"



1. PRODUCTION PLOT		REVISION	NO.	BY	DATE
2. PLANNING PLAN		PROCESSED	BY	DATE	BY
NO.		DESCRIPTION	DATE	BY	CHECKED
REVISIONS					
ENCOAL CORPORATION					
Company					
MILD GASIFICATION DEMONSTRATION PLANT					
ENCOAL CORPORATION					
GILLETTE, WYOMING					
PQF STRUCTURE & PROCESS AREA					
PLAN E.L. 142'-6" TO E.L. 162'-0"					
PRODUCTION PLOT PLAN					
TYPED BY		M	Figure 5.14		1
CLASS	AREA	JOB NUMBER	DRAWING NUMBER	REV.	


FILE #22-2016127, 1016103 ACT.
 DATE 78-JAN-97 TIME 10:30:11
 ISSUED BY YANCY BOB #072





NOTES
1. FOR GENERAL NOTES SEE DWG. 61-01

PLAN @ EL. 206'-3"




1	PRODUCTION PLAN	11/19/51	JR	DR	11/19/51
2	PLANTING PLAN	11/19/51	JP	JR	11/19/51
NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D
REVISIONS					


ENCOAL CORPORATION

ENGINEER					
DESIGNER					
DATE	MILD GASIFICATION DEMONSTRATION PLANT				
CLIENT	ENCOAL CORPORATION				
PROJECT	GILLETTE, WYOMING				
DESCRIPTION	PDF STRUCTURE & PROCESS AREA				
SCALE	PLAN @ EL. 162'-0" TO EL. 225'-6"				
TITLE	PRODUCTION PLOT PLAN				
PROJECT NO.	11	—	Figure 5.15	1	
CLASS	AMPL	JOB NUMBER	DRAWING NUMBER	REV.	


FILE VIZ: 20100227, 1049610A, ACT. 1
 DATE 26-JAN-91 TIME 10:32:28
 ISSUE BY TANCY BOE #02A



PLAN @ EL. 225' - 6"





PLAN @ EL. 235' - 6"




PLAN @ EL. 251' - 6"

D
 22X34

H G F C



PLAN @ EL. 279'-2"





1	PROJECTION PLAN	PLANNED	DR	DR	<i>WLB</i>
2	PLANNING PLAN	PLANNED	DR	DR	<i>WLB</i>
3	DESCRIPTION	DATE	BY	CHECKED	APP'D


ENCOAL CORPORATION

ENGINEER	
REVISIONS	
DATE	
SCALE	
PROJECT	WILD GASIFICATION DEMONSTRATION PLANT
OWNER	ENCOAL CORPORATION
DESIGNER	GILLETTE, WYOMING
PROJECT	POF STRUCTURE & PROCESS AREA
DATE	PLAN @ EL. 225'-6" AND ABOVE
PROJECT	PRODUCTION PLOT PLAN
CLASS	AREA
JOB NUMBER	DRAWING NUMBER
REV.	


Figure 5.16




FLOOR PLAN - ELEV. 100'-6"



FLOOR PLAN - ELEV. 124'-0"





FLOOR PLAN - ELEV. 140'-0"



FLOOR PLAN - ELEV. 151'-0"


GENERAL NOTES:

- FOR BUILDING SPECIFICATION SEE SPECIFICATION NUMBER SP-6483-K-04.
- FOR BUILDING LOCATION SEE DRAWING NO. 30-02.
- THIS SYMBOL  DENOTES SECTION 'A' SHOWN ON DRAWING NO. 2601K-A-001.
- THIS SYMBOL  DENOTES DETAIL 'B' SHOWN ON DRAWING NO. 2601K-A-001.
- DO NOT SCALE THESE DRAWINGS. WRITTEN DIMENSIONS ARE TO BE FOLLOWED.
- COORDINATE THESE DRAWINGS WITH MECHANICAL AND ELECTRICAL DRAWINGS FOR ANY PENETRATIONS THRU FLOORS, WALLS AND ROOF.
- DRAWINGS SHALL GOVERN WHEN A DIFFERENCE EXISTS BETWEEN DRAWINGS AND SPECIFICATIONS.
- BUILDING SUBCONTRACTOR TO PROVIDE CHU LINTEL AT ALL MASONRY OPENINGS EXCEEDING 16" IN WIDTH. REINFORCE LINTEL WITH 2 #4 BARS AT MASONRY OPENING OF 3'-0" MAXIMUM, AND 2 #5 BARS AT THE GREATER. ALL LINTELS SHALL HAVE A MINIMUM OF 8" MASONRY BEARING AT EACH END. FILL ALL LINTEL CELLS WITH CONCRETE.

LEGEND (ABBREVIATIONS):

A.F.F. ABOVE FINISH FLOOR
 REF. REFERENCE
 EQ. EQUAL
 M.O. MASONRY OPENING
 CHU CONCRETE MASONRY UNITS
 H.M. HOLLOW METAL
 S.O. STEEL OPENING
 U.O.N. UNLESS OTHERWISE NOTED

- REINFORCE ALL CONCRETE MASONRY UNITS WITH #5 VERTICAL REINFORCING BARS @ DOVEL LOCATIONS (48" O.C. MAX.). PROVIDE TRUSS TYPE HORIZONTAL REINFORCING @ ALTERNATE COURSES. FILL CELLS WITH CONCRETE WHERE VERTICAL REINFORCING OCCURS.
- PLATFORMS, COLUMNS, TRENCHES, ARE SHOWN FOR REFERENCE ONLY. REFER TO STRUCTURAL/CIVIL DRAWINGS FOR EXACT LOCATIONS AND DIMENSIONS.
- BUILDING SUBCONTRACTOR SHALL COORDINATE WITH VENDORS TO LOCATE AND FABRICATE ALL SECONDARY STEELS REQUIRED FOR FLASHING AT ALL ROOFING/SIDING PENETRATIONS (CONVEYORS, BELTS, PIPING, ECT.) FOR WEATHERTIGHT CONDITION PER METAL ROOFING/SIDING MANUFACTURERS' STANDARD.



ROOF PLAN

NO.	DESCRIPTION	DATE	BY	CHECKED	APP'D
REVISIONS					

ENCOAL CORPORATION	
ENGINEER	
DESIGNED FOR DESIGN	
DRAWN	
SCALE	
PROJECT	
CLIENT	
DATE	
ISSUED FOR FABRICATION	
ISSUED FOR CONSTRUCTION	
MILD GASIFICATION DEMONSTRATION PLANT ENCOAL CORPORATION GILLETTE, WYOMING ARCHITECTURAL SCREENING BUILDING 2601K FLOOR & ROOF PLANS	
Figure 5.17	

(ANSI) standards. Piping smaller than 3" was furnished by the erection contractor and was field routed. All valves were supplied by Kellogg using their Vendor Quality Management approach where the design is done jointly with the vendor representatives in Kellogg's engineering office.

The presence of high temperatures and dusty, corrosive fluids in much of the gas and liquid piping was a given. Carbon steel was selected as the base material for all piping systems, with refractory lining systems for temperatures over 600°F. A protective coating between the refractory and steel was applied. Over 1000°F, a dual refractory liner consisting of formed panels and then gunned refractory was used. Otherwise, a single layer of gunned refractory was specified, this layer being hardened where high dust loading was predicted for erosion protection and modified for acid resistance where corrosion was also predicted.

Control of corrosion and erosion where refractory was not specified was also a concern. Vessels and piping where acid condensation could take place were lined with Hasteloy C-22 or fabricated from Incoloy alloys. This included all of the dryer off gas ductwork, cyclones and blower housing. High corrosion rates were not expected in other areas of the plant. Prior to the cyclones in the dryer and pyrolyzer loops, high dust loadings were expected, but these areas were protected by hardened refractory. Therefore the balance of the plant piping and vessels were simply given a 1/8" corrosion/erosion allowance. Most of the time the actual wall thickness was governed by structural requirements, which made the wall thickness 3/8" plus the corrosion allowance.

In many industrial plants where availability is essential, the major equipment is spared by installation of redundant parallel units, each of which can handle full plant throughput. In the ENCOAL Project, being a demonstration plant, it was decided to spare only equipment in streams essential for process control. This minimized the capital cost and reduced the risks on the Project. As a result, only three critical pumps were spared with in-line, ready to run standby units. Based on the high reliability of the major equipment, this decision was not expected to have a significant impact on future plant availability.

All rotating equipment was specified to comply with current MSHA standards for 8 hour noise exposure and to be gas tight. Not every manufacturer was able to meet the noise standard, but collectively, the PDF building was held within acceptable limits. Even though gas tight equipment was specified, an ambient air monitoring system was added to the PDF building to detect SO₂, H₂S, CH₄ and CO. The monitoring system was interlocked with the building ventilation system and a plant evacuation alarm.

5.3 ELECTRICAL AND INSTRUMENTATION DESIGN

Classification of the various plant facilities for the electrical design was one of the first engineering activities. Review of the National Electrical Code (NEC) and MSHA regulations resulted in the following area classifications:

Class 1, Division 1, Group D and F:

PDF building headhouse; enclosed area under coal and PDF silos; enclosed trenches

Class 2, Division 2, Group D and F:

Screening building; within 10 feet of conveyors, silo openings and trench covers

Unclassified:



Remainder of PDF building; remote buildings; electrical rooms

These classifications along with the zoning of the PDF building as described in Section 5.1 for pressure containment of the coal dryer, were reviewed with the MSHA Division office in Denver to get their input and concurrence. Following these discussions, the classifications were disseminated to all design groups. Also issued were the 4160 volt and 480 volt one-line diagrams (Figures 5.18 - 5.21) for all of the demonstration facilities based on the equipment listed in the process release. Spare conduit, wiring, switchgear locations, and junction box capacity were built into the design to allow for future additions and deletions.

Also early in the design phase, standards were defined for the motors, switchgear, variable frequency drives and the control system. All motors greater than 5 horsepower were furnished by Kellogg rather than equipment vendors, and were specified to be mill and chemical duty and energy efficient with a service factor of 1.15. Switchgear was specified to meet MSHA's requirement for bypassing and testing on line on a monthly basis. Solid state variable frequency drives were specified where required with local/remote control and programmable ramping. For the control system, it was decided to use an Allen Bradley Programmable Logic Controller (PLC) based system with the Control View operator interface rather than a main frame based distributive control system. This decision saved a considerable amount of money in hardware and programming time and did not sacrifice anything in quality, flexibility or data gathering capability.

Being a first-of-its-kind demonstration plant, a lot of extra instrumentation and sample stations were included in the facilities design. One of the key elements of the LFC Technology as developed by SGI is closed loop control and optimization of the plant operation via sophisticated computer programs. Called Level 0, this ultimate control system requires reliable, accurate information from field instruments. State of the art sensors for pressure, temperature, flow rates, density, pH and level were used throughout the plant. Two areas of concern were gas flow measurement in the dirty, hot, corrosive process gas streams and the reliable detection of critical levels. Hot wire anemometers were selected for the severe gas flow applications. Mechanical level detectors were installed on the dryer and pyrolyzer outlets and nuclear devices were specified for all other critical level measurement applications. Feed coal composition and product qualities are also required by the Level 0 control system. The only proven instrument that could provide the instantaneous analyses needed for closed loop control was the GAMMA-METRICS nuclear coal analyzer. Two of these analyzers were installed in the plant, one on the raw coal inlet and one on the PDF outlet.

The Level 0 control system was designed to reside on a remote VAX computer and gather information through a modem. It was a given that the demonstration plant would not start up using Level 0. Instead Level 0 would be put on line to "learn" by gathering data from the 132 field monitoring points, making predictions for plant operating parameters and comparing its predictions to the actual operating conditions. The Level 0 system would then be calibrated during the first two years plant operation and eventually be put into on-line plant control service once it had demonstrated reliability and accuracy.




NOTES:

- FOR DRAWING LEGEND SEE DVG. 701-001.
- CABLE SIZE BASED ON AVAILABLE SPARE CAPACITY OF THE 5KVA TRANSFORMERS. BREAKER TRIP SETTINGS MUST BE COORDINATED TO PROTECT THIS CABLE. *EXTREME CAUTION MUST BE USED WHEN OPERATING THIS BREAKER AS IT CAN BE FED FROM EITHER SIDE.*

REFERENCE DRAWINGS:


- 701-D03 4160V SWITCHGEAR
- 701-D04 4160V MCC 21
- 701-D05 PDF SUBSTATION
- 701-D06 480V MCC-31
- 701-D07 480V MCC-32
- 701-D08 480V MCC-33
- 701-D09 480V MCC-34
- 701-D10 480V MCC-34
- 701-D11 480V MCC-34
- 701-D12 480V EHCC
- 701-D13 MISC. 480V OFFSITE UPS
- 701-D14




ENCOAL CORPORATION

				ENGINEER'S			
				BY NAME			
				SIGNATURE IN AUTOGRAPH STYLE			
				<i>(Signature)</i>			
				RELEASED FOR DESIGN			
				DATE		MILD GASIFICATION DEMONSTRATION PLANT	
				SCALE		ENCOAL CORPORATION	
				BY		GILLETTE, WYOMING	
				CHECKED BY		ELECTRICAL	
				APPROVED BY		OVERALL ONE-LINE DIAGRAM	
				DATE		IF ANY IT	
				DRAWN BY			

Figure 5.18



4160V SWITCHGEAR, 2304N




NOTES:

1. FOR DRAWING LEGEND SEE DVG. 701-D01.
2. FOR OVERALL ONE-LINE DIAGRAM SEE DVG. 701-D02.
3. FOR ALARM WIRING SEE DVG. 703-B85.

ENCOAL CORPORATION


				ENGINEERED BY D. HANSEN	
				DESIGNED BY M. ANTONIO ETC. <i>(Signature)</i>	
				RELEASED FOR REVIEW	
				PROJECT	MILD GASIFICATION DEMONSTRATION PLANT
				SCALE	ENCOAL CORPORATION
				DATE	GILLETTE, WYOMING
				BY	ELECTRICAL
				NO.	ONE-LINE DIAGRAM
				DATE	4160V SWITCHGEAR
				12 JULY 81	
				SCALE FOR	
3	FIELD REVISION	#100992			
1	ISSUED FOR CONSTRUCTION	12.11.81	NY	K.S.	DD

Figure 5.19



NOTES:

1. FOR DRAWING LEGEND SEE DVG. 701-D01
2. FOR OVERALL ONE LINE DIAGRAM SEE DVG. 701-D02
3. FOR ALARM WIRING SEE DVG. 703-885



9-675-401


ENCOAL CORPORATION			
MILD GASIFICATION DEMONSTRATION PLANT			
ENCOAL CORPORATION			
GILLETTE, WYOMING			
ELECTRICAL			
OVERALL ONE-LINE DIAGRAM			
4160V MOTOR CONTROL CENTER MCC21			
ENGINEERED BY			
DESIGNED BY			
CHECKED BY			
RELEASED FOR CONSTRUCTION			
DATE			
BY			
FOR			
BY			
DATE			
BY			
FOR			

3	FIELD REVISION					
1	ISSUED FOR CONSTRUCTION	12/24/81	JTH	W.B.	DK	DK

Figure 5.20

NOTES:

1. FOR DRAWING LEGEND SEE DVG. 701-D01
2. FOR OVERALL ONE LINE DIAGRAM SEE DVG. 701-D02
3. FOR ALARM WIRING SEE DVG. 703-BB5
4. CT'S ARE A PART OF ELECTRONIC BKR. PROGRAMMER, SIZE TO BE DETERMINED BY VENDOR.



MCC 34 PDF/SCREENING BUILDING
 701-D10 HYAC MCC
 701-D11

ENCOAL CORPORATION	
ENGINEER: ED HANSEN (Signature) RELEASED FOR DESIGN DATE: SCALE: PROJ. NO.: DRAWING NO.: CHECKED BY: DATE: 12 JUL 81 DRAWN FOR:	MILD GASIFICATION DEMONSTRATION PLANT ENCDAL CORPORATION GILLETTE, WYOMING ELECTRICAL OVERALL ONE-LINE DIAGRAM 480V PDF SUBSTATION
3 FIELD REVISION 1 ISSUED FOR CONSTRUCTION	9 NOV 81 12 JUL 81 RY HLB 12/00

4
3
2

Figure 5 21

One of the recommendations of the HazOps study group was to develop emergency shut-down (ESD) procedures. This was done as part of the initial electrical and instrumentation design. Safe, orderly ESD being paramount, the requirements for instrument air capacity, nitrogen capacity and standby power were determined. A battery operated uninterruptable power supply (UPS) was installed to provide backup power to the control computers and certain other electrically operated safety devices. In addition, for longer term outages, a standby generator was installed to maintain power to the UPS system, nitrogen vaporizer, emergency lighting, standby glycol circulation pump and control room.

6.0 MAJOR EQUIPMENT FUNCTIONS AND DESCRIPTIONS

The following sections discuss each of the major equipment items or groups according to function in the overall process. For a more complete major equipment list, refer to Appendix A, Table A.1, which contains a cross reference of the equipment names and the number designation.

6.1 FEED COAL SYSTEM

Coal is conveyed from the Buckskin Mine into a 3000 ton storage silo (Figure 6.1). A variable speed vibrating feeder (Figure 6.2) loads coal automatically from the silo onto a conveyor which continuously transfers the coal to a triple deck coal screen (Figure 6.3). The triple deck screen divides the feed coal into undersized (less than 1/8"), sized (1/8 in. to 2 in.), and oversized (greater than 2 in.) materials. Undersized coal is returned to Triton via truck or conveyor. Coal greater than 2 in. is fed into a crusher (Figure 6.4) to reduce its size. Outfall from the crusher is combined with the sized coal from the screen and is transferred to a 7 ton dryer coal feed hopper by an "S" belt, a flexible wall, ribbed vertical lifting conveyor. A general arrangement drawing for the coal handling equipment in the next three sections is shown in Figure 6.5.

6.2 COAL DRYER AND CYCLONE

The coal dryer (Figures 6.6 and 6.7) is a Salem Furnace Company shallow bed rotary grate type dryer with a grate diameter of 30 ft. 9 in. The grate is perforated for gas flow and has a circular opening in the center for discharging coal. Several types of dryers were considered in the early stages of equipment selection; the choice was highly influenced by the desire to minimize particle size degradation during coal handling. The coal enters the dryer at the outer edge of the grate through the inlet chute. The distance between the discharge of the inlet chute and the grate establishes the coal bed depth. As the grate rotates, stationary rabbles (Figure 6.8), which act like plows, move the coal toward the center of the grate. The coal then falls through the center opening into a duct (soaking pit) which deposits the coal on the pyrolyzer grate situated below the dryer.




Figure 6.1 Coal Feed Storage Silo




Figure 6.2 Vibrating Feeder




Figure 6.3 Triple Deck Coal Screen





Figure 6.4 Coal Crusher



COMPOSITE SECTIONAL ELEVATION
LOOKING WEST

APPROVED FOR CONSTRUCTION
SALEM FURNACE CO.
PITTSBURGH, PA.

REVISED

SALEM FURNACE CO.
ENGINEERING
JUN 4 1951

NOTE - ACCESS LADDERS, PLATFORMS, AND ETC. BY OTHERS.

ACCEPTANCE FOR ENGINEERING USE	
DESIGNED BY	DATE
ACCEPTED WITH RESERVES	DATE
NOT REVIEWED	DATE
REVIEWED	DATE
CONTRACTOR HAS NOT REVIEWED THIS DRAWING SINCE THE CONTRACTOR'S RESPONSIBILITY IS LIMITED TO THE PERFORMANCE OF THE WORK UNDER THE CONTRACT.	
DATE	

EHDOL CORPORATION WELD GASIFICATION DEMONSTRATION PLANT COLLETTE, WYOMING	
M. W. KELLOGG	
JOB NO.	6683 5000
REQ. NO.	MMK P.O. #5683-14480-V389-02
VENDOR P. O. NO.	4013
ITEM NO.	201V
ITEM DESCRIPTION DRYER, PYROLYZER AND QUENCH CHAMBER - COMPOSITE ELEVATION	

APPARATUS SHOWN ON THIS DRAWING IS PROTECTED BY U.S. PATENT NO 4,834,650

DRYER, PYROLYZER, AND QUENCH CHAMBER
COMPOSITE ELEVATION

JOB NO.
4013

Figure 6.5

NO. REV.	DATE	BY	SCALE	DATE
1	11/3/50	T.M.K.	1/8" = 1'-0"	
2	6/15/51	T.M.K.	DR T.M.K.	6/21/51
3	7/15/51	T.M.K.	TR	
4	7/15/51	T.M.K.	CHK	
5			APP	



808 2222 • PITTSBURGH • PENNSYLVANIA 15220 • PHONE 412-733-1200

SALEM FURNACE CO. 44-3 37-6





Figure 6.6 Salem Coal Dryer



Note:
 1. Apparatus shown on this drawing is protected by U.S. Patent No. 4,834,650
 2. Drawing is not to scale

Figure 6.7 Sketch of the Dryer Internals




Figure 6.8 Dryer Rabbles Arrangement

As the coal particles move across the grate in a spiral path, they are in direct contact with a hot gas stream that flows upward through the perforated rotating grate. The hot gas stream is a mixture of hot flue gas from the dryer combustor and recycled gas from the dryer. The inlet gas flow rate and temperature to the dryer are the two major control variables which affect the drying process.

Since the perforated grate of the dryer is rotating while the shell of the dryer is stationary, a sand seal was installed between the outer edge of the grate and the shell of the dryer to prevent the hot gas from bypassing the grate through the clearance between the grate and shell. Furthermore, since the rotating structure of the grate extends outside the enclosure vessel, water seals are installed between the external moving and stationary members to contain the gas within the dryer.

The hot gas that flows through the perforated grate removes the moisture from the coal through convective heat transfer. The gas flow rate through the coal bed is not sufficiently high to fluidize the coal. However, some coal fines are entrained. The vapor stream leaving the dryer flows through a cyclone to remove most of the entrained particulates. In the cyclone (Figures 6.9 and 6.10), the dust-laden gas enters a cylindrical chamber tangentially and leaves the vessel through a central opening. The coal fine particles tend to move toward the wall of the cyclone by the virtue of their inertia. Coal particles from the cyclone are collected into a hopper. The collected fines are dropped from the hopper into a screw conveyor/cooler (Figure 6.11) where they are cooled to ambient temperature by indirect heat-exchange with cooling water. The cooled fines are then mixed with water and transferred to the PDF cooler sump.




Figure 6.9 Dryer Cyclone




Figure 6.10 Typical Cyclone Design




Figure 6.11 Coal Fine Screw Conveyor/Cooler

A motor operated valve is located in the soaking pit which allows dried coal to drop from the dryer into the pyrolyzer. This valve can be closed to isolate one vessel from the other. When operating, a standing leg of solids provides a vapor seal between the two vessels.

6.3 COAL PYROLYZER AND CYCLONE

The pyrolyzer (Figure 6.12) is also manufactured by Salem Furnace Company. Dried coal drops from the dryer into the pyrolyzer through the soaking pit. The design of the pyrolyzer is similar to the dryer. The mechanisms by which coal is moved through the pyrolyzer and heated by a stream of hot gas are essentially the same as those described for the dryer in section 6.2. The grate is perforated for gas flow and has a diameter of 25 ft. 5 in. Solids are discharged from the pyrolyzer through a circular opening in the center of the grate into a quench table situated below the pyrolyzer.

The gas leaving the top of the pyrolyzer flows through the pyrolyzer cyclone to remove entrained coal particulates. The pyrolyzer cyclone operates by the same principle as the dryer cyclone. The coal particulates that are captured by the cyclone are collected into a surge bin where they are mixed with water to form a slurry. The slurry is pumped to a floor sump for treatment as described in section 9.2.

A motor operated valve is located in the soaking pit which allows coal to drop from the pyrolyzer into the quench table. The valve can be closed to isolate one vessel from the other. A standing leg of solids provides the vapor seal between the pyrolyzer and the quench table when this valve is opened.




Figure 6.12 Salem Coal Pyrolyzer

6.4 QUENCH TABLE

Hot pyrolyzed coal particles drop from the pyrolyzer central discharge chute onto the outer edge of the rotating deck of the Salem quench table (Figure 6.13). The rotating deck is lined with refractory and has a circular opening in the center for discharging solids. This rotating deck is not perforated, thus being different from those in the dryer and pyrolyzer. As the table rotates, stationary rabbles transfer the pyrolyzed coal from the perimeter to a central outlet chute. As the pyrolyzed coal particles move across the table in a serial path, they are quickly quenched by spraying water on them to stop the pyrolysis reaction. The steam that is generated by quenching the solids is sent to a condenser (Figure 6.14) where it is condensed by cold glycol/water solution. The condensed water is recycled back to the quench table.

6.5 PDF COOLER

The quenched pyrolyzed coal is dropped from the quench table discharge chute through a rotary valve into the PDF cooler where it is cooled to ambient temperature. The cooler (Figure 6.15) is a rotating cylindrical vessel which measures 11 ft. in diameter and 50 ft. in length and is manufactured by the Renneberg Division of Heyl and Patterson. A general arrangement drawing for this vessel is shown in Figure 6.16. The vessel is oriented horizontally with a slight incline angle. Internally, the vessel contains 120 cooling coils which run the length of the vessel. The coils are 3 1/2 in. in diameter with cooling water flowing through them. Thus, the pyrolyzed coal is cooled indirectly in this vessel. The solids enter the end of the cooler, which has a slight vertical lift, tumble over the cooling tubes, and flow out the opposite end.




Figure 6.13 Salem Quench Table




Figure 6.14 Quench Steam Condenser






Figure 6.15 PDF Cooler

6.6 PDF PRODUCT SYSTEM

The cooled solids, now PDF, drop from the PDF cooler onto an "S" belt which is a flexible wall, ribbed vertical lifting conveyor and has the same design as the coal feed "S" belt. The PDF is conveyed to a GAMMA-METRIC coal analyzer (Figure 6.17) which measures its moisture, ash, carbon, hydrogen, nitrogen, sulfur and Btu contents. After the PDF passes through the analyzer, it is dropped into the PDF storage silo. When the PDF storage silo is to be emptied, a mass flow feeder transfers the PDF from the silo into a dust suppressant applicator in which a dust suppressant known as MK is applied to the surface of the PDF.

6.7 QUENCH TOWER

The quench tower (Figures 6.18 and 6.19) is a typical packed-bed column which condenses the organics in the off-gas from the pyrolyzer cyclone by bringing the gas into direct countercurrent contact with a liquid (CDL) stream. A general arrangement drawing of the quench tower is shown in Figure 6.20. The vessel is 12.5 ft. in diameter and 80.5 ft. in height. Internal vapor and liquid reflux distributors are provided to achieve cross-sectionally uniform vapor and liquid flows. The column contains a bed of Glitsch Grid packing which provides ample surface area for vapor/liquid contact. Cooled condensed organic liquid (CDL) is circulated by a pump to the top of the column while the off-gas enters the column from the bottom. By direct contact, heat is removed from the off-gas by the CDL and desirable organics condense in liquid form. The hot CDL is then pumped from the bottom of the column through a shell and tube heat-exchanger where it is cooled by a 50/50 glycol water solution as described in Section 7.4. Most of the cooled CDL is recirculated to the top of the quench tower as reflux; a small portion is sent to storage. The temperature and flow rate of the reflux are controlled to give the desired exit temperature for the gas stream leaving the top of the tower.



ELEVATION OF 11' ϕ x 50' LG. 1

- NOTES: 1.) INLET AND OUTLET WATER CHAMBER DESIGN PRESS IS
 2.) THERMAL EXPANSION (0.3746) AT SOLIDS FEED IS ABS.
 FEED CHUTE AND AIR OUTLET ARE FIXED SO NO FLEX

L-(11)
OWNER)

11' x 50' L.C. ROTARY COOLER
Y2A0903

RY COOLER

TP

26'-0"

11' x 50' L.C. ROTARY COOLER
Y2A-0903

TRUNNION BASE
Y2A-2003

TRUNNION
42" x 2A2001

TARY COOLER

PSIC.
ED BY "J" SEAL
M. REQUIRED

APR 16 1991
CERTIFIED FOR
CONSTRUCTION
FINAL DWG.

REV	DATE	NAME	DESCRIPTION
3	7-17-91	PJD	ALTERED CHUTE & DICH. BREACH
2	1-4-91	PJD	PER CUSTOMER COMMENTS
1	1-21-91	TAY	REV. PER CUST. APPROVAL

THIS DRAWING IS THE PROPERTY OF HEYL & PATTERSON, INC. AND IS FINISHED IN CONFIDENCE FOR TEMPORARY USE AND IS TO BE RETURNED THEREAFTER IF REQUESTED. NOT TO BE COPIED OR DISCLOSED TO OTHERS WITHOUT THE EXPRESS CONSENT OF HEYL & PATTERSON, INC.

ENCORP CORPORATION
MILD GASIFICATION DEMONSTRATION PLANT
CILLETTE, WYOMING
W. V. KRILLOCC
JOB No 6683
REQ No 21200D1-V389-05
VENDOR P.O. No 6572-3
ITEM No 107 V
ITEM DESCRIPTION PDF COOLER

ACCEPTANCE FOR ENGINEERING USE

THIS DOCUMENT IS:

ACCEPTED BY THE ENGINEER ()

ACCEPTED BY THE ARCHITECT ()

ACCEPTED BY THE CONTRACTOR ()

ACCEPTANCE FOR USE DOES NOT IMPLY RELEASE FROM PROFESSIONAL LIABILITY. BEFORE USE, CONSULT THE FULL DESCRIPTION OF ACCEPTANCE CONDITIONS.

DATE: 4/16/91

6572-3-0101

RENNEBURG DIVISION
OF HEYL & PATTERSON, INC.
PITTSBURGH, PA.

11' x 50' L.C. ROTARY COOLER
GENERAL ARRANGEMENT
PLAN & ELEVATIONS

FOR: W. V. KRILLOCC
ENCORP
CILLETTE, WYOMING

DIVISION: _____ DATE: _____
MADE BY: _____ DATE: _____
CHECKED BY: _____ DATE: _____
APPROVED BY: _____ DATE: _____




Figure 6.17 Gamma-Metric Coal Analyzer




Figure 6.18 Top Portion of the Quench Tower




Figure 6.19 Sketch of the Quench Tower Internals

6.8 ELECTROSTATIC PRECIPITATORS

The gas stream leaving the quench tower may contain some CDL in the form of a fine mist. It was predicted that between 25 to 50% of the CDL condensed in the quench tower could be smaller than 2 microns drop size. In order to recover the mist as liquid, three Lodge Cottrell electrostatic precipitators (ESP) operating in parallel were installed. Figure 6.21 shows a general arrangement of the ESP's. Each vessel is 13.5 ft. in diameter, 24 ft. 4 in. in height, and contains nearly 300 electrodes (Figure 6.22). In each tube is a wire electrode (Figure 6.23); the liquid particles are charged by an electric field and move to the surface of the tube where they are collected. This is achieved by maintaining a high electrical potential between the electrode and the tube. Liquid collected in the tubes runs down the tube wall and is collected in the open bottom section of the ESP. From each of the 3 ESP's, the liquid flows by gravity into a collection line that transports it to the bottom of the quench tower where it combines with the rest of the CDL.



6.9 COAL DERIVED LIQUID (CDL) HANDLING SYSTEM

The net liquid product from the LFC process is taken as a slip stream from the reflux being returned to the top of the quench tower. As the CDL flows to storage (Figure 6.24), it is analyzed for immiscible water content by a BS&W monitor. If the water content is greater than 1 percent by volume, the CDL is considered to be off-specification (off-spec) and is automatically diverted to an off-spec CDL storage tank. Off-spec CDL can be pumped back to the quench tower for reprocessing. If the CDL meets specification, it flows into the CDL product storage tank.

CDL can be loaded to tank car or tank truck from the storage tank through a CDL loading pump and meter (Figure 6.25).


80'-6" O/A

ES-9" C S




QUE JCH TOWER - 201-E

(SEE DWG. D4585-1C FOR INSULATION SUPPORTS.)



- D-4585-1A-N
- D-4585-1B-N
- D-4585-1C-L
- D-4585-1D-11

(ALL DIMS FIGURED ON 11'-0" O/A)



MARK NO.	NO. REQ'D.	SIZE	DESCRIPTION	SERVICE	REMARKS
1	24	150# RF	MANWAY	N.A.	
2	24	50# RF	MANWAY		
3	24	50# RF	MANWAY		
4	1	3"	SPARE	W.B.L.N.C.	
5	1	1"	VENT		
6	1	12"	30# RF	STEAM OUT	
7	1	12"	150# RF	SLY COOL WATER OUT	W/ 1/2" O.D. PLUG
8	1	12"	150# RF	SLY COOL WATER IN	W/ 1/2" O.D. PLUG
9	1	12"	150# RF	LIQUID OUT	
10	1	3"	150# RF	LIQUID FROM ESP	
11	1	3/4"	150# FF	FPYROLYZER CYCLONE	
12	1	4"	150# RF	LIQUID IN	
13	1	10"	150# RF	LIQUID IN	
14	1	10"	150# RF	WASH HEADER LIQ-IN	61 x 3"
15	1	2 1/2"	150# FF	VAPORS OUT	

NOZZLE SCHEDULE

1989 ADDENDA NOTES

CONSTRUCTION: ALL WELDS, ASME CODE PER SECT. VIII DIV. 1
 QUALIFIED WELDER AS REQUIRED BY ASME CODE. INSPECTED BY: N.A.
 MATERIAL SPEC: SA 338-C
 NAME: SA 338-C
 SIZE: SA 338-C
 TYPE WITH A-114 CLAS BY: SA 338-C
 WITH A-114 CLAS BY: SA 338-C
 PLATING: SA 338-C & SA 338-C
 NOZZLE SCHEDULE: SA 338-C & SA 338-C
 GASKETS: RING TYPE Gaskets FOR PRESS - FULL FACE GAS NON-PRESS.
 COUPLING: SA 1035
 T-BAY SPOT: NONE
 STITCH DELIVERY: NONE
 JOINT EFFICIENCY: SHELL 85% W. HEAD 85%
 INTERNAL: 16 PSI DESIGN TEMPERATURE: 550 °F, EXTERNAL: 1.50 PSI @ 550 °F
 OPERATING PRESSURE: 12.3 PSI @ 190/550 °F, MIN. DESIGN METAL TEMP: -19 °F
 CORROSION ALLOWANCE: 4" HEAD & SHELL MAT'L ARE EXEMPT FROM IMPACT TESTING PER UCS-66 (UG-20(F))
 * HYDROSTATIC TEST PRESSURE: 50% OF FULL PRESSURE
 TEST ALL EXPOSED SURFACES WITH AIR AT NOT LESS THAN 90 °F AND SOAP SOLUTION APPLIED TO NOZZLE WELDING JOINTS OF VESSEL.
 ONLY INSIDE TO STRAIGHT VERTICAL CENTER LINE OF VESSEL.
 COAT ALL MACHINED SURFACES, INCLUDING FLANGES, BOLTS AND NUTS, WITH RUST PREVENTING COMPOUND.
 REMOVE PLANT OIL FROM ALL NOZZLE FACES WITH STEEL BRUSH. DO NOT USE SAND OR OTHER ABRASIVES.
 VESSEL SHALL BE THOROUGHLY CLEANED INSIDE AND OUTSIDE, AND FREE FROM OIL, GREASE, SCALE, WELD SPATTER AND FOREIGN MATTER.
 * FIELD HYDROSTATIC TEST PRESSURE: 24 PSI @ TOP JOINT LINE.

PAINT NOTES:
 EXTERIOR SURFACES ONLY TO BE SANDBLASTED (NEAR WHITE) BOTTOM 6 FT OF SHELL, BOTTOM HEAD, AND UPPER 6 FT OF SKIRT TO BE PRIMED WITH CARBO ZINC 11 (2 - 3 MIL DFT) REMAINING SURFACES OF SHELL AND SKIRT TO BE PAINTED WITH 2 COATS OF TARGET SUPER 1332 (4-6 MIL PER CT DFT).

MARK NO.	NO. REQ'D.	SIZE	DESCRIPTION	SERVICE	REMARKS
15V	8	3"	SCH 40 PIPE	VENT	IN SKIRT
16Z	1	18"	1/2" R ROLLED	SKIRT SLEEVE	"
17O	1	20"	1/2" R ROLLED	ACCESS OPENING	"
18BL	1	3"	150# RF	INSTRUMENT CONN.	
19AL	1	1"	150# RF	"	
20AP	1	1"	150# RF	"	
21AT	1	1"	150# RF	"	
22BG	1	1"	150# RF	LG	
23AG	1	1"	150# RF	LG	

NOZZLE SCHEDULE

This is an **ASME CODE** vessel

Proceed with fabrication only when material has been checked against.

MILL TEST REPORTS


NUMBER REQUIRED: ONE (201-E)
 CUSTOMER REFERENCE DWG: 411-21
 CUSTOMER P.O. 6683-2120001-D211-01
 CUSTOMER: THE M.W. KELLOGG COMPANY
 GILLETTE, WYOMING

NOZZLE DETAILS
NOZZLE DETAILS
FLUG & EXT. CLIPS
WELD BACT. & COIL DETAILS

NOZZLE DETAILS
NOZZLE DETAILS
FLUG & EXT. CLIPS
WELD BACT. & COIL DETAILS



138" ID QUENCH TOWER
 MILD GASIFICATION
 DEMONSTRATION PLANT
 GILLETTE, WYOMING

JOB # 7694
DRN BY: P.A.
DATE: 10-1-71
CHFD BY: RW



PART SECTIONAL ELEVATION

THIS DATA IS THE PROPERTY OF AND IS PROPRIETARY TO ENVIRONMENTAL PRODUCTS DIVISION, DRESSER INDUSTRIES INC. AND SHALL NOT BE DISCLOSED TO, NOR USED BY, ANY THIRD PARTY WITHOUT EXPRESS WRITTEN CONSENT BY ENVIRONMENTAL PRODUCTS DIVISION, DRESSER INDUSTRIES INC.	F	ISSUED FOR CONSTRUCTION
	D	ADD DOOR HINGE LOCATION & LF
	C	REV. DIM. .9 WAS 6" 4-4" W
	B	REV. PER CUSTOMER COMM
	A	ISSUED FOR CUSTOMER AP
REV		BY: [Signature]



24" DIA. TOP ACCESS (ABOVE GAS INLET) (E ELEV. = 164'-3")

3" DIA. API 650 WASHDOWN SPRAY SEE DETAIL '2C' (TOP OF FLANGE EL. 167'-11 1/2")

BASE PLATE

BASE PANEL SEE DETAIL '2A'

BOTTOM TUBE PLATE

- GEN. NOTES:**
- 1) ALL PIPE FLANGE CONNECTIONS 6" Ø OR LESS SHALL EXTEND OUTWARDLY 7" FROM THE INSIDE SURFACE OF THE MAIN CASING & SUSPENSION HOUSINGS.
 - 2) ALL STRUCTURAL SUPPORT BOLTS BY PURCHASER.
 - 3) ALL BOLTS AND GASKETS AT FLANGE CONNECTIONS BY PURCHASER.
 - 4) THE ORIENTATION OF ALL GAS MAINS, FLANGES AND MANWAYS, ETC.---WILL BE THE SAME FOR ALL THREE (3) DETARRERS.
 - 5) QUANTITIES SHOWN ARE FOR ONE (1) DETARRER, THREE (3) DETARRERS REQUIRED THIS CONTRACT..
 - 6) TAR LEVEL DETECTOR LSH 223 ON DETARRER 201VA; LSH 224 ON DETARRER 201VB; LSH 225 ON DETARRER 201VC (SWITCHES NOT BY L-C-D).
 - 7) INSULATOR TEMPERATURE SWITCHES TSL 217A/B/C ON DETARRER 201VA; TSL 218A/B/C ON DETARRER 201VB; TSL 219A/B/C ON DETARRER 201VC (SWITCHES BY L-C-D).

WORK THIS DWG. WITH DWG. 00953201E002

M.W.K. P.O. 6683-2120001-V514-01 ITEMS 201VA/VB/VC (3) BDT 1F - 0.5 x 12 - 284

DATE	BY	CHKD	APPV
1/23/91	CHIR		
1/23/91	AES		
3/7/91	AE		
1/17/91	AE		
1/17/91	AE		
1/17/91	AE		
1/17/91	AE		
1/17/91	AE		
1/17/91	AE		
1/17/91	AE		

ENVIRONMENTAL PRODUCTS DIVISION **DRESSER**

10000 CORTELL'S PLAZA RD., SYSTEMS - STURTEVANT
 DRESSER INDUSTRIES, INC.
 ONE GARDEN PLACE, HOUSTON, TEXAS 77002

ENCOAL CORPORATION
 MILD GASIFICATION DEMONSTRATION PLANT
 GILLETTE, WYOMING

GENERAL ARRANGEMENT OF DETARRER

Figure 6.21




Figure 6.22 Top Portion of the Electrostatic Precipitator




Figure 6.23 Sketch of Electrode Arrangement

Note:
1. Drawing is not to scale




Figure 6.24 CDL Storage Tanks




Figure 6.25 CDL Meter

6.10 DRYER BLOWER

Recirculation of hot gases in the dryer loop is provided by a large blower (Figure 6.26). Recycled gas flows from the dryer cyclone to the suction of the blower. The gas is then pushed by the blower, mixed with the hot flue gas from the dryer combustor, and moved into the dryer under the grate to provide heat for the drying process. The dryer blower is a high-volume, low-head fan driven by a 1000 HP, 1200 RPM electric motor. The motor is connected to the blower through a variable speed fluid-coupling. Gas flow demands are met by adjusting the settings on the variable speed coupling. The maximum head differential that the blower will develop is about 23 in. of H₂O pressure. The height of the blower shell is 16 ft. and the suction and discharge ducts are 8 ft. in diameter.




Figure 6.26 Dryer Recirculation Blower

6.11 PYROLYZER BLOWER

A 600 HP blower moves the pyrolyzer off-gas from the ESP's to the combustors and to recirculation in the pyrolyzer loop. The shell of the pyrolyzer blower (Figure 6.27) is 12 ft. 3 in. in height and a 1780 RPM motor drives the blower. Gas flow control is achieved by adjusting an inlet damper located at the blower suction. The maximum differential head that the blower will develop is about 31 in. of H₂O pressure. The suction and discharge ducts are 4 ft. in diameter.




Figure 6.27 Pyrolyzer Recirculation Blower

6.12 COMBUSTORS

The dryer and pyrolyzer combustors (Figure 6.28) are gas fired heaters which supply the heat required for drying and pyrolyzing the coal. A general arrangement drawing typical of both combustors is shown in Figure 6.29 and Figure 6.30 shows the internals. Recycled gas from the discharge of the pyrolyzer blower, which contains non-condensable hydrocarbons, is the primary fuel for each combustor. Due to the low Btu value of the recycled gas (50-70 Btu/SCF), natural gas is burned as supplemental fuel. Each combustor is equipped with a forced draft air blower (Figure 6.31) which supplies air for combustion and takes suction from the atmosphere. Each blower is driven directly by a 100 HP motor.

The combustors contain a natural gas fired pilot burner for the ignition of the flame within the combustor. Each combustor is equipped with natural gas burners which can deliver a maximum of 17 MM Btu per hour. The primary fuel burners are ring type which contain clusters of nozzles. The burner management system for each combustor is controlled by individual programmable logic control (PLC) systems. The PLC monitors a number of variables and controls the natural gas and air so that the on-gas temperatures to the dryer and pyrolyzer are maintained.

6.13 PURGE GAS TREATMENT

In order to meet environmental standards, the purge gas being discharged to the atmosphere by the LFC process must be treated. The off-gas from the process, containing mostly water vapor, nitrogen, carbon dioxide and small amounts of sulfur oxides, (Table 6.1) is vented to a desulfurization unit (Figure 6.32) which consists of a wet gas scrubber and a horizontal





Figure 6.28 Combustors

scrubber. The gas is treated with sodium carbonate solution which converts the sulfur oxides to sodium sulfite. In the wet gas scrubber, dual atomization nozzles disperse the sodium carbonate solution into fine particles with compressed air and spray it into the purge gas stream to reduce the entrained particulates and sulfur oxides. The horizontal scrubber further reduces sulfur oxides in the purge gas as it flows horizontally through spray curtains of sodium carbonate solution. The gas then passes through mist eliminators just prior to leaving the horizontal scrubber to capture any entrained treating solution in the form of fine mist. (Figure 6.33)

Table 6.1 Purge Gas Composition

<u>COMPOSITION</u>	<u>WT. % UNTREATED</u>	<u>WT. % TREATED</u>
CO	0.03	0.03
CO ₂	14.10	14.01
N ₂	46.74	46.60
H ₂ O	37.93	38.64
SO _x	0.50	0.02
NO _x	0.02	0.02
O ₂	0.41	0.68
Solids	0.27	~0.00


The spent treating solution is discharged to an evaporation pond (Figure 6.34) where the sodium sulfite will oxidize into sodium sulfate. At the end of the Project life, the sodium sulfate, dried by evaporation, is encapsulated in a clay lined pod, covered with top soil and reclaimed.



- Notes:**
- 1.) ALL FLANGE ENDS TO STRADDLE NORMAL C.V.
 - 2.) ALL TAG HORN TO BE PROVIDED BY MILL WORK.
 - 3.) MTR'S REQ'D ON ALL MTR, PLATE & FITTINGS
 - 4.) FINISH SPEC. - EXT. C.S. SURFACE QAT: SANDBLAST PER S.P.C. 4-10 & FINE 4-7'S MILS D.E.T. AMERON'S DIMS 6 & FINISH BY 4-6 MILS D.E.T.


AMERON'S 885.

No.	Date	By	Ch'd	App'd	Description



SECTIONAL ELEVATION
(SEE ORIENTATION)
NO. 301-B

REFRACTORY ANCHOR LAYOUT



DETAIL 5/63

NOZZLE LEGEND

NO.	QTY.	DESCRIPTION
H1	1	OUTLET FLG. ~ 3/4" THK x 8.6" O.D. x 8.10" L x 1/4" H x 1/8" B x 1/8" C
H2	1	BURNER MFG. FLG. ~ 3/8" CLAS 150 API-605 RF
H3	1	COMP. AIR COH. ~ 10" x 150" RF
H4	1	PRIMARY FUEL GAS COH. ~ 30" CLAS 150 API-605 RF
H5	1	THERMOWELL ~ 1 1/2" x 150" RF
H6	2	SAMPLE PORT ~ 4" x 150" RF
H7	2	DRAIN FRT ~ 2" B.H.
H8	1	BURNER GAS COH. ~ 3" x 150" RF
H9	1	BURNER COMP. AIR COH. ~ 12" x 150" RF
H10	1	BURNER PILOT MFG. FLG. ~ 4" x 150" RF
H11	1	SIGHT FRT MFG. FLG. ~ 4" x 150" RF
H12	1	AUXILIARY FRT MFG. FLG. ~ 2" x 150" RF
H13	1	SIGHT FRT MFG. FLG. ~ 2" x 150" RF
H14	1	LUED MAINWAY T-BOND & DRAIN ~ 3" CLAS 150 API-605 RF
H15	1	STEAM SH. ~ 6" x 150" RF
C1	1	BURNER GAS COH. ~ 1" M.F.P.T.
C2	3	FLG. COH. ~ 1/2" F.P.T.
C3	2	SCAFFER MFG. ~ 1" M.F.P.T.
C4	1	BURNER DRAIN W/FLG. ~ 1" F.P.T.
C5	1	HITCHHOCK FLG. COH. ~ 1" F.P.T.

REFRACTORY/INSULATION LEGEND

REF. BRICKS TO BE SUPPLIED BY BUYER, SHIPPED LOOSE & INSTALLED IN FIELD BY OTHERS

ITEM	DESCRIPTION
A	6" THK. AP GREEN GREENCAST 14 W/309 CS ANCHORS SHIP INSTALLED
B	4" THK. AP GREEN KAST-O-LITE 30 W/309 CS ANCHORS SHIP INSTALLED
C	13 1/2" LIDE COKE ~ AP GREEN ARCH BRICK
	1st ROW - 51" x 2 ARCH & 6" x 1 ARCH (4" x 12") 13 1/2" x 13 1/2" x 2 1/2" ARCH BRICK
	2nd ROW - 3" x 3 ARCH & 10" x 2 ARCH
	3rd ROW - 6" x 2 ARCH & 11" x 1 ARCH
	4th ROW - 53" x 2 ARCH & 45" x 1 ARCH (13 1/2" x 10 1/2" ARCH BRICK
	5th ROW - 41" x 2 ARCH & 69" x 1 ARCH
	6th ROW - 21" x 2 ARCH & 79" x 1 ARCH
	7th ROW - 16" x 2 ARCH & 119" x 1 ARCH (BACK 4" THK. AP GREEN KAST-O-LITE 30)
D	15 1/2" THK. AP GREEN GREENCAST 14 W/309 CS ANCHORS
E	3 1/2" THK. AP GREEN KAST-O-LITE 30 W/309 CS ANCHORS

DESIGN DATA

VESSEL TO BE CONSTRUCTED IN STRICT ACCORDANCE WITH THE 1989 EDITION OF THE ASME CODE & THE LATEST ASME ADDENDA FOR PRESSURE VESSELS

DESIGN PRESSURE - 15 PSIG @ 650°F MAX. DESIGN METAL TEMP.

DESIGN PRESSURE - 15 PSIG @ -14°F MIN. DESIGN METAL TEMP.

RADIATION - SFT

JOINT EFFICIENCY - 85%

STRESS RELIEVE - N/A

HYDROSTATIC TEST PRESSURE - N/A

CORROSION ALLOWANCE - 0

ASME SECT. VIII DIV. 1
NO CODE STAMP REQD.

FOUNDATION LOADS

WIND LOAD	FIXED	5.0 K
DEAD LOAD	44.3 K	50.6 K
EARTHQUAKE SHEAR	3.1 K	4.0 K
EARTHQUAKE ODM	16.6 FT.	21.0 K-FT
FRICTION LOAD	5.7 K	5.7 K
TOTAL DEAD LOAD W/ REFRACTORY	100.9 K	
WITHOUT REFRACTORY	45.3 K	
SEISMIC ZONE I (PER UBC 89)		

MATERIAL NOTE

SHELL - SA-516-70 1/2" THK. UNLESS NOTED OTHERWISE

HEAD - SA-516-70 1/2" THK. MIN. 2:1 ELLIPTICAL W/ 2" RADIUS

NOZZLE NECKS - STD. LIT OR 60% 40 SA-106B

BOLTING - SA-M19 STD BOLTS W/ SA-M19 TH NUTS

GASKETS - HOT-ASBESTOS

(SHOP CODE - 411)

REV.	DATE	BY	CHKD.	APP'D.	DESCRIPTION
1	4-22-91	[Signature]	[Signature]	[Signature]	1" SIGHT FRT ASST MAINWAY ASST BURNER ASST

This drawing is the property of and intended only for the private use of Pollution Control Systems and may not be reproduced or given to third parties without prior written consent.

Customer: M. J. KELLAM

CRUER COMBUSTOR
(ONE-REAR) (301-B)

Pollution Control Systems
Tulsa, Oklahoma

P.O. No. 6055-ELWOOD-BUILD-01
Address ALLEN, L.T.
Revision No. 0
Drawing No. 2430413-30-106
Sheet ONE of ONE




Figure 6.30 Sketch of the Combustor Internals




Figure 6.31 Combustion Air Blowers

Page 57 Omitted




Figure 6.34 Temporary Evaporation Pond

6.14 DUST SCRUBBERS

When raw coal is conveyed from the feed coal silo, through the screening facilities, to the dryer feed hopper, coal dust is generated as the coal is loaded onto or discharged from a conveyor. In order to control the emission of dust, two dust scrubbers (Figures 6.35 and 6.36), one at the bottom of the feed coal silo and the other at the screening building, were installed. The dust scrubbers are used to collect coal fines at various transfer points i.e., the discharge of coal from or onto a conveyor. The dust scrubber, with the aid of a blower, pulls a suction at each transfer point. As the dust laden air stream passes through the scrubber, dual atomization nozzles disperse water into a fine mist with compressed air and spray it into the air stream. The air stream then flows through chevron separators to remove the coal dust and water, and the clean air is discharged to the atmosphere.

During startup and shutdown conditions, there are times when the facilities are not operating at design conditions, and dried, underpyrolyzed coal (off-spec PDF) is produced. The transfer of off-spec PDF to the PDF storage silo can be dusty. Therefore, two additional dust scrubbers were installed. They are used to collect coal fines at various transfer points where PDF is conveyed, e.g. from the PDF cooler to the PDF storage silo, and from the storage silo to conveyors.




Figure 6.35 Dust Scrubber at Screening Facilities




Figure 6.36 Dust Scrubber at Coal Feed silo