



FE381T2


**NTIS**

**One Source. One Search. One Solution.**

**DEVELOPMENT OF IGT HYDROGASIFICATION  
PROCESS. MONTHLY PROGRESS REPORTS,  
JANUARY-DECEMBER 1965**

**INSTITUTE OF GAS TECHNOLOGY, CHICAGO,  
ILL**

**1965**



U.S. Department of Commerce  
**National Technical Information Service**


**One Source. One Search. One Solution.**

# NTIS



## **Providing Permanent, Easy Access to U.S. Government Information**

National Technical Information Service is the nation's largest repository and disseminator of government-initiated scientific, technical, engineering, and related business information. The NTIS collection includes almost 3,000,000 information products in a variety of formats: electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.



### **Search the NTIS Database from 1990 forward**

NTIS has upgraded its bibliographic database system and has made all entries since 1990 searchable on [www.ntis.gov](http://www.ntis.gov). You now have access to information on more than 600,000 government research information products from this web site.

### **Link to Full Text Documents at Government Web Sites**

Because many Government agencies have their most recent reports available on their own web site, we have added links directly to these reports. When available, you will see a link on the right side of the bibliographic screen.

### **Download Publications (1997 - Present)**

NTIS can now provides the full text of reports as downloadable PDF files. This means that when an agency stops maintaining a report on the web, NTIS will offer a downloadable version. There is a nominal fee for each download for most publications.

For more information visit our website:

**[www.ntis.gov](http://www.ntis.gov)**



U.S. DEPARTMENT OF COMMERCE  
Technology Administration  
National Technical Information Service  
Springfield, VA 22161

FE381T2



FE--381-T-2

DEVELOPMENT OF IGT  
HYDROGASIFICATION PROCESS

Monthly Progress Reports for the  
Period January - December 1965

NOTICE

PORTIONS OF THIS REPORT ARE ILLEGIBLE. It  
has been reproduced from the best available  
copy to permit the broadest possible avail-  
ability.

Institute of Gas Technology  
IIT Center  
Chicago, Illinois 60616

Prepared for  
Office of Coal Research  
U. S. Department of the Interior  
OCR Contract No. 14-01-0001-381\*

**MASTER**

**DISTRIBUTION OF THIS DOCUMENT UNLIMITED**

\*This contract evolved into OCR Contract No. 14-32-0001-1221 in 1972

FE--81-T-2

## CONTENTS

Monthly Progress Reports for each month January  
through December 1965

### NOTICE

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Energy Research and Development Administration, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

IGT-MAR--1/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - January 1965

to

Office of Coal Research  
Contract No. 14-01-0001-381

### Hydrogasification

Rebuilding of the hydrogasification reactor heating furnace was continued. Three of the furnace heating elements have been installed in the reactor shell. Installation of the remaining four heating elements, received from an outside fabricator at the end of the month, was resumed immediately.

To complete the hydrogasification pilot unit modifications outlined in the November 1964 Work Report, fabrication and construction work was continued.

Fabrication of the major assembly components for the elimination of the reduction in cross-section at the reactor bottom and for the screw-feed discharger has been nearly completed. A 4-in.-diameter expansion bellows, to match the diameter of the new reactor tube, has been received from the fabricator. Installation of a coal residue receiver with a larger capacity than the original receiver has been started.

Instrumentation and control valving of the pressure-balancing system between the reactor tube and the outer shell have been installed. Electrical wiring of the system was begun.

### Coal Pretreatment

Five coal pretreatment tests were conducted in the continuous-flow fluid pretreater. The purpose of these tests is to define minimum pretreatment conditions for producing nonagglomerating char for the hydrogasifier.

Nominal conditions for these tests are given below:

Run No.	Solids Rate, lb/hr	Avg Solids Residence Time, hr	Gas Rate, SCF/hr	Oxygen, %	Temp, °C
7	131	0.45	800	4	755
8	86	0.43	834	21	680
9	71	0.67	599	21	305
10	50	1.14	603	21	700
11	49	0.89	603	21	765

Oxygen concentrations were increased to 21 percent (air) when it was found that treatment with 4 percent oxygen did not produce a nonagglomerating char. Because the increase in oxygen concentration alone was not sufficient for making the coal nonagglomerating, the coal residence time was increased to about 1 hour. Laboratory tests of the char at conditions simulating those in the hydrogasifier showed the char of Run 10 to be nonagglomerating. Test results of the char produced in Run 11 are not yet available.

### Methanation

A meeting was held with Dr. Carberry, consultant on this work, to complete the design details for the reactor and to begin planning the test program. The major pieces of equipment have been designed for the laboratory-scale methanation studies. Suppliers were selected for the purchase of the major pieces of equipment. Designs of the barricading and other facilities, which will be required before the equipment can be operated in the new building, was completed.

### Coal Characterization

Dynatech Corp. completed prints of the equipment and instrumentation for the high-temperature, high-pressure heat-of-reaction calorimeter and submitted them for revision and approval. Plans were made for a meeting with them to finalize the design details. The barricades for this unit, which will be located in the new building, were designed.

Work on establishment of a coal petrographic laboratory was continued. United States Steel Applied Research Laboratories were visited to obtain information on their methods and apparatus. Delivery of the microscope was completed except for two objectives. Training in maceral recognition and point count analysis was started, and work on mounting and polishing coal (Pittsburgh No. 8 seam and Ohio No. 6 seam) and coal pretreatment products was continued. Shop fabrication of apparatus parts for the reflectance determination was nearly completed. Work on this aspect will be continued when the reflectance standards and test samples are received from Bituminous Coal Research, Inc.

### Process Concept Development

The computer model for catalytic cleanup methanation was used to develop data to establish probable best areas of operation. It was decided to incorporate into the model tests for probable carbon deposition on the catalyst based on system conditions. This model will enable a better definition of the best conditions for achieving operability of the catalyst.


## Economic Evaluation

Work was continued on selecting favorable conditions for the state-of-the-art design. Pipeline gas compositions have been determined for the 60 percent total carbon conversion cases. This series of cases also shows an increase in hydrogen requirements with an increase in the temperature of the high-temperature zone.

The bare cost of the hydrogen, oxygen, and methanation sections has been completed. Cost of the hydrogen and oxygen sections increased with an increase in temperature and total carbon conversion. There is no real cost trend for the methanation section, since several of the gases had to be processed differently to obtain the desired product gas.

Process materials for the gasifier and hydrogasifier have been determined. The coal and steam for the hydrogasifier decrease as the temperature and total carbon conversion increase, but all other materials increase.

No inventions were made during the month of November on this project. All equipment deliveries for the reactor furnace were back on schedule. Heating element wire, delayed aboard an inbound freighter from Sweden by the dock strike, was replaced by a second shipment which was flown in.

  
Jack Fiebler, Associate Director

  
Frank Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IGT

OCR: Contract No 14-01-0001 381

	1964						1965						1966								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
	1st Year												2nd Year								
<b>PHASE I</b>																					
<b>A. Hydrogasification</b>	Establish pilot-planting scale of operation E-13 T-30 DS-\$15,800 ODC-\$5,500			Study effect of degree of preheating E-6 T-18 DS-\$7,500 ODC-\$2,500			Study effects of variations to extensive kinetics of fixed-bed system E-11 T-14 DS-\$19,800 ODC-\$4,000			Study fluidization and establish rates for fluid-bed operation E-10 T-27 DS-\$12,500 ODC-\$3,000			Study H <sub>2</sub> O-CH <sub>4</sub> system E-3 T-9 DS-\$2800 ODC-\$1200			Study particle size effect for both fixed and fluid-bed operation E-4 T-27 DS-\$11,300 ODC-\$2,900					
<b>B. Coal Preparation</b>	Study coal preparation unit E-3 T-11 DS-\$4,250 ODC-\$4,000			Study effects of pretreatment variables on char properties E-4 T-21 DS-\$10,400 ODC-\$4,000									Establish production E-1 T-1 DS- ODC-								
Produce material required for hydrogasification runs																					
<b>C. Methanation</b>	Review state of the art, and design 100 tons unit E-7 T-0 DS-\$1,600 ODC-0			Build and operate bench 100 unit E-3 T-0 DS-\$4,150 ODC-\$1,500			Lab scale catalyst evaluation E-5 T-12 DS-\$4,850 ODC-\$1,250			Study effects of gas composition E-5 T-10 DS \$6,150 ODC-\$1,800			Design and construct pilot plant unit E-3 T-10 DS-\$8,900 ODC-\$10,500								
<b>D. Coal Characterization</b>	Develop techniques and study gas-liquid characteristics of coal, char, and some hydrogasification reactions. Determine needs of reduction of cost and char E-13 T-8 DS-\$8,400 ODC-\$70,500												Establish tests and develop estimation of char of oil E-1 T-1 DS- ODC-								
<b>PHASE II</b>																					
<b>A. Analysis of Experimental Data</b>	Analyze and correlate data from hydrogasification, coal preparation, and methanation work, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-C DS-\$13,800 ODC-0																				
<b>B. Process Concept Development</b>	Develop kinetic model and process flowsheet on available data E-5 T-0 DS-\$2,300 ODC-0			Improve and expand kinetic model, obtain additional data, and determine tests, where additional data are needed. Study process concept as necessary and develop process flowsheets wanted E-20 T-C DS-\$9,200 ODC-\$1,500																	
<b>C. Review Design Studies</b>	Study process cost																				
<b>D. Economic Evaluation</b>	Costs of reactor and operation E-7 T-0 DS-\$1,200 ODC-0			Detailed kinetic model E-2 T-0 DS-\$400 ODC-0			Detailed flow sheet, energy and material balances E-3 T-0 DS-\$1,400 ODC-0			Process design of various sections E-4 T-0 DS-\$1,800 ODC-0			Cost estimate of equipment, plant and operating expenses E-3 T-C DS-\$1,400 ODC-C			Review and updating of flowsheet E-8 T-0 DS-\$2,800 ODC-0					
<b>PHASE III</b>																					
<b>A. Preliminary Pilot Plant Design</b>																					

	TOTAL												TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)						
Planned	85,480	21,500	21,500	23,500	21,000	22,400	24,100	24,300	24,700	23,700	23,300	23,800	30,300	29,300	27,800	27,400	28,100	28,100	23,300
Actual	0,000	5,000	23,300	14,500	23,000	21,100													
Cumulative	10,000	25,000	48,300	62,800	85,800	106,900													

Numbers shown in total are counts. E - Engineers  
T - Technicians

Costs shown are costs to OCR of one-half of



# T HYDROGASIFICATION PROCESS

1 A GA PB 23a

1966												1967																							
Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																		
<p>Study hydrogasification of various coals, lignite, under most suitable conditions. E - 224 T - 37 DS - \$2,200 ODC - \$7,800</p>																		<p>Perform any support work necessary for phase III. Double check data on which pilot plant is being designed.</p>																	
<p>Get properties of various coals. E - 54 T - 276 DS - \$24,000 ODC - \$4,500</p>																		<p>Produce material needed for any hydrogasification runs.</p>																	
<p>Run small-scale unit and develop kinetic equations for design. E - 10 T - 10 DS - \$11,900 ODC - \$3,250</p>																		<p>Perform any support work necessary for phase III.</p>																	
<p>Develop conditions to enable at least one hydrogasification run. E - 14 T - 11 DS - \$12,200 ODC - \$400</p>																		<p>Laboratory and Pilot Plant Phase I - 60, 84, c7 II-62 Engineers 24 Salaries 140,400 Technicians 105 Other Direct Costs 11,600</p>																	
<p>Perform analysis of past data and new data in any areas necessary for phase III work.</p>																		<p>Perform analysis of past data and new data in any areas necessary for phase III work.</p>																	
<p>Develop preliminary reactor design based on test results and hydrogasification results. E - 5 T - 0 DS - \$2,800 ODC - 0</p>																		<p>Work with subcontractor on design of reactors for hydrogasification and methanation. E - 4 T - 0 DS - \$1,800 ODC - 0</p>																	
<p>Review and refinement of capital and operating costs. E - 6 T - 0 DS - \$2,800 ODC - 0</p>																		<p>Work with subcontractor on capital and operating costs for pilot plant. E - 4 T - 0 DS - \$4,100 ODC - 0</p>																	
<p>Develop pilot plant materials list and material balances. E - 14 T - 0 DS - \$7,700 ODC - 0</p>																		<p>With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-361. E - 34 T - 0 DS - \$16,300 ODC - 0</p>																	
<p>Select architect-engineer subcontractor.</p>																		<p>\$85,500 available for architect-engineer subcontractor and engineering consultant.</p>																	
23,370	23,300	23,300	23,300	23,300	23,300	15,800	15,800	15,800	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700																		

E - Total Costs, DS - Direct Salaries, \$ T - Other Direct Costs, \$

IGT-MAR..4/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - February 1965

to

Office of Coal Research  
Contract No. 14-01-0001-381

### Hydrogasification

The hydrogasification reactor heating furnace rebuilding was completed with the installation of the remaining four heating elements. All furnace sections were tested for operability and were found to perform normally.

A new 4-in.-diameter reactor tube of type 446 alloy was installed in the furnace, and the ends of the tube welded to the top and bottom reactor shell closures. Reactor tube-wall thermocouples were drawn through the shell wall, sealed in glands, and connected to the appropriate temperature recorder.

Electrical wiring of the differential pressure control system was completed. While failure of the control system is unlikely, rupture disks were installed in the pressure-equalizing line between the reactor tube and the shell as backup protection.

A larger capacity char residue receiver (7.17 cu ft instead of the original 5.1 cu ft) was installed. To discharge char from the reactor into the receiver at smoother and higher rates, a screw discharger was installed in place of the previously used star valve. The coal feed hopper and the coal feeder were reassembled to the top of the reactor. Piping of the hydrogen feed line and steam feed line to the bottom of the reactor was started.

### Coal Pretreatment

Four coal pretreatment tests were conducted in the continuous-flow fluid pretreater using Pittsburgh seam bituminous coal from the Ireland mine. These tests are a part of the program for defining minimum pretreatment conditions required to produce a nonagglomerating char for the hydrogasifier.

Nominal conditions for the tests are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Residence Time, hr</u>	<u>Gas Rate, SCF/hr</u>	<u>Oxygen, %</u>	<u>Temp, °F</u>
12	72	1.27	613	2.1	440
13	73	1.00	602	2.2	536
14	78	1.0	590	9.8	666
15	74	1.0	600	10	708

Pretreatment gas in these tests was a mixture of nitrogen and air. It was found that with 2% oxygen concentration in the gas, sufficiently high bed temperatures could not be maintained for adequate coal pretreatment. Earlier tests showed that the temperature necessary for pretreatment could be maintained with 21% oxygen (air). To better define oxygen requirements, further tests were conducted with a 10% oxygen concentration. It appeared that adequate temperatures were maintained with this concentration. Laboratory evaluations of the chars of these tests for agglomerating characteristics have not yet been completed.

#### Methanation

Planning of the test program continued. Design of minor pieces of equipment began. Quotations were obtained for most of the major equipment and instrumentation, and orders were placed for some major pieces of equipment. The materials for the barricading were ordered and received, and construction was begun. Drawings of part of the equipment to be fabricated by IGT were submitted to the machine shop.

Service facilities for the new laboratory area were selected, and their design begun.

#### Coal Characterization

A meeting was held with Dynatech Corp. to discuss revisions made in the design of the high-temperature, high-pressure heat-of-reaction calorimeter. As mentioned in the Methanation section above, service facilities for the new laboratory area, to be shared by the calorimeter and the methanation equipment, were selected and design was begun.

A review of the literature on coal petrography to establish how it may be applied to coal hydrogasification has largely been completed. A report on this topic has been prepared by Dr. G. H. Cady, consultant on the project.

Methods for determining true density and apparent particle density for coal and chars have been reviewed. This determination is desired for developing reaction kinetics as applied to the period of free-fall. Apparatus and procedures for these determinations will be set up next month.

Reflectance standards and reflectance test sample were received from Bituminous Coal Research, Inc. Our apparatus for this determination will be checked out next month.

#### Process Concept Development

Work continued during the month on the mathematical model of the cleanup methanation step. An analysis of various operating conditions for the methanator was conducted to investigate potential carbon-depositing side reactions in order to indicate areas of best probable operation from this standpoint.


#### Economic Evaluation

The total bare costs have been calculated for all the cases being considered for the state-of-the-art design. They vary from \$108,430,000 to \$124,308,000. Although there are many conflicting cost trends, the overall total base cost does vary slightly in a particular pattern.

The cost of the total coal required for all the cases under consideration has been determined. Again, there are conflicting trends in total coal usage. As the coal requirement for the hydrogasifier decreases, the coal required for both hydrogen production and power generation increase. The annual cost varies from \$23,495,000 to \$28,526,500. If char byproduct credit is taken into account, however, the cost varies only from \$22,734,200 to \$24,631,000. Taking coal byproduct credit into account, there is a slight increase in coal cost with an increase in carbon conversion.

All this data will be presented in the February Work Report. Since there is no overall trend in plant cost, the conditions for the state-of-the-art design cannot be established until gas production costs have been calculated.

No inventions were made during February on this project. A complete review of patents in this area of technology is underway so that patentable ideas will be more readily identified.

  
Jack Huebler, Associate Director

  
Frank C. Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IGT

OCR: Contract No 14-01-0001-381 A.G.

	1968					1969					1970																			
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb											
<b>PHASE I</b>	1st Year										2nd Year																			
<b>A. Hydrogasification</b>	Establish sub-combusting areas of operation E-13 T-18 DS-\$12,000 ODC-\$3,500					Study effect of degree of preheating E-8 T-18 DS-\$7,500 ODC-\$2,500					Study effects of variables in establishment of feed-line system E-13 T-30 DS-\$15,000 ODC-\$4,000					Study fluid-flow and establish rates for fluid-bed operation E-10 T-27 DS-\$12,500 ODC-\$7,000					Study particle size effect on fluid-bed operation E-9 T-27 DS-\$11,500 ODC-\$2,900					Study reaction rate				
<b>B. Coal Pretreatment</b>	Study coal pretreatment unit E-3 T-11 DS-\$4,250 ODC-\$1,800					Study effects of pretreatment variables on char properties E-A T-22 DS-\$10,400 ODC-\$4,900										Establish pretreatment procedures of E-5 T-27 DS-\$12,000 ODC-\$4,500														
<b>C. Separation</b>	Develop scale of the dist. and design the dist. unit E-7 T-11 DS-\$9,000 ODC-3					Build and start dist. unit E-3 T-9 DS-\$4,150 ODC-\$3,500					Lab scale catalyst evaluation E-5 T-12 DS-\$4,850 ODC-\$1,250					Study effects of gas composition E-3 T-10 DS-\$4,150 ODC-\$1,000					Run 1st dist. unit									
<b>D. Coal Characterization</b>	Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasifier residue. Determine needs of reaction of coal and chars E-13 T-8 DS-\$4,400 ODC-\$20,500										Establish tests and develop complete estimation of both of coal for op. E-10 T-12 DS-\$10,200 ODC-\$3,000																			
<b>PHASE II</b>	Analyze and correlate data from hydrogasification, coal pretreatment, and separation flows, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-8 DS-\$13,800 ODC-3																													
<b>A. Analysis of Experimental Data</b>																														
<b>B. Process Concept Development</b>	Develop further data and/or of process based on present data E-5 T-9 DS-\$2,100 ODC-0										Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary and when process flowsheets updated E-22 DS-\$9,200 ODC-\$1,500																			
<b>C. Reactor Design Studies</b>	Build preliminary reactor process concept and flow E-1 T-1 DS-0 ODC-0																													
<b>D. Economic Evaluation</b>	Cost data about and extension E-7 T-8					Detailed design flow sheet, energy and material balances E-2 T-8 DS-\$3,200 ODC-0					Process design at various sections E-4 T-8 DS-\$1,800 ODC-0					Cost estimation of equipment, plant and operating expenses E-3 T-2 DS-\$1,400 ODC-0					Reactor E-2 T-8 DS-\$900 ODC-0					Revision and updating of flowsheet E-6 T-2 DS-\$2,600 ODC-0				
<b>PHASE III</b>	Preliminary Process Plant Design																													
<b>A. Preliminary Process Plant Design</b>																														
<b>TOTAL</b>											TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																			
Planned	\$55,000	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500	21,500										
Actual	10,000	15,000	23,300	14,500	23,000	21,100	19,800																							
Committed	10,000	25,000	40,300	52,800	55,800	66,900	76,700																							

Months shown in total 24 months: E - Engineers  
T - Technicians

COST SHOWN ARE COSTS TO OCR OR ONE-HALF OF TOTAL COSTS.

**BLANK PAGE**

# HYDROGASIFICATION PROCESS

A.G.A PB 23a

1966						1967										
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
3rd Year																
<p>7</p> <p>Hydrogasification of various coals, lignite, under most suitable conditions</p> <p>E-214 T-0 DS-\$27,200 ODC-\$7,000</p>						<p>8</p> <p>Perform any support work necessary for phase III</p> <p>Double check data on which pilot plant is being designed</p>										
<p>8</p> <p>Series of various coals</p> <p>3% 7% 12,800 14,500</p>						<p>9</p> <p>Produce material needed for any hydrogasification tests</p>										
<p>9</p> <p>Run small pilot unit and develop kinetic equations for design</p> <p>E-10 T-0 DS-\$14,500 ODC-\$5,250</p>						<p>10</p> <p>Perform any support work necessary for phase III</p>										
<p>10</p> <p>Considerations to provide</p> <p>1) for hydrogasification</p> <p>2) for hydrogasification</p> <p>18,200 1,500</p>						<p>11</p> <p>Laboratory and Pilot Plant Phase I-III, 84, c7 11-62</p> <p>Engineers 1A 100,000 Technicians 105 100,000 Direct Costs 11,400</p>										
						<p>12</p> <p>Perform analysis of past data and new data in any areas necessary for phase III work</p>										
						<p>13</p> <p>Work with subcontractor on design of reactor for hydrogasification and methanation</p> <p>E-4 T-0 DS-\$1,800 ODC=0</p>										
<p>14</p> <p>Revision and refinement of capital and operating costs</p> <p>E-6 T-0 DS-\$2,600 ODC=0</p>						<p>15</p> <p>Work with subcontractor on capital and operating costs for pilot plant</p> <p>E-4 T-0 DS-\$4,100 ODC=0</p>										
<p>16</p> <p>Develop pilot plant processes and material balances</p> <p>E-1A T-0 DS-\$7,700 ODC=0</p>						<p>17</p> <p>With assistance of subcontractor work on phase III as outlined in Contract No. 14-61-0001-301</p> <p>E-1A T-0 DS-\$10,300 ODC=0</p>										
<p>18</p> <p>Select architect-engineer subcontractor</p>						<p>19</p> <p>\$65,500 available for architect-engineer subcontractor and engineering consultants.</p>										
20	21,300	21,300	21,300	21,300	21,300	15,000	15,000	15,000	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700

DS - Direct Salaries, \$  
ODC - Other Direct Costs, \$



# Project Work Report

Institute of Gas Technology • IIT Center • Chicago 60616  
Affiliated with Illinois Institute of Technology

Project No.  
PB-23a  
OCR Contract No.  
~~11-01-0001-781~~  
For Period  
February 1965

To American Gas Association - Office of Coal Research  
On Pipeline Gas From Coal - Hydrogenation  
(IGT Hydrogasification Process)

## COAL CHARACTERIZATION

H. L. Feldkirchner  
D. M. Mason

## ENGINEERING ECONOMICS STUDIES

C. L. Tsaros, Supervisor  
S. J. Knabel  
A. T. Talwalkar

## HIGH-PRESSURE METHANATION

H. L. Feldkirchner

## PILOT PLANT STUDIES

Eugene J. Pyrcioch

DEPT OF THE INTERIOR


1965 MAY 3 PM 2 43

OFFICE OF COAL RESEARCH  
RECEIVED

Approved

  
Jack Huebler, Associate Director

Signed

  
Frank C. Schora, Manager



## ABSTRACT\*

Engineering Economics

The total bare plant costs and gas production costs have been calculated for the cases being considered for the state-of-the-art design study. The total bare plant costs for a 250 MMCF/day plant vary from \$117,126,000 to \$133,678,000. Although there are many conflicting cost trends, the overall total bare cost tends to vary slightly in a particular pattern. Gas production costs vary from \$0.59 to \$0.66/MMBtu.

Total coal requirements for the cases under consideration have been determined. Again there are many conflicting trends in total coal usage. The annual cost for coal based on a \$5/ton price varies from \$23,725,000 to \$28,526,000. Assuming char byproduct credit, the coal cost varies from \$23,397,000 to \$25,606,000, there being only a slight increase in coal usage with an increase in carbon conversion.

Except for coal pretreatment, the process design will follow the form outlined in Fig. 1. A total carbon conversion of approximately 50% will be required in the hydrogasifier to avoid the production of excess char. An operating temperature of 1700°F will be used in the high-temperature zone. Ten % conversion will be used in the low-temperature zone in the state-of-the-art design.

Pilot Plant Studies

Reconstruction of the hydrogasification pilot unit reactor furnace was completed. A new 4-in.-diameter reactor tube with attached thermocouples was installed.

Electrical wiring of the new reactor-shell differential-pressure control system was completed. Rupture disks were installed in a pressure-equalizing line between the reactor tube and the shell to protect the tube from overpressurization in the event of failure of the differential-pressure control system.

A larger capacity residue receiver and a residence discharge screw assembly were installed. The coal feed hopper and the coal screw feeder were reassembled.

Four coal pretreatment tests were conducted in the continuous-flow fluid pretreater as part of the program for developing minimum pretreatment conditions.

---

\* Abstracts are omitted for those sections whose reports are brief.

## WORK IN PROSPECT

Coal CharacterizationCalorimetry

Dynatech Corp. will complete the revision of the design of the calorimeter. The new barricading will be completed.

Coal Petrography

Our equipment for determination of reflectance will be checked out. Apparatus and procedures for determination of true and apparent particle density will be set up.

Engineering Economics

Work will begin on the detail process design for the state-of-the-art design.

High-Pressure Methanation

Selection of equipment will be completed and the instrument panels will be fabricated. The new barricading will be completed.

Pilot Plant Studies

The hydrogasification pilot unit will be pressure tested and shakedown operations will be conducted. Hydrogasification tests will be resumed in the pilot unit with hydrogen-steam mixtures.

Coal pretreatment tests will be continued in the fluid pretreater to define optimum pretreatment conditions and to produce feed char for the hydrogasification pilot unit.

## Coal Characterization

### Calorimetry

Dynatech Corp. continued modification of the original calorimeter design and orders were placed for all major pieces of instrumentation.

The materials for barricading were ordered and some were delivered; construction of the barricading was initiated.

### Coal Petrography

Reflectance standards and a test sample were received from Bituminous Coal Research, Inc.

### True Density and Apparent Particle Density of Coal and Char

Knowledge of these properties of the hydrogasification feed material is required for calculation of free-fall residence times occurring in the experimental gasification studies. Methods of determination are reviewed here. This review was made in preparation for selecting procedures to be used in our determinations.

To determine true density, the displacement of a fluid that will fill all the pores of the substance must be measured. Helium, water, methyl, alcohol, and other fluids have been used for this purpose from time to time. Because the helium molecule is smaller than most other molecules and thus can more easily penetrate pores, and because it has little tendency to be adsorbed, its determination is generally considered to give the true density.<sup>6</sup> However, several investigators<sup>3, 4, 5</sup> have shown that helium is adsorbed at room temperature by high-density carbons in amounts sufficient to cause appreciable error in the density. The effect is attributed to the electrical conductivity of graphitized carbons; it has been shown to be appreciable for carbons with densities of 1.9 g/cc and greater, and to be negligible for a number of carbons with densities less than 1.54 g/cc. Determination at elevated temperature is recommended for high-density carbons. It appears, however, that little error should be encountered from this source in measurements at room temperature on hydrogasification feeds and residues, whose densities are not expected to go much above 1.60 g/cc.

Helium densities can be determined with the Beckman air comparison pycnometer, already available in the Institute's analytical laboratories. Some attention will have to be given to procedures for drying and evacuation of the sample.

Particle density of 100 mesh and coarser can be determined by displacement of mercury. The high surface tension of mercury prevents penetration of small pores. At atmos-

pheric pressure, pores down to about 14-micron diameter are penetrated. However, the same effect restricts the filling of small volumes formed about points of contact of the particles. For a given volume of solids, the number of these contact points increases rapidly as the average particle size decreases. Thus the pressure of mercury needed to decrease the sum of these contact volumes to a negligible amount increases as the particle size decreases. According to Cartan and Curtis,<sup>1</sup> pressures greater than atmospheric are required for particles smaller than 20 to 40 mesh, while with a pressure of 100 psi the density of 100-mesh particles (of alumina) have been measured successfully. At this pressure, pores of about 2-micron diameter are penetrated. Higher pressures are probably not feasible with our samples because coals and residues are likely to have appreciable porosity in this size range (<2 $\mu$ ).

Particle density of finer particles can be determined and results from the mercury displacement method on coarse particles checked by means of Ergun's gas flow method.<sup>2</sup> This method is based on measurements of the pressure drop vs. air flow across beds of the powder packed to several different bulk densities. The apparatus is not difficult to construct or run, but requires about 100 grams of a sieve fraction as sample.

#### REFERENCES CITED

1. Cartan, F. O. and Curtis, G. J., "Apparatus for the Determination of Particle Density of Porous Solids," Anal. Chem. 35, 423-24 (1963) March.
2. Ergun, S., "Determination of Particle Density of Crushed Porous Solids - Gas Flow Method," Anal. Chem. 23, 151-56 (1951) January.
3. Kini, K. A. and Stacy, W. O., "The Adsorption of Helium by Carbonaceous Solids," Carbon 1, 17-24 (1963) October.
4. Kini, K. A., Ganguli, N. C. and Lahiri, A., "The True Surface Area of Coal," Proc. 2nd Intern. Congr. Surface Activity 2, 330-48. London: Butterworth 1957.
5. Maggs, F. A. P., Schwabe, P. H. and Williams, J. H., "Adsorption of Helium on Carbons: Influence on Measurement of Density," Nature 186, 956-58 (1960) June 18.
6. Van Krevelen, D. W., "Coal," 128. New York: Elsevier Publishing Co., 1961.

## Engineering Economics Studies

### Survey of Pipeline Gas Plant Economics

In order to select a favorable basis for making the state-of-the-art design of a plant that will make pipeline gas from coal, a preliminary economic survey of operating variables has been completed. The design under study will use a hydrogen-steam feed to an autothermic hydrogasifier. The study of the effect of total carbon conversion and temperature level in the hydrogasifier on pipeline gas costs was made practical by the availability of a computer program to calculate effluent gas compositions for a large number of cases. Because of the nature of this survey, detailed designs were not made for each case. Instead, unit costs, as a function of capacity, were used to determine investment for a number of sections of the plant such as coal storage, grinding, gas prepurification, oxygen production, hydrogen production, and utilities. These unit costs were derived from a previous study of coal hydrogasification using hydrogen rather than a hydrogen-steam mixture.

#### Design Basis

This study is based on the process shown in Fig. 1. It was assumed that pretreatment of the coal fed to the hydrogasifier was not required. In a few cases, a portion of the carbon monoxide had to be shifted because the hydrogen concentration was too low for methanation.

In this study, the cost of the coal was assumed to be \$5/ton. The char credit was based on the equivalent cost of heat from coal at \$5/ton. The gas prices were calculated according to the A.G.A. accounting procedure.

#### Coal Storage

This section consists of equipment for receiving, storing, and reclaiming incoming coal. No detailed process design was undertaken on this section. The cost was determined from costs from the previous study.

#### Coal Preparation

In this study, the only preparation considered was grinding of the coal feed to the gasifier and hydrogasifier. Actual pretreatment of the hydrogasifier feed coal was not considered as the study was comparative in nature and free-fall devolatilization was assumed. The coal burned as fuel for steam generation was assumed usable as received, without grinding. No treatment or further grinding of the hydrogasifier char fed to the gasifier, or used as fuel, was considered. The bare cost was estimated from the costs determined in the earlier hydrogasification study.

### Hydrogasification

This section consists of feed hoppers, hydrogasifiers, residue hoppers, vent-gas surge drums, vent-gas compressors, and hydrogen steam preheat furnaces. Hoppers and vent-gas equipment were sized directly on the basis of volume of solids handled. Hydrogasifiers were all the same size, with the design consisting of a coal preheat section, free-fall devolatilization zone, and a high-temperature reaction zone. The number of hydrogasifiers was set by the allowable solids throughput in the high-temperature reaction zone. There is no pilot plant data available which permits an estimate of the effect of temperature on solids conversion rate. However, data obtained from H. F. Feldkirchner's tests in a semiflow reactor showed that a higher reaction rate will occur as the gasification temperature rises.<sup>2</sup> This correlation showed that specific carbon gasification rate is a function of temperature, percent of carbon gasified, and percent of steam in the feed stream. At the design hydrogasifier conditions used in the current study, the above correlation showed that carbon conversion rates for the 1900° and 2000°F cases are severalfold higher than for the 1700° and 1800°F cases. However, it was found that at hydrogasifier conditions in our study, each pair of temperatures represented similar rate levels.

Rates based on semiflow data do not account for effects of mass transfer that would occur in a countercurrent reactor. These effects would reduce the rate of conversion; to account for them and still show the relative rate advantage of 1900° and 2000°F temperatures in the high-temperature zone, residence times for the 1700° and 1800°F cases are based on 0.5 hour for 50% carbon conversion, with relative rates for 40% and 60% conversions being adjusted in accordance with the semiflow data correlations. For 1900° and 2000°F operation, the rates at corresponding conversion levels were doubled, thus halving the number of hydrogasifiers.

Hydrogasifier calculations were based on steam and process hydrogen entering the reactor at 1200°F. Heat was assumed to be recovered from spent char, with the difference between required and recovered heat being obtained in a separate furnace. The cost of this unit was based on heat transfer duty. Table 1 shows the composition of the hydrogasifier effluent and the pipeline gas.

### Gas Prepurification

This section consists of hot carbonate scrubbing and adsorption by activated carbon and iron oxide. Table 2 shows the operating conditions for the hot carbonate process. The target CO<sub>2</sub> concentration remaining in the gas was 2% with variation from 1%-3% depending upon the methanation equilibrium and pipeline gas heating value. The cost for the hot carbonate process was estimated from an article by H. E. Benson.<sup>1</sup> The cost for the activated carbon and iron oxide boxes was calculated from the earlier study.<sup>3</sup> Since the total gas flow rate did not vary significantly in this study, the costs of these items were

considered constant.

### Methanation

The method of estimating the cost of the methanation section was described in the January 1965 Work Report. The methanation reactor was sized by equilibrium correlations obtained from the Girdler Company. These correlations are based on data obtained from low-pressure gases with a small hydrogen concentration. The heat of reaction is assumed to be removed by cooling a portion of the effluent and recycling it back to the inlet of the reactor. The cost of the individual components of the section was estimated to obtain a bare cost.

### Oxygen Production

This section consists of a complete oxygen plant; the cost for it was based on 1600-ton/day plants. Linde's largest plant to date used 1250 tons/day. Their representative indicated that a 1600-ton/day unit would be reasonable by the 1970's when this plant would be built. In this study, two 1600-ton/day plants were used along with a smaller unit. (For one case, however, three 1600-ton/day plants were used.)

The oxygen costs were determined for two cases according to the A.G.A. accounting procedure. The oxygen plant contributes \$0.06-\$0.10/MMBtu to the gas price. The total cost for oxygen is about \$5.70/ton. Approximately 650 hp-hr/ton of oxygen is required.

The bare cost for this section was calculated from Fig. 3 in the January-February 1964 Work Report.

### Hydrogen Section

This section will produce the hydrogen to be used in the hydrogasifier. The system used in the January-February 1964 Work Report was also used in this study. Table 3 shows the process data for the hydrogen plant; the bare cost was estimated from Fig. 1 of the January 1965 Work Report.

The cost for the hydrogen produced by this process is about \$0.27/MCF. The cost of hydrogen (including O<sub>2</sub>) constitutes 40%-60% of the gas price.

### Offsite Facilities

This section consists of a steam generation plant, an electrical generation plant, a water treatment plant, and cooling water facilities.

Table 4 shows the various utilities required in each

of the sections. The cost estimate for this section was based on the unit costs used in the January-February 1964 Report.

### Conclusions

Table 5 shows the materials required for the plant. Figs. 2-4 and Table 6 show the bare cost for the entire plant. The total bare cost increased as the total carbon conversion increased from 40% to 60%. With regard to temperature, the bare cost reached a maximum at 1800°F.

The gas prices are shown as a function of total carbon conversion in Fig. 5. The gas price increases as the total carbon conversion increases from 40% to 60%. Since there was considerable excess char in the 40% cases, no calculations were made to try to obtain an optimum below 40%. At the present time, it is planned to base the state-of-the-art design on a system with little or no excess char.

The 10% carbon conversion in the low-temperature zone is more attractive. In the computer program used for calculating the hydrogasifier operation, the assumption was made that there was no heat produced in this zone. Therefore, not as much steam decomposed so more external hydrogen was required.

At present, 1700°F appears to be the most economical operating temperature. If the system is to operate with little or no excess char, the total carbon conversion would have to be about 50%. If the excess char is not objectionable, the 40% case would be more economical.

### REFERENCES CITED

1. Benson, H. E., "Hot Carbonate Plants: How Pressure Affects Costs," Petrol. Refiner 40, 107-08 (1961) April.
2. Feldkirchner, H. L. and Huebler, J., "Pipeline Gas From Coal - Hydrogenation: Reactions of Coal With Hydrogen and Steam at High Temperatures and Pressures," Report No. 6, Project PB-23a May 1964.
3. Khan, A. R., Feldkirchner, H. L. and Joyce, T. J., "Techno-Economic Evaluations of Hydrogasification of Coal and Char," Report to PB-23a Supervising Committee, January 1964.






Fig. 1.-PIPELINE GAS BY HYDROGASIFICATION OF COAL




Fig 2.-BARE COST VS TEMPERATURE IN THE HIGH-TEMPERATURE ZONE FOR 40% TOTAL CARBON CONVERSION




Fig. 3.-BARE COST VS. TEMPERATURE IN THE HIGH-TEMPERATURE ZONE FOR 50% TOTAL CARBON CONVERSION




Fig. 4 - BARE COST VS TEMPERATURE IN THE HIGH-TEMPERATURE ZONE FOR 60% TOTAL CARBON CONVERSION




Fig. 5.-CORRELATION OF GAS PRICE WITH TOTAL CARBON CONVERSION AT VARIOUS TEMPERATURES (Temperatures Given Refer to High-Temp Zones)

I  
N  
S  
T  
I  
T  
U  
T  
E  
O  
F  
A  
S  
S  
E  
S  
S  
M  
E  
N  
T  
S

**Table 1.-SUMMARY OF HYDROGASIFIER OPERATION WITH STEAM-HYDROGEN FEEDS AND CALCULATED PIPELINE GAS COMPOSITIONS (Quantities Based on 100-Lb Coal Feed)**

Temperature in High-Temperature Zone, °F	1700						1800					
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction Feed Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Total Fraction Feed Carbon Converted	0.4	0.4	0.5	0.5	0.5	0.6	0.4	0.4	0.5	0.5	0.6	0.6
Hydrogen/Coal Ratio, % of stoichiometric	15	17	19	23	26.0	31.0	16	18	23	26	34.0	36.0
Moles Hydrogen Feed	1.8775	2.1278	2.378	2.879	3.2543	3.9802	2.0027	2.2530	2.879	3.2543	4.2557	4.5060
Moles Steam Feed	1.4856	1.2874	2.378	2.394	3.8855	3.9802	1.5586	1.3444	2.539	2.4846	3.6707	3.5155
Feed Steam Decomposed, %	43.3	20.8	46.6	29.2	42.0	30.5	41.0	18.5	41.0	25.8	42.6	33.3
Moles Hydrogasifier Effluent	4.1242	3.6138	5.4164	5.3446	7.4409	7.4453	4.3314	3.7932	6.0254	5.8045	7.7960	7.4226
Composition, mole %												
CH <sub>4</sub>	45.2	59.3	41.1	47.1	35.64	39.68	42.9	56.5	37.3	43.5	35.45	40.65
H <sub>2</sub>	15.8	0.2	17.2	8.0	18.13	12.18	19.0	2.9	21.8	12.9	23.81	16.69
CO	4.6	(<0.1)	4.5	1.3	3.43	1.55	4.7	0.5	4.5	1.8	3.88	2.07
CO <sub>2</sub>	11.0	9.9	12.1	10.1	11.32	9.15	10.3	9.0	10.1	8.6	8.70	7.76
N <sub>2</sub>	0.9	1.1	0.8	0.8	0.59	0.59	0.9	1.0	0.7	0.7	0.57	0.60
H <sub>2</sub> S	1.1	1.3	0.9	0.9	0.62	0.62	1.0	1.2	0.8	0.8	0.58	0.62
H <sub>2</sub> O	20.4	28.2	23.4	31.8	30.27	36.23	21.2	28.9	24.8	31.7	27.01	31.61
Total	100.0	100.0	100.0	100.0	100.00	100.00	100.0	100.0	100.0	100.0	100.00	100.00
Dry Pipeline Gas												
Composition, mole %												
CH <sub>4</sub>	93.0	95.9	93.3	94.3	89.5	90.7	91.9	96.1	90.2	87.8	83.9	87.2
H <sub>2</sub>	3.2	0.3	3.6	3.2	8.8	7.8	5.0	1.4	6.1	10.4	14.8	11.5
CO	<0.1	<0.1	<0.1	<0.1	(<0.1)	(<0.1)	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
CO <sub>2</sub>	2.0	2.0	1.5	0.9	0.4	0.2	1.3	0.7	1.3	0.4	<0.1	<0.1
N <sub>2</sub>	1.7	1.7	1.5	1.5	1.3	1.3	1.7	1.7	2.3	1.3	1.2	1.2
Total	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
Pipeline Gas Heating Value, Btu/SCF	952.5	972.5	956.4	965.0	934.7	943.4	946.3	977.9	932.8	922.3	897.7	920.3
MBtu/100 lb coal	0.7997	0.8224	0.9680	1.0161	1.1778	1.2372	0.8128	0.8348	1.0255	1.0672	1.2810	1.3014
Moles Hydrogen/MBtu	2.35	2.59	2.46	2.84	2.763	3.136	2.47	2.70	2.81	3.05	3.322	3.462

Table 1.-Cont, SUMMARY OF HYDROGASIFIER OPERATION WITH STEAM HYDROGEN FEEDS AND CALCULATED PIPELINE GAS COMPOSITIONS (Quantities Based on 100-Lb Coal Feed)

Temperature in High-Temperature Zone, °F	1900						2000					
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction Feed Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Total Fraction Feed Carbon Converted	0.4	0.4	0.5	0.5	0.6	0.6	0.4	0.4	0.5	0.5	0.6	0.6
Hydrogen/Coal Ratio, % of stoichiometric	19.0	20.0	26	28	36.0	38.1	21	22	29	31	42.1	43.1
Moles Hydrogen Feed	2.378	2.503	3.2543	3.5047	4.5060	4.7563	2.6285	2.7537	3.6230	3.8801	5.2570	5.3822
Moles Steam Feed	1.1214	0.8091	1.6613	1.5526	2.1272	2.0050	0.7432	0.4522	1.0760	0.9254	1.4798	1.3455
Feed Steam Decomposed, %	47.1	22.5	52.0	36.0	55.8	43.3	56.0	22.5	64	45	61.5	48.2
Moles Hydrogasifier Effluent Composition, mole %	4.2716	3.4882	5.5264	5.1169	6.7867	6.4166	4.1389	3.3680	5.2930	4.8403	6.8118	6.3540
CH <sub>4</sub>	43.5	61.8	49.8	49.4	40.27	46.69	44.9	64.2	42.8	52.5	40.96	47.67
H <sub>2</sub>	25.6	7.9	27.4	17.8	29.54	22.39	29.6	12.8	31.8	23.1	35.23	28.52
CO	7.3	7.8	7.7	3.7	7.78	4.60	10.2	3.9	11.2	6.4	9.62	6.48
CO <sub>2</sub>	7.8	8.2	8.1	8.0	7.23	7.20	5.4	6.3	5.1	5.7	4.52	4.93
N <sub>2</sub>	0.9	1.1	0.7	0.8	0.65	0.69	0.9	1.1	0.8	0.8	0.65	0.73
H <sub>2</sub> S	1.1	1.3	0.9	0.9	0.67	0.72	1.1	1.3	0.9	1.0	0.66	0.73
H <sub>2</sub> O	13.8	17.9	14.4	19.4	13.86	17.71	7.9	10.4	7.4	10.5	8.76	10.97
Total	100.0	100.0	100.0	100.0	100.00	100.00	100.0	100.0	100.0	100.0	100.00	100.00
Dry Pipeline Gas Composition, mole %												
CH <sub>4</sub>	92.1	94.8	90.9	93.2	90.2	90.7	90.0	95.0	93.2	93.1	89.4	90.2
H <sub>2</sub>	4.1	2.7	5.5	3.6	6.9	7.4	7.1	1.8	4.0	3.5	7.3	7.7
CO	<0.1	<0.1	<0.1	<0.1	<0.1	(<0.1)	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
CO <sub>2</sub>	2.1	0.8	2.2	1.7	1.6	0.7	1.3	1.5	0.9	2.0	2.0	0.9
N <sub>2</sub>	1.6	1.6	1.3	1.4	1.2	1.2	1.5	1.6	1.8	1.3	1.2	1.1
Total	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
Pipeline Gas Heating Value, Btu/SCF	945.7	968.2	938.2	955.5	935.2	942.1	934.5	967.6	957.6	954.4	929.3	938.6
MMBtu/100 lb coal	0.8486	0.8596	1.0542	1.0765	1.2966	1.3213	0.8746	0.8831	1.0891	1.1129	1.3691	1.3819
Moles Hydrogen/MMBtu	2.80	2.91	3.09	3.26	3.475	3.600	3.01	3.12	3.33	3.48	3.840	3.895

Table 2.-OPERATING DATA FOR THE PREPURIFICATION SECTION

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.4							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
CO <sub>2</sub> Removed, moles/100 lb coal	0.4247	0.3047	0.3858	0.3179	0.3012	0.2218	0.1873	0.1922
H <sub>2</sub> S Removed, moles/100 lb coal	0.0453	0.0453	0.0453	0.0453	0.0453	0.0453	0.0453	0.0453
CO <sub>2</sub> + H <sub>2</sub> S Removed, moles/hr	6,122	4,433	5,525	4,532	4,259	3,225	2,770	2,801
CO <sub>2</sub> + H <sub>2</sub> S to be Removed, moles/day	146,931	106,396	132,597	108,769	102,208	77,391	66,488	67,235
CO <sub>2</sub> + H <sub>2</sub> S Removed, MCF/day	55,613	40,271	50,188	41,169	38,686	29,292	25,166	25,448
CO <sub>2</sub> + H <sub>2</sub> S in Feed, %	12.1	11.2	11.3	10.2	8.9	9.5	5.5	7.1
CO <sub>2</sub> + H <sub>2</sub> S in Effluent, %	1.0	2.0	2.0	1.0	1.0	1.0	1.0	1.0

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.5							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
CO <sub>2</sub> Removed, moles/100 lb coal	0.6237	0.4770	0.4923	0.4302	0.4011	0.3009	0.3251	0.2387
H <sub>2</sub> S Removed, moles/100 lb coal	0.0470	0.0470	0.0470	0.0470	0.0470	0.0470	0.0470	0.0470
CO <sub>2</sub> + H <sub>2</sub> S Removed, moles/hr	8,736	6,637	5,478	4,658	4,286	3,438	3,569	2,674
CO <sub>2</sub> + H <sub>2</sub> S to be Removed, moles/day	209,664	159,288	131,472	111,792	102,864	82,512	85,656	64,176
CO <sub>2</sub> + H <sub>2</sub> S Removed, MCF/day	79,358	60,291	49,762	42,313	38,934	31,231	32,421	24,290
CO <sub>2</sub> + H <sub>2</sub> S in Feed, %	13.0	10.9	10.9	9.4	8.8	8.9	8.8	6.7
CO <sub>2</sub> + H <sub>2</sub> S in Effluent, %	1.0	2.0	3.0	2.0	2.0	3.0	2.0	1.0

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.6							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
CO <sub>2</sub> Removed, moles/100 lb coal	0.7561	0.6003	0.5793	0.4269	0.3643	0.3667	0.1900	0.2074
H <sub>2</sub> S Removed, moles/100 lb coal	0.0461	0.0464	0.0450	0.0459	0.0455	0.0463	0.0452	0.0462
CO <sub>2</sub> + H <sub>2</sub> S Removed, moles/hr	7,095	5,445	5,077	4,264	3,452	3,256	1,789	1,836
CO <sub>2</sub> + H <sub>2</sub> S to be Removed, moles/day	170,280	130,680	121,848	102,336	82,848	78,144	42,936	44,064
CO <sub>2</sub> + H <sub>2</sub> S Removed, MCF/day	64,440	49,464	46,128	38,736	31,368	29,568	16,248	16,656
CO <sub>2</sub> + H <sub>2</sub> S in Feed, %	11.9	9.8	9.3	8.3	7.9	7.6	5.2	5.7
CO <sub>2</sub> + H <sub>2</sub> S in Effluent, %	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0



Table 3 - OPERATING DATA FOR HYDROGEN PRODUCTION SECTION

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.4							
	1700		1800		1900		2000	
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction of Carbon Converted in Low-Temperature Zone								
Char Composition, wt %								
C	0.7998	0.7998	0.7998	0.7998	0.7988	0.7988	0.7998	0.7998
H <sub>2</sub>	0.0218	0.0218	0.0218	0.0218	0.0218	0.0218	0.0218	0.0218
O <sub>2</sub>	0.0142	0.0142	0.0142	0.0142	0.0142	0.0142	0.0142	0.0142
N <sub>2</sub>	0.0057	0.0057	0.0057	0.0057	0.0057	0.0057	0.0057	0.0057
S	0.0009	0.0009	0.0009	0.0009	0.0009	0.0009	0.0009	0.0009
Ash	0.1576	0.1576	0.1576	0.1576	0.1576	0.1576	0.1576	0.1576
Moles H <sub>2</sub> /100 lb Coal	1.8775	2.1278	2.0027	2.2530	2.3785	2.5033	2.6285	2.7537
Lb Char/100 lb Coal	55.3452	56.3452	58.3452	56.3452	56.3452	56.3452	56.3452	56.3452
Hourly Scaleup Factor	13,025.8	12,665.2	12,815.8	12,478.1	12,275.2	12,118.1	11,910.2	11,795.6
Process Hydrogen, moles/hr	25,160.4	27,727.5	26,405.0	28,923.0	30,013.3	31,205.4	32,207.8	33,245.7
Total Char Available, lb/hr	733,941	713,679	722,107	703,681	691,648	682,797	671,002	664,625
Process Hydrogen, moles/hr								
CO	75.60	83.31	79.34	86.90	90.24	93.76	95.77	101.94
H <sub>2</sub>	24,455.9	26,951.1	25,665.7	28,113.2	29,190.4	30,331.6	31,306.0	32,975.8
CH <sub>4</sub>	125.8	138.6	132.0	144.6	150.2	150.0	161.0	169.6
H <sub>2</sub>	226.4	249.5	237.6	260.3	270.3	280.8	289.9	305.3
H <sub>2</sub> O	25.2	27.7	26.4	28.9	30.0	31.2	32.2	33.9
CO <sub>2</sub>	251.6	277.3	264.0	289.0	300.3	312.1	322.1	339.3
Char Required, lb/hr	304,216	335,255	319,265	349,710	368,893	379,307	389,427	410,199
Excess Char, lb/hr	429,725	378,424	402,842	353,971	322,755	305,490	281,655	254,426
Coal Required, lb/hr	0	0	0	0	0	0	0	0
Process Oxygen Required, lb/hr	234,246	258,146	245,824	269,277	277,426	290,526	299,859	315,853
Steam Required, lb/hr	121,686	134,102	127,706	139,884	145,157	150,923	155,770	164,080

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.5							
	1700		1800		1900		2000	
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction of Carbon Converted in Low-Temperature Zone								
Char Composition, wt %								
C	0.77113	0.77113	0.77113	0.77113	0.77113	0.77113	0.77113	0.77113
H <sub>2</sub>	0.02523	0.02523	0.02523	0.02523	0.02523	0.02523	0.02523	0.02523
O <sub>2</sub>	0.01644	0.01644	0.01644	0.01644	0.01644	0.01644	0.01644	0.01644
N <sub>2</sub>	0.00485	0.00485	0.00485	0.00485	0.00485	0.00485	0.00485	0.00485
S	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000
Ash	0.18235	0.18235	0.18235	0.18235	0.18235	0.18235	0.18235	0.18235
Moles H <sub>2</sub> /100 lb Coal	2.176	2.879	2.879	3.254	3.254	3.504	3.6230	3.8801
Lb Char/100 lb Coal	48.69755	48.69755	48.69755	48.69755	48.69755	48.69755	48.69755	48.69755
Hourly Scaleup Factor	10,751.1	10,251.2	10,157.7	9,740.2	9,571.1	9,464.5	9,504.5	9,360.0
Process Hydrogen, moles/hr	28,127.1	30,974.6	30,080.4	32,633.2	33,652.4	34,890.2	35,650.4	37,263.9
Total Char Available, lb/hr	524,037	493,228	494,655	475,327	461,165	451,222	445,762	435,809
Process Hydrogen, moles/hr								
CO	79.11	71.24	70.40	74.17	75.40	76.53	77.10	78.27
H <sub>2</sub>	25,589.9	29,514.4	29,244.0	31,644.6	32,452.1	33,219.9	34,652.2	36,217.7
CH <sub>4</sub>	131.6	151.8	150.4	163.4	169.4	174.5	178.3	186.8
H <sub>2</sub>	276.9	277.3	270.8	274.1	277.1	280.0	280.0	286.3
H <sub>2</sub> O	26.3	30.4	30.1	32.1	32.1	34.9	35.1	37.4
CO <sub>2</sub>	263.2	302.6	300.9	326.8	330.6	338.6	345.6	373.6
Char Required, lb/hr	323,226	373,649	370,225	402,134	409,032	427,336	438,075	455,809
Excess Char, lb/hr	200,033	125,579	124,430	73,193	74,079	71,061	70,005	0
Coal Required, lb/hr	0	0	0	0	0	0	0	3,548
Process Oxygen Required, lb/hr	232,974	250,237	244,669	261,622	265,319	272,003	277,280	284,518
Steam Required, lb/hr	129,586	149,360	148,030	160,854	162,637	171,335	175,477	183,743

Table 3 - Cont. OPERATING DATA FOR HYDROGEN PRODUCTION SECTION

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, %	0.6							
	1700		1800		1900		2000	
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction of Carbon Converted in Low-Temperature Zone								
Char Composition, wt %								
C	0.73085	0.73085	0.73085	0.73085	0.73085	0.73085	0.73085	0.73085
H <sub>2</sub>	0.02987	0.02987	0.02987	0.02987	0.02987	0.02987	0.02987	0.02987
O <sub>2</sub>	0.01948	0.01948	0.01948	0.01948	0.01948	0.01948	0.01948	0.01948
N <sub>2</sub>	0.00371	0.00371	0.00371	0.00371	0.00371	0.00371	0.00371	0.00371
S	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000
Ash	0.21604	0.21604	0.21604	0.21604	0.21604	0.21604	0.21604	0.21604
Moles H <sub>2</sub> /100 lb Coal	3.2543	3.2543	3.2543	3.2543	3.2543	3.2543	3.2543	3.2543
Lb Char/100 lb Coal	41.1035	41.1035	41.1035	41.1035	41.1035	41.1035	41.1035	41.1035
Hourly Scaleup Factor	8.844	8.844	8.844	8.844	8.844	8.844	8.844	8.844
Process Hydrogen, moles/hr	29,610.1	33,612.2	33,608.4	37,105.0	37,234.8	38,578.7	41,137	41,140
Total Char Available, lb/hr	363,519	346,071	334,254	328,722	320,143	324,040	312,633	309,838
Process Hydrogen, moles/hr								
CO	88.8	100.79	106.74	111.89	111.88	119.72	123.60	125.42
H <sub>2</sub>	28,781.0	32,671.1	34,607.7	36,066.1	36,172.2	37,828.7	39,244.2	40,571.3
CH <sub>4</sub>	148.1	168.1	178.0	185.6	186.2	192.9	205.7	204.7
N <sub>2</sub>	266.5	302.5	320.4	353.7	355.1	367.2	376.2	379.7
H <sub>2</sub> O	27.6	33.6	35.6	37.1	37.2	38.6	41.1	41.7
CO <sub>2</sub>	292.1	341.1	352.1	371.0	372.3	385.8	411.4	417.6
Char Required, lb/hr	363,519	346,071	334,254	328,722	320,143	324,040	312,633	309,838
Excess Char, lb/hr	0	0	0	0	0	0	0	0
Coal Required, lb/hr	5,481	67,350	71,746	125,009	121,175	140,072.5	181,092.3	190,160.0
Process Oxygen Required, lb/hr	245,680	277,533	300,000	320,880	325,040	334,360	350,417	354,959
Steam Required, lb/hr	147,600	165,276	170,000	181,600	180,600	185,648	197,440	199,975

-19-

Table 4.-UTILITY REQUIREMENTS FOR THE PLANT

Fraction of Total Carbon Converted Temperature in High- Temperature Zone, °F Fraction of Carbon Con- verted in Low-Tempera- ture Zone	0.4							
	1700		1800		1900		2000	
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Power for Coal Handling, hp	4,553	4,427	4,479	4,361	4,290	4,235	4,163	4,123
Power for Hydrogasifier, hp	27,900	27,130	27,450	26,727	26,293	25,956	25,511	25,265
Power for Prepurification, hp	6,234	5,065	5,821	5,134	4,945	4,230	3,916	3,937
Power for Oxygen Production, hp	76,568	84,012	79,524	87,460	91,197	94,069	97,645	102,348
Power for Hydrogen Com- pressor, hp	18,727	20,638	19,653	21,527	22,339	23,226	23,972	25,251
Power for Fluor Process, hp	26,731	29,458	28,053	30,725	31,867	33,153	34,218	36,043
Total Power, hp	150,713	170,730	154,880	175,957	180,951	184,869	189,425	197,307
Steam for Power, lb/hr at 525 psia	1,237,130	1,297,300	1,269,800	1,339,570	1,369,510	1,398,690	1,424,250	1,442,310
Steam to Gasifier, lb/hr at 525 psia	121,686	134,102	127,706	139,884	145,157	150,923	155,770	164,080
Steam to 2nd Shift, lb/hr at 525 psia	161,593	178,191	169,592	185,674	192,880	200,542	206,263	218,024
Total 525 psia Steam, lb/hr	1,520,509	1,609,593	1,567,198	1,665,328	1,707,547	1,750,155	1,787,003	1,824,414
Steam to Hydrogasifier, lb/hr at 1025 psia	348,635	293,780	359,860	302,393	247,987	176,640	159,487	96,093
Heat Required for 1025 psia Steam, MMBtu/hr	332.70	285.47	349.66	293.84	240.27	171.54	154.98	93.38
Heat Required for 525 psia Steam, MMBtu/hr	1,424.66	1,582.03	1,540.47	1,636.76	1,676.18	1,719.97	1,756.12	1,792.78
Heat for H <sub>2</sub> Preheat, MMBtu/hr	52.00	52.00	60.40	65.20	52.50	49.00	7.48	7.00
Total Heat Required, MMBtu/hr	1,855.36	1,925.50	1,959.55	1,995.80	1,971.65	1,940.61	1,918.58	1,893.16
Heat From Excess Char, MMBtu	4,422.50	3,894.74	4,146.07	3,535.90	3,383.54	3,144.10	2,898.70	2,598.60
Excess Heat From Re- maining Char, MMBtu/hr*	2,537.14	1,968.24	2,186.52	1,541.10	1,411.89	1,203.49	980.21	705.44
Heat Required From Addi- tional Coal, MMBtu/hr	0	0	0	0	0	0	0	0
Coal Required, ton/hr*	0	0	0	0	0	0	0	0
Total Power Generated, hp	10,787	9,492	10,300	9,495	9,235	8,465	8,079	8,060
Process Water to Coal Handling, MM lb/hr	1.156	1.124	1.137	1.107	1.089	1.075	1.057	1.047
Process Water to Pre- purification, MM lb/hr	0.860	0.732	0.888	0.757	0.839	0.676	0.789	0.636
Process Water to 1st Shift, MM lb/hr	0.523	0.575	0.549	0.601	0.624	0.649	0.670	0.705
Process Water to Scrubber, MM lb/hr	0.122	0.122	0.125	0.137	0.142	0.148	0.153	0.161
Total Process Water, MM lb/hr	2.658	2.564	2.699	2.602	2.694	2.548	2.659	2.549
Boiler Feed Water, MM lb/hr	2,924	2,820	2,962	2,862	2,963	2,803	2,936	2,804
Total Process and Boiler Feed Water, MM lb/hr	5.582	5.384	5.668	5.464	5.657	5.351	5.605	5.353
Total Process and Boiler Feed Water, gpm	11,164	10,768	11,336	10,928	11,314	10,702	11,210	10,706
Cooling Water for Coal Handling, gpm	34,850	33,900	34,350	33,400	32,800	32,450	31,900	31,600
Cooling Water for Hydro- gasifier, gpm	37,100	35,600	36,500	35,500	35,000	34,500	33,800	33,550
Cooling Water for Prepurifi- cation, gpm	18,500	13,390	16,680	13,690	12,860	9,740	8,380	8,460
Cooling Water for Methana- tion, gpm	10,080	0	10,080	3,450	10,080	5,550	10,080	10,080
Cooling Water for Oxygen Production, gpm	118,800	130,800	124,640	136,520	141,670	147,300	152,030	160,140
Cooling Water for Hydrogen Production, gpm	24,260	26,740	25,460	27,890	28,440	30,090	31,060	32,710
Total Process Cooling Water, gpm	243,590	240,430	247,710	250,450	261,850	259,630	267,280	276,540
Cooling Water for Power gpm	419,310	431,300	426,760	443,560	450,690	456,850	462,500	460,180
Total Cooling Water, gpm	662,900	671,730	674,470	694,010	712,540	716,480	729,780	736,720

\* Based on 80% fuel efficiency

Table 4 -Cont. UTILITY REQUIREMENTS FOR THE PLANT

Fraction of Total Carbon Converted	0.5							
	1700		1800		1900		2000	
Temperature in High- Temperature Zone, °F	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Fraction of Carbon Con- verted in Low-Tempera- ture Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Power for Coal Handling, hp	3,761	3,583	3,550	3,411	3,453	3,362	3,343	3,254
Power for Hydrogasifier, hp	21,921	20,684	20,693	19,864	20,129	19,712	19,484	19,058
Power for Prepurification, hp	8,041	6,590	5,768	5,221	4,900	4,378	4,468	3,849
Power for Oxygen Production, hp	40,531	46,745	46,313	50,103	52,507	52,566	55,572	55,956
Power for Hydrogen Com- pressor, hp	19,595	22,600	22,393	24,323	24,523	25,369	26,535	27,810
Power for Fluor Process, hp	<u>27,970</u>	<u>32,260</u>	<u>31,264</u>	<u>34,719</u>	<u>35,347</u>	<u>37,068</u>	<u>37,876</u>	<u>39,606</u>
Total Power, hp	<u>121,819</u>	<u>132,692</u>	<u>130,701</u>	<u>137,851</u>	<u>140,759</u>	<u>143,075</u>	<u>147,272</u>	<u>149,655</u>
Steam for Power, lb/hr at 525 psia	1,218,190	1,326,620	1,307,002	1,370,606	1,407,582	1,442,176	1,472,760	1,519,370
Steam to Gasifier, lb/hr at 525 psia	129,583	149,440	148,090	160,854	162,837	171,735	175,477	183,743
Steam to 2nd Shift, lb/hr at 525 psia	<u>159,191</u>	<u>195,139</u>	<u>193,354</u>	<u>210,016</u>	<u>212,605</u>	<u>225,222</u>	<u>229,103</u>	<u>240,119</u>
Total 525 psia Steam, lb/hr	1,516,964	1,671,219	1,648,446	1,749,478	1,783,030	1,839,133	1,877,360	1,942,832
Steam to Hydrogasifier, lb/hr at 1025 psia	461,028	442,155	464,640	436,918	295,741	270,667	185,410	156,050
Heat Required for 1025 psia Steam, MMBtu/hr	447.99	429.65	451.50	424.55	287.36	263.01	180.17	151.54
Heat Required for 525 psia Steam, MMBtu/hr	1,496.06	1,648.19	1,625.73	1,725.37	1,758.46	1,813.79	1,851.49	1,908.67
Heat for H <sub>2</sub> Preheat, MMBtu/hr	<u>179.00</u>	<u>200.00</u>	<u>200.50</u>	<u>187.00</u>	<u>159.00</u>	<u>145.00</u>	<u>131.90</u>	<u>130.60</u>
Total Heat Required, MMBtu/hr	2,123.05	2,277.84	2,277.73	2,336.93	2,204.84	2,221.80	2,163.56	2,191.11
Heat From Excess Char, MMBtu*	2,043.46	1,282.62	1,270.88	747.54	756.76	427.78	276.54	0
Excess Heat From Re- maining Char, MMBtu/hr*	0	0	0	0	0	0	0	0
Heat Required From Addi- tional Coal, MMBtu/hr	79.59	995.22	1,006.65	1,589.39	1,448.08	1,794.02	1,887.02	2,191.11
Coal Required, ton/hr*	3.67	45.94	46.46	73.37	66.84	82.66	87.10	101.14
Total Power Generated, hp	11,802	10,173	9,338	8,632	8,353	7,760	7,811	7,133
Process Water to Coal Handling, MM lb/hr	0.955	0.910	0.901	0.866	0.877	0.859	0.849	0.834
Process Water to Pre- purification, MM lb/hr	0.932	0.877	0.979	0.907	0.874	0.792	0.810	0.725
Process Water to 1st Shift, MM lb/hr	0.547	0.631	0.626	0.679	0.688	0.725	0.741	0.777
Process Water to Scrubber, MM lb/hr	<u>0.125</u>	<u>0.144</u>	<u>0.143</u>	<u>0.155</u>	<u>0.157</u>	<u>0.165</u>	<u>0.169</u>	<u>0.177</u>
Total Process Water, MM lb/hr	2.559	2.562	2.649	2.607	2.596	2.541	2.569	2.513
Boiler Feed Water, MM lb/hr	<u>3.069</u>	<u>3.083</u>	<u>2.987</u>	<u>2.960</u>	<u>2.849</u>	<u>2.831</u>	<u>2.866</u>	<u>2.850</u>
Total Process and Boiler Feed Water, MM lb/hr	5.628	5.645	5.636	5.567	5.445	5.372	5.435	5.363
Total Process and Boiler Feed Water, gpm	11,256	11,290	11,272	11,134	10,890	10,744	10,870	10,726
Cooling Water for Coal Handling, gpm	28,800	26,450	26,200	26,150	26,400	25,850	25,600	25,100
Cooling Water for Hydro- gasifier, gpm	26,400	25,200	25,000	24,000	24,300	23,800	23,550	23,000
Cooling Water for Prepurifi- cation, gpm	26,380	20,042	16,542	14,066	12,942	10,382	10,777	8,075
Cooling Water for Methana- tion, gpm	10,080	6,500	10,080	9,500	10,080	10,080	10,080	10,080
Cooling Water for Oxygen Production, gpm	123,190	142,100	140,770	152,910	156,830	163,250	166,810	174,670
Cooling Water for Hydrogen Production, gpm	<u>25,390</u>	<u>29,280</u>	<u>29,010</u>	<u>31,510</u>	<u>31,900</u>	<u>33,640</u>	<u>34,380</u>	<u>36,030</u>
Total Process Cooling Water, gpm	240,240	249,572	247,602	258,136	262,452	267,002	271,197	276,955
Cooling Water for Power gpm	<u>407,014</u>	<u>432,909</u>	<u>425,451</u>	<u>443,031</u>	<u>447,164</u>	<u>459,146</u>	<u>465,543</u>	<u>476,667</u>
Total Cooling Water, gpm	647,254	682,481	673,053	701,167	709,616	726,148	736,740	753,622

\* Based on 80% fuel efficiency

Table 4 -Cont. UTILITY REQUIREMENTS FOR THE PLANT

Fraction of Total Carbon Converted Temperature in High- Temperature Zone, °F Fraction of Carbon Con- verted in Low-Tempera- ture Zone	0.5							
	1700		1800		1900		2000	
	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Power for Coal Handling, hp	3,210	3,178	3,163	3,234	3,231	3,245	3,261	3,299
Power for Hydrogasifier, hp	17,096	16,277	15,720	15,473	15,527	15,240	14,703	14,572
Power for Prepurification, hp	6,907	5,766	5,511	4,949	4,387	4,254	3,237	3,270
Power for Oxygen Production, hp	86,129	76,520	69,035	106,527	105,221	111,405	107,115	108,660
Power for Hydrogen Com- pressor, hp	22,039	25,018	25,501	27,517	27,714	28,714	30,518	31,067
Power for Fluor Process, hp	31,458	25,710	37,827	36,321	30,552	40,087	43,704	43,255
Total Power, hp	156,739	182,569	187,761	197,221	199,539	207,645	207,658	207,434
Steam for Power, lb/hr at 525 psia	1,247,390	1,355,690	1,397,510	1,452,210	1,446,390	1,498,450	1,556,680	1,574,330
Steam to Gasifier, lb/hr at 525 psia	147,600	165,296	170,000	181,600	180,600	185,648	197,490	199,975
Steam to 2nd Shift, lb/hr at 525 psia	100,295	215,010	228,815	238,460	239,287	247,925	264,265	266,241
Total 525 psia Steam, lb/hr	1,585,285	1,736,996	1,796,425	1,872,270	1,866,277	1,932,023	2,018,535	2,042,546
Steam to Hydrogasifier, lb/hr at 1025 psia	619,138	588,601	537,693	506,935	307,815	284,786	202,777	182,731
Heat Required for 1025 psia Steam, MMBtu/hr	601.63	571.96	522.49	492.60	299.11	276.73	197.04	177.56
Heat Required for 525 psia Steam, MMBtu/hr	1,563.44	1,713.06	1,771.67	1,846.47	1,840.56	1,905.40	1,990.72	2,014.40
Heat for H <sub>2</sub> Preheat, MMBtu/hr	310.10	335.00	322.52	302.00	213.40	195.00	216.50	214.00
Total Heat Required, MMBtu/hr	2,475.17	2,620.02	2,616.68	2,641.07	2,353.07	2,377.13	2,404.26	2,405.96
Heat From Excess Char, MMBtu	0	0	0	0	0	0	0	0
Excess Heat From Re- maining Char, MMBtu/hr	0	0	0	0	0	0	0	0
Heat Required for Addi- tional Coal, MMBtu/hr	2,475.17	2,620.02	2,616.68	2,641.07	2,353.07	2,377.13	2,404.26	2,405.96
Coal Required, ton/hr	114.25	120.99	120.78	121.91	108.62	109.78	110.98	111.06
Total Power Generated, hp	10,017	8,944	8,674	8,183	7,616	7,499	6,528	6,569
Process Water to Coal Handling, MM lb/hr	0.785	0.747	0.722	0.710	0.713	0.700	0.675	0.669
Process Water to Pre- purification, MM lb/hr	1.053	1.003	1.014	0.951	0.871	0.809	0.829	0.766
Process Water to 1st Shift, MM lb/hr	0.616	0.699	0.740	0.771	0.774	0.802	0.855	0.868
Process Water to Scrubber, MM lb/hr	0.140	0.159	0.159	0.176	0.177	0.183	0.195	0.198
Total Process Water, MM lb/hr	2.594	2.608	2.645	2.608	2.535	2.494	2.554	2.501
Boiler Feed Water, MM lb/hr	2.853	2.869	2.909	2.869	2.789	2.743	2.809	2.751
Total Process and Boiler Feed Water, MM lb/hr	5.447	5.477	5.554	5.477	5.324	5.237	5.363	5.252
Total Process and Boiler Feed Water, gpm	10,894	10,954	11,108	10,954	10,648	10,474	10,726	10,504
Cooling Water for Coal Handling, gpm	23,650	22,550	21,750	21,400	21,500	21,100	20,400	20,200
Cooling Water for Hydro- gasifier, gpm	18,400	17,500	16,900	16,600	16,650	16,350	15,800	15,600
Cooling Water for Prejuri- fication, gpm	21,429	16,445	15,334	12,878	10,426	9,834	5,403	5,545
Cooling Water for Methana- tion, gpm	10,080	10,080	10,080	10,080	10,080	10,080	10,080	10,080
Cooling Water for Oxygen Production, gpm	134,130	150,850	155,140	165,730	164,820	174,510	182,730	185,030
Cooling Water for Hydrogen Production, gpm	28,580	32,412	34,330	35,780	35,900	37,200	39,670	40,250
Total Process Cooling Water, gpm	236,239	249,837	253,534	262,468	259,376	269,074	274,083	276,705
Cooling Water for Power gpm	327,237	425,738	439,648	451,255	449,755	461,405	477,799	482,990
Total Cooling Water, gpm	533,276	675,575	693,182	713,723	709,141	730,479	751,882	759,695

\* Based on 80% fuel efficiency

Table 5 MATERIALS FOR HYDROGASIFIER AND GASIFIER  
(Quantities Based on 1 Hr Operation at 250 Billion Btu/Day)

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.4				0.5							
	1700		1800		1900		2000		1700		1800	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Coal to Hydrogasifier, ton	651.29	633.31	640.79	623.90	613.76	605.30	595.51	583.78	545.01	512.58	507.88	488.04
Coal to Gasifier, ton	0	0	0	0	0	0	0	0	0	0	0	0
Total Processed Coal, ton	651.29	633.31	640.79	623.90	613.76	605.30	595.51	583.78	545.01	512.58	507.88	488.04
Coal for Power, ton	0	0	0	0	0	0	0	0	0	45.94	46.48	43.51
Total Coal, ton	651.29	633.31	640.79	623.90	613.76	605.30	595.51	583.78	545.01	558.52	554.36	531.41
Processed Hydrogen to Hydro- gasifier, moles	25,160.4	27,727.5	26,405.0	28,023.0	30,013.3	31,295.4	32,207.8	33,335.7	26,327.1	26,764.0	26,066.4	22,679.6
Processed Oxygen to Gasifier, ton	117.12	129.07	122.92	134.64	139.71	145.26	149.93	157.37	121.43	140.12	138.83	150.801
Steam to Hydrogasifier, lb	348,635	293,780	359,250	302,333	247,327	179,640	150,427	91,037	461,028	442,155	464,640	436,916
Steam to Gasifier, lb	121,666	134,102	127,706	132,854	145,157	150,323	155,770	164,080	129,586	149,460	148,090	160,854

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.5				0.6							
	1900		2000		1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Coal to Hydrogasifier, ton	494.06	483.82	478.22	468.00	442.20	421.00	406.60	400.20	401.60	394.20	380.30	376.90
Coal to Gasifier, ton	0	0	0	1.77	2.74	33.58	45.87	62.50	60.69	70.03	90.55	93.05
Total Processed Coal, ton	494.06	483.82	478.22	469.77	444.94	454.58	452.47	462.70	462.29	464.23	470.85	471.05
Coal for Power, ton	66.84	82.66	87.10	101.14	114.25	120.39	120.78	121.91	108.62	109.36	110.98	111.66
Total Coal, ton	560.90	566.48	565.32	570.91	559.19	575.57	573.25	584.61	570.91	573.59	581.83	583.71
Processed Hydrogen to Hydro- gasifier, moles	33,682.4	34,890.2	35,650.4	37,263.2	29,610.1	33,612.2	35,604.6	37,105.0	37,334.2	38,578.9	41,156.0	41,730.0
Processed Oxygen to Gasifier, ton	154.66	161.00	164.51	172.26	132.28	148.77	153.00	163.44	162.54	172.08	180.21	182.48
Steam to Hydrogasifier, lb	225,741	270,667	185,410	150,050	619,138	583,501	537,633	506,935	307,815	284,786	202,777	182,751
Steam to Gasifier, lb	162,837	171,735	175,477	183,743	147,600	165,293	170,000	181,600	180,600	185,648	197,490	199,975

Table 6. SUMMARY OF COST DATA

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.4							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Coal Storage, \$ million	4.622	4.549	4.580	4.505	4.461	4.424	4.380	4.357
Coal Grinding, \$ million	8.520	8.357	8.355	8.280	8.173	8.098	8.015	7.948
Hydrogasification, \$ million	22.630	22.720	22.450	22.500	17.500	17.450	15.510	15.590
Purification, \$ million	9.721	8.454	8.578	8.270	8.189	6.807	6.844	6.735
Shift, \$ million	0	0	0	0	0	0	0.060	0.060
Methanation, \$ million	0.783	0.401	0.905	0.684	0.997	0.682	1.052	0.600
Oxygen Production, \$ million	13.745	16.256	15.066	16.718	17.511	17.908	18.238	18.899
Hydrogen Production, \$ million	22.300	24.100	23.200	24.900	25.700	26.500	27.200	28.400
Offsite Facilities, \$ million	34.928	35.105	35.504	36.272	36.216	36.032	35.829	35.088
Total Base Cost, \$ million	117.243	119.942	118.678	122.129	118.747	117.601	117.125	117.677
Coal Cost, \$ million/yr	28.5265	27.7390	28.0666	27.3268	26.8827	26.5384	26.0833	25.8724
Char Credit, \$ million/yr	5.129	3.980	4.421	3.116	2.855	2.433	1.962	1.426
Gas Price, \$/MMBtu	0.58938	0.60052	0.59597	0.61110	0.59994	0.59856	0.59605	0.60085

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, °F	0.5							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Coal Storage, \$ million	4.123	4.133	4.115	4.141	4.131	4.159	4.128	4.700
Coal Grinding, \$ million	7.452	7.203	7.159	6.962	7.022	6.924	6.867	6.784
Hydrogasification, \$ million	23.500	23.550	23.250	23.300	17.770	17.720	16.750	16.680
Purification, \$ million	12.391	9.821	8.374	8.019	7.609	6.625	6.971	6.674
Shift, \$ million	0	0	0	0	0.060	0	0.060	0
Methanation, \$ million	0.786	0.654	0.895	0.627	1.080	0.820	1.250	0.848
Oxygen Production, \$ million	15.066	17.577	17.161	18.228	18.899	19.153	19.428	20.088
Hydrogen Production, \$ million	23.200	26.000	25.700	27.600	27.800	29.100	29.600	30.800
Offsite Facilities, \$ million	35.782	37.603	37.417	38.558	37.214	37.883	37.190	37.666
Total Base Cost, \$ million	122.307	126.941	124.091	127.455	121.625	122.394	122.244	124.180
Coal Cost, \$ million/yr	23.725	23.670	23.495	23.737	23.676	23.907	23.614	24.031
Char Credit, \$ million/yr	0	0	0	0	0	0	0	0
Gas Price, \$/MMBtu	0.60530	0.62532	0.61652	0.62926	0.61301	0.61799	0.61447	0.62533

Table 6.-Cont, SUMMARY OF COST DATA

Fraction of Total Carbon Converted Temperature in High-Temperature Zone, %	0.6							
	1700		1800		1900		2000	
Fraction of Carbon Converted in Low-Temperature Zone	0.1	0.2	0.1	0.2	0.1	0.2	0.1	0.2
Coal Storage, \$ million	4.199	4.207	4.194	4.238	4.202	4.186	4.215	4.220
Coal Grinding, \$ million	6.516	6.501	6.490	6.472	6.477	6.457	6.448	6.436
Hydrogenation, \$ million	24.650	24.700	23.600	23.650	16.820	16.770	16.600	16.520
Preparation, \$ million	10.045	8.600	8.519	7.830	6.962	6.799	5.399	5.353
Shift, \$ million	0	0	0	0	0	0	0	0
Wetness, \$ million	0.988	0.600	0.970	0.700	1.180	0.970	1.300	1.080
Oxygen Production, \$ million	16.764	18.238	18.635	19.428	19.428	20.088	20.617	20.617
Hydrogen Production, \$ million	25.480	28.200	29.500	30.600	30.730	31.600	33.300	33.800
Offsite Facilities, \$ million	38.231	39.964	40.158	40.760	38.325	38.085	38.218	38.227
Total Base Cost, \$ million	126.675	131.218	132.066	133.678	124.194	125.955	127.087	127.253
Coal Cost, \$ million/yr	24.493	25.207	25.109	25.606	25.066	25.139	25.484	25.536
Char Credit, \$ million/yr	0	0	0	0	0	0	0	0
Gas Price, \$/mmBtu	0.62602	0.64659	0.64764	0.65787	0.62507	0.63141	0.63844	0.63948



## High-Pressure Methanation

### Laboratory Methanation Study

Quotations were received for most major equipment; selecting and ordering major equipment and other equipment having a long delivery time was continued.

A survey was made of ways to continuously analyze the feed and product gases for carbon monoxide and carbon dioxide. Because of the 0.10 mole percent limit set for synthetic pipeline gas, special analytical techniques are required for analyzing exit gases. In addition, a dual-range analyzer is required to operate accurately at composition ranges of 0-2 mole percent and 0-20 mole percent. For these reasons, a continuous process monitoring-type infrared analyzer was decided upon; the appropriate manufacturers will be contacted and quotations obtained.

### Pilot Plant Studies

The objective of this study is to investigate the hydrogasification of suitably treated coals in a continuous-flow pilot unit in order to develop data for the design of an integrated pilot plant. In the present phase of hydrogasification studies, tests are being conducted in a high-temperature, balanced-pressure pilot unit. Gas-solids contacting is achieved in a 4-in.-diameter reactor tube, the hydrogen or hydrogen-steam mixture flowing upward and the coal flowing downward as either a moving or fluid bed, or in free fall.

### Hydrogasification

Rebuilding of the hydrogasification pilot unit reactor heating furnace was completed with the installation of the remaining four heating elements. The entire furnace was tested for operation to a temperature of 600°F.

A new 4-in.-diameter reactor tube, type 446 alloy, and an expansion bellows was installed in the reactor shell. Before installation, the reactor tube was wrapped with a 1/2-in.-thick layer of Fiberfrax insulation so that temperature profiles could be recognized. The lower 31 inches of the reactor was left uninsulated to improve heat transfer to the tube in this zone where the heat loss is high, and final preheating of the steam and hydrogen feed is accomplished.

Reactor tube-wall thermocouples were drawn through the shell and sealed in glands against pressure. Six of the 31 reactor tube thermocouples were positioned on the outside of the Fiberfrax insulation at approximately 31-inch intervals, and at nearly the midpoints of each of the top six heating zones. Temperatures sensed by these thermocouples, and those sensed by thermocouples on the tube wall at corresponding levels will be used to determine

temperature gradients across the insulation to establish direction of heat flow. Location of the reactor tube thermocouples is shown in Fig. 1.

Electrical wiring of the seven solenoid valves for the new reactor-shell differential-pressure control system was completed. Rupture disks were installed in a pressure-equalizing line between the reactor tube and the shell. These disks are designed to rupture and equalize the pressure between the reactor tube and the shell in the extreme case of failure of the differential-pressure control system.

The modified pressure vessel, which will serve as a temporary residue receiver, was installed in the pilot unit. This receiver has a volume of 7.7 cu ft compared to 5.1 cu ft in the original receiver. The reactor discharge screw housing, the discharge screw, drive shaft, and the variable speed drive were installed. A feed calibration of the screw was made, correlating weight of coal discharged with screw rpm.

Piping the hydrogen and steam feed lines to the bottom of the reactor was started.

The coal feed hopper and the coal screw feeder were reassembled to the top of the reactor. Reconnection of the six gas-sampling probes was started.

#### Coal Pretreatment

Four coal pretreatment tests were conducted in the continuous-flow fluidized bed pretreater. These tests are a part of the program for defining minimum pretreatment conditions for producing nonagglomerating char for the hydrogasification pilot unit.

Nominal conditions for these tests are given below:

Run No.	Solids Rate, lb/hr	Avg Solids Residence Time, hr	Gas Rate, SCF/hr	Feed Oxygen, %	Temp, °F
FP-12	72	1.27	613	2.1	440
FP-13	73	1.0	602	2.2	536
FP-14	78	1.0	590	9.8	666
FP-15	74	1.0	600	10	708

It was found that with a 2% oxygen concentration in the pretreatment gas, sufficiently high bed temperatures for adequate coal pretreatment could not be maintained in test Runs FP-12 and FP-13. In earlier tests, it was shown that sufficiently high bed temperatures for pretreatment could be maintained with 21% oxygen (air). To investigate oxygen concentrations with respect to oxidation rate,




Fig. 1. - BALANCED-PRESSURE REACTOR  
THERMOCOUPLE LOCATIONS

further tests (Runs FP-14 and FP-15) were conducted with a 10% oxygen concentration. Bed temperatures in these tests were maintained at a level adequate for pretreatment. Chars produced in these tests have not yet been evaluated for agglomeration characteristics. A more detailed data presentation of these tests will be made when other analytical results are completed.

Operating conditions and results of four coal pretreatment tests conducted last month are presented in Table 1. Chemical and screen analyses of the feeds and residues of these tests are given in Table 2.

Pittsburgh seam bituminous coal obtained from Consolidation Coal Company was pretreated in these tests. In Run FP-7 the coal was from Montour 4 mine; in the other tests the coal was from the Ireland mine.

When it was found that an oxygen concentration of 4% and coal residence times of 27 to 40 minutes were not sufficient for adequate pretreatment, the oxygen concentration was increased to 21% in the pretreatment gas; the average coal residence time was increased to about 1 hr by increasing the bed height to 5 ft and by decreasing the coal feed rate to 50 lb/hr.

Laboratory evaluations of the chars produced in these tests (procedure described in the January 1965 Work Report) showed that only the char of Run FP-11 may have been sufficiently treated to prevent agglomeration when hydrogasified. As shown in Table 2, there was a significant reduction in the volatile matter and in the hydrogen content of the char produced, compared to the feed content. The reactor residue analyses do not truly reflect the pretreatment operating conditions because these residues remained in the reactor during the cooldown period for about 18 hours.

TABLE 1.-OPERATING RESULTS OF THE PRETREATMENT OF  
MONTOUR A BITUMINOUS COAL IN CONTINUOUS-FLOW PILOT UNIT

Run No.	FP-7	FP-8	FP-9	FP-10
Sieve Size, USS'	10/40	10	10	10
Pretreatment Gas	Nitrogen + Air	Air	Air	Air
Purge Gas	Nitrogen	Air	Air	Air
Duration of Test, hr	2	2-1/2	2	2-3/4
Steady-State Operating Period, min	40-113	99-159	51-123	--
OPERATING CONDITIONS				
Standpipe				
OD, in.	3	3	3	3
Height, ft	3	3	3	5
Bed Inventory, lb	58.90	37.49	47.41	56.34
Reactor Pressure, psig	1.50	3.40	1.25	7.25
Bed Temperature, °F				
Bottom	656	833	239	700
1/2 ft	777	550	239	700
1 ft	773	510	246	--
1-1/2 ft	777	844	266	700
2 ft	773	--	370	705
2-1/2 ft	781	643	462	705
5 ft	--	--	--	--
Average	756	678	304	702
Coal Rate (dry), lb/hr	131.4	86.4	71.2	49.6
Air Rate, SCF/hr	167.9	833.6	598.8	602.8
Nitrogen Rate, SCF/hr	632.5	--	--	--
Oxygen Concentration, mole %	4.4	21.0	21.0	21.0
Nitrogen Purge Rate, SCF/hr	3.0	--	--	--
Air/Coal Feed Ratio, SCF/lb	1.278	9.64	8.41	12.15
Air/Coal Bed Ratio, SCF/hr-lb	2.851	22.24	12.63	10.70
Coal Bed Pressure Differential, in. Hg	1.88	1.84	1.80	2.28
Coal Space Velocity, lb/cu ft-hr	86.31	58.10	47.86	20.84
Coal Residence Time, min	26.9	26.0	40.0	68.2
Pretreatment Gas Residence Time, min	0.0570	0.0585	0.1066	0.1565
Superficial Pretreatment Gas Velocity, ft/sec	0.878	0.852	0.460	0.511
OPERATING RESULTS				
Product Gas Rate, SCF/hr	771.2	952.8	606.0	601.2
Residue Char (dry), wt % dry coal	96.0	92.5	88.8	76.8
Knockout Drum Residue, wt % dry coal	0.3	0.1	0.6	5.8
Condenser and Filter Residue, wt % dry coal	0.6	0.5	0.8	2.1
Total Residue Char, wt % dry coal	96.9	93.1	90.2	84.7
Water and Other Condensates, wt % dry coal	--	--	--	2.1 (Liquid)
Overall Material Balance, %	96.6	100.7	95.8	1.8 (Tar)
Carbon Balance, %	100.0	93.1	93.2	94.8 <sup>c</sup> 85.8 <sup>d</sup>
PRODUCT GAS PROPERTIES				
Gas Composition, mole %				No Gas Samples
N <sub>2</sub>	94.0	84.1	79.5	
CO	0.9	--	1.5	
CO <sub>2</sub>	0.9	0.7	1.3	
O <sub>2</sub>	1.4	14.5	16.8	
H <sub>2</sub>	1.9	--	--	
Ar	0.89	0.74	0.93	
Total	99.99	100.04	100.03	
Heating Value, Btu/SCF <sup>b</sup>	8.9	0.0	4.7	
Nitrogen and Argon-Free Heating Value, Btu/SCF	17.4	0.0	24.2	
Specific Gravity, Air = 1.00	0.965	0.997	1.005	
Laboratory Agglomeration Test of Residue Evaluation				
1350°F	--	Fused	Fused	Partially Caked
1700°F	Fused	Fused	--	--

- a. Carbon in liquids not included  
b. Gross, gas saturated at 60°F, 30 in. Hg pressure. SCF - dry gas volume in SCF at 60°F, 30 in. Hg pressure  
c. Feed and product gases not included  
d. Carbon in liquids, tar and product gas not included

Table 2 - CHEMICAL ANALYSES OF PRETREATMENT COAL FEED AND PRODUCT CHAR

Run No. Sample	PP-7			PP-8			PP-9			PP-10		
	Feed	Reactor Residue	Residue Receiver	Feed	Reactor Residue	Residue Receiver	Feed	Reactor Residue	Residue Receiver	Feed	Reactor Residue	Residue Receiver
Proximate Analysis, wt %												
Moisture	1.0	0.3	0.7	0.9	0.3	0.5	0.7	0.1	0.3	0.4	0.1	1.1
Volatile Matter	74.0	32.8	34.3	34.3	35.7	34.1	31.8	31.6	35.6	33.1	22.7	24.2
Fixed Carbon	48.8	45.1	52.6	50.5	52.8	50.5	51.9	48.1	49.7	51.5	62.0	58.6
Ash	16.2	21.8	12.4	14.3	11.2	14.9	15.6	20.2	14.4	15.0	15.2	16.1
Total	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
Ultimate Analysis (dry), wt %												
Carbon	67.3	62.5	70.5	69.8	71.6	68.7	67.9	63.2	68.9	68.2	69.6	67.6
Hydrogen	4.50	4.67	4.94	5.15	4.95	4.86	4.85	4.52	4.80	4.76	3.86	3.67
Nitrogen*	--	--	--	--	--	--	--	--	--	--	--	--
Oxygen*	--	--	--	--	--	--	--	--	--	--	--	--
Sulfur*	--	--	--	--	--	--	--	--	--	--	--	--
Ash	16.37	21.87	12.51	14.47	11.21	15.02	15.75	20.23	14.39	15.05	15.17	16.27
Screen Analysis, USS, wt %												
+10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	1.2
+12	0.1	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.9	0.8
+16	2.4	4.6	1.8	1.8	0.3	0.9	1.9	1.5	1.2	1.2	8.9	2.1
+20	10.0	19.8	9.0	11.9	3.7	5.3	8.5	7.7	6.0	5.8	15.3	3.8
+30	21.5	29.7	17.7	18.3	9.3	10.5	10.7	14.6	11.9	11.0	18.0	5.4
+40	24.8	23.7	22.9	17.9	12.6	13.2	11.1	16.6	13.6	12.2	14.4	5.3
+100	34.0	20.9	35.9	33.2	53.5	37.7	36.4	42.6	34.3	37.5	27.0	15.0
-100	6.6	1.0	12.7	16.9	20.6	32.4	31.4	17.0	33.0	38.3	12.2	66.4
Total	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0

\* Not analyzed

IGT-TH PE --3/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - March 1965

to

Office of Coal Research  
Contract No. 14-01-0001-381

### Hydrogasification

Reassembly of the hydrogasification pilot unit was completed. Hydrogen and steam feed piping to the bottom of the reactor was installed along with gas-sampling probes for sampling gases at different levels inside the reactor. For sensing coal bed temperatures, three thermocouples were installed inside the reactor. The pilot unit was pressure tested and readied for shakedown tests.

Calibration and setting of the radiation-type coal bed-level sensor by a representative of Nuclear-Chicago, supplier of the level gage, is in progress. The use of a radiation gage for sensing solids in a small-diameter tube with a relatively large-diameter outer shell and insulation represents a novel application of the gage. The amplification unit for detecting the coal bed level has required extremely fine adjustments for sensitivity. To improve the sensitivity level, changes in the amplifier circuitry are being made.

Three hydrogasification runs were made in the pilot unit when the reassembly of the unit was completed (Runs HT-53, HT-54, and HT-55). These runs were made with the low-temperature bituminous coal char used in previous tests, and with hydrogen-steam feed mixtures. The purpose of these runs was to shake down the rebuilt reactor, and to check results of the last run made in the pilot unit prior to rupture of the reactor tube.

### Coal Pretreatment

Four coal pretreatment tests were conducted in the continuous-flow fluidized-bed pretreater using Pittsburgh seam coal from the Ireland mine. The objective of these tests was to continue investigation for defining minimum pretreatment conditions for producing nonagglomerating char for the pilot unit hydrogasifier.

Nominal conditions for the tests are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Residence Time, hr</u>	<u>Gas Rate, Oxygen, SCF/hr</u>	<u>%</u>	<u>Temp, °F</u>
FP-16	73	1.34	567	5.1	658
FP-17	89	1.11	580	2.7	629
FP-18	73	1.39	567	2.9	587
FP-19	68	0.77	554	9.7	706

A mixture of nitrogen and air was used as the pretreatment gas. It was found that with 3%-5% oxygen concentration in the feed gas, temperatures above 600°F could be maintained. Laboratory evaluations of the chars produced in these tests showed that the char of Run HT-16 was fused, that of Run HT-17 lightly fused, and that of Run HT-18 was free flowing, when heated to 1400°F at atmospheric pressure in a hydrogen atmosphere. Evaluation of the char of Run HT-19 has not yet been completed. Based on the above results there does not seem to be as yet a correlation between pretreatment conditions and laboratory test results. The reason may be because of fluctuation in composition of feed material. Further analysis on char and feed compositions should show this.

About a year ago, the same laboratory evaluation for agglomeration was made on four chars pretreated at 1000 psig in another reactor. These chars were found to be free flowing when originally tested at 1050°F. They were also found to be free flowing in this test at 1400°F.

#### Methanation

Work continued on planning the test program and on design and ordering of major pieces of equipment. Construction work on the barricading was given top priority so that the laboratory area will be ready when the equipment arrives.

Design of service facilities for the new laboratory area was continued.

#### Coal Characterization

Dynatech Corp. continued redesigning the high-temperature, high-pressure heat-of-reaction calorimeter. As was mentioned in the Methanation section above, work on construction of the barricading and design of the service facilities for the new laboratory area was continued.

Apparatus for determination of the reflectance of coal macerals was checked out this month. Light filters for the microscope and a constant-voltage transformer for the microscope lamp were received. The constant-voltage transformer in the photometer



was found to be defective and a replacement has been requested. Tests with a borrowed constant-voltage transformer were made to "iron out" procedure and apparatus problems. On the basis of the observations made so far, it appears that the apparatus will be satisfactory.

Apparatus for determination of particle density by mercury displacement was built except for shop fabrication of a pressure vessel. Precision-bore glass tubing for determination of particle density by a gas flow method was ordered; this will be used on particle sizes smaller than about 80 mesh.

#### Process Concept Development

Work has involved developing a mathematical model describing the state-of-the-art of coal partial oxidation or suspension gasification processes. This work to aid the economic study is in preparation for estimating operating parameters when using spent char from the hydrogasifier as feed for these processes.

#### Economic Evaluation

In preparation for design of the hydrogen section of the pipeline gas plant, a study is being made of synthesis gas production by suspension gasification of coal. Contacts with Texaco Corp. and Babcock and Wilcox Co. will be made for state-of-the-art information. These two companies have developed pressurized gasification processes (300-400 psig). Gasification at atmospheric pressure would not be economical for our process because of the need to compress hydrogen to 1000 psig. A study of basic gasification reactions is being made.

Fluidized-bed gasification will also be considered. Spent char from hydrogasification would be a good feed for this process since there would probably be little tendency toward agglomeration. The fluidized gasification process has some advantages over suspension gasification in the operation at nonslagging conditions, possibly giving higher yields per unit of reactor volume. However, carbon gasification efficiencies would probably be lower for fluidized operations.

No inventions were made during the month of March; however, we are now reviewing our work to establish any patentable aspects of the process as it is presently envisioned.

  
\_\_\_\_\_  
Jack Huebler, Associate Director

  
\_\_\_\_\_  
Frank Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IGCT

OCR Contract No. 14-01-0001-381

	1964					1965					1966																								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb																
<b>PHASE I</b>																																			
<b>A. Hydrogasification</b>	Establish pilot-planting basis of operation E-13 T-36 DS-\$15,800 ODC-\$5,500					Study effect of degree of conversion E-14 T-38 DS-\$1,500 ODC-\$2,500					Study effects of hydrogasification in pilot-plant system E-15 T-39 DS-\$25,800 ODC-\$4,500					Study fluidization and external heat for hydrogasification E-16 T-40 DS-\$22,500 ODC-\$1,000					Study pilot-plant effect for both feed and hydrogasification E-17 T-41 DS-\$22,500 ODC-\$2,000					Study pilot-plant effect for both feed and hydrogasification E-18 T-42 DS-\$22,500 ODC-\$2,000									
<b>B. Coal Preparation</b>	Study coal preparation unit E-19 T-43 DS-\$4,250 ODC-\$6,000					Study effects of preparation on hydrogasification E-20 T-44 DS-\$10,400 ODC-\$4,000										Establish pilot-plant effect E-21 T-45 DS-\$10,400 ODC-\$4,000																			
<b>C. Breakdown</b>	Revise state of the art and design for test unit E-22 T-46 DS-\$2,800 ODC-0					Build and equip down-scale unit E-23 T-47 DS-\$4,250 ODC-\$1,500					Lab scale catalyst evaluation E-24 T-48 DS-\$6,800 ODC-\$2,750					Study effects of gas composition E-25 T-49 DS-\$6,250 ODC-\$1,500																			
<b>D. Coal Characterization</b>	Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasified coal. Determine heats of reaction of coal and chars E-26 T-50 DS-\$6,900 ODC-\$20,500										Essay on state and chemical composition of both of coal E-27 T-51 DS-\$12,500 ODC-\$500																								
<b>PHASE II</b>																																			
<b>A. Analysis of Experimental Data</b>	Analyze and correlate data from hydrogasification, coal preparation, and methanation tests and recommend changes for additional tests. Develop kinetic equations to use in reactor design E-32 T-52 DS-\$13,500 ODC-0																																		
<b>B. Process Concept Development</b>	Develop simple math model of process based on present data E-33 T-53 DS-\$2,500 ODC-0					Refine and expand model with additional data from lab, pilot plant and other areas where additional data are needed. Develop process concept as flowsheet and develop process flowsheet, etc. E-34 T-54 DS-\$4,200 ODC-\$1,500																													
<b>C. Reactor Design Studies</b>	Develop preliminary process concept																																		
<b>D. Economic Evaluation</b>	Cost data review and revision E-35 T-55					Develop simple flow sheet E-36 T-56 DS-\$1,700 ODC-0					Detailed flow sheet, energy and material balances E-37 T-57 DS-\$1,450 ODC-0					Process design of various sections E-38 T-58 DS-\$1,800 ODC-0					Cost estimate of equipment, plant and operating expenses E-39 T-59 DS-\$1,400 ODC-0					Reactor design E-40 T-60 DS-\$400 ODC-0					Revision and updating of flowsheet E-41 T-61 DS-\$2,800 ODC-0				
<b>PHASE III</b>																																			
<b>A. Preliminary Pilot Plant Design</b>																																			
<b>TOTAL</b>	TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																																		
Planned	\$55,400	23,500	23,500	23,500	21,800	22,800	24,100	24,300	24,700	23,700	23,900	23,900	30,300	29,300	27,800	27,800	28,100	28,100	23,300	23,300															
Actual	10,000	15,000	23,300	14,500	23,000	21,100	19,800	28,900																											
Unplanned	10,000	25,000	48,300	62,800	85,800	65,900	25,700	18,600																											

Numbers shown in total (in months): E - Engineers  
T - Technicians  
Costs shown are costs to OCR or one-half of total

# HYDROGASIFICATION PROCESS

GA PB 23a

1966					1967																	
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul						
3rd Year																						
Hydrogasification of various coals in the laboratory and pilot plant E-2000 T-0 DS-\$17,000 ODC-\$1,000					Perform any support work necessary for phase III Double check data on which pilot plant is being operated																	
DS of various coals					Produce material needed for any hydrogasification runs																	
Run small pilot plant and produce analytical data on 100% of E-10 DS-\$11,500 ODC-\$1,250					Perform any support work necessary for phase III																	
Analyze to determine hydrogasification																						
					<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Laboratory and Pilot Plant Phase I-18, 84, c7</td> <td style="width: 10%;">II-42</td> <td style="width: 10%;">Engineers Technicians</td> <td style="width: 10%;">28 105</td> <td style="width: 10%;">Salaries Other Direct Costs</td> <td style="width: 10%;">\$40,800 11,600</td> </tr> </table>												Laboratory and Pilot Plant Phase I-18, 84, c7	II-42	Engineers Technicians	28 105	Salaries Other Direct Costs	\$40,800 11,600
Laboratory and Pilot Plant Phase I-18, 84, c7	II-42	Engineers Technicians	28 105	Salaries Other Direct Costs	\$40,800 11,600																	
					Perform analysis of test data and run data in any areas necessary for phase III work																	
Design reactor and design of and materials of pilot plants E-8 T-0 DS-\$2,800 ODC-0					Work with subcontractor on design of reactors for hydrogasification and distillation E-4 T-0 DS-\$1,800 ODC-0																	
Revision and refinement of reactor and operating costs E-8 T-0 DS-\$2,800 ODC-0					Work with subcontractor on capital and operating costs for pilot plant E-8 T-0 DS-\$4,100 ODC-0																	
					<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Develop pilot plant flowsheet and heat and material balances E-14 T-0 DS-\$7,700 ODC-0</td> <td style="width: 10%;"></td> <td style="width: 10%;">With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-181.</td> <td style="width: 10%;"></td> <td style="width: 10%;">E-34 T-0 DS-\$18,500 ODC-0</td> <td style="width: 10%;"></td> </tr> </table>												Develop pilot plant flowsheet and heat and material balances E-14 T-0 DS-\$7,700 ODC-0		With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-181.		E-34 T-0 DS-\$18,500 ODC-0	
Develop pilot plant flowsheet and heat and material balances E-14 T-0 DS-\$7,700 ODC-0		With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-181.		E-34 T-0 DS-\$18,500 ODC-0																		
					<p style="text-align: center;">* \$8,500 available for architect-engineer subcontractor and engineering consultants.</p>																	
21,300	21,300	21,300	21,300	21,300	15,000	15,000	15,000	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700						

DS - Direct Salaries, \$  
ODC - Other Direct Costs, \$

JNT-HPR..4/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - April 1965

to

Office of Coal Research  
Contract No. 14-01-0001-381

### Hydrogasification

Analytical results have been completed for Run HT-53 - the first test made last month in the rebuilt hydrogasification reactor. A low-temperature bituminous coal char was hydrogasified in this run at 1000 psig and an average reactor temperature of 1485°F, with a hydrogen-steam mixture containing 36 mole percent steam and a hydrogen/char ratio 41 percent of stoichiometric. Results show that 52% of the carbon was gasified, and 41% of the steam was reacted.

Five hydrogasification tests (Runs HT-56, HT-56b, HT-56c, HT-57, and HT-57b) were attempted in the pilot unit to gasify a lightly treated Pittsburgh seam (Ireland mine) bituminous coal. These tests are being run to establish the minimum amount of pretreatment required for satisfactory operation in the 4-in. reactor. The pretreated coal was prepared in the pilot plant pretreater in Run FP-15 (February 1965 Report) and was shown to be nonagglomerating based on our laboratory test.

Three of these tests lasted only up to 7 minutes, as difficulties were encountered in feeding the coal. The coal feed tube eventually became plugged at the screw. To correct this problem, the feed tube was enlarged from 0.4 in. to 1.0 in. ID, and was shortened to keep the discharge end somewhat cooler. After these changes, two hydrogasification tests were run for 34 and 27 minutes. These tests were terminated when the coal eventually bridged in the 4-in. reactor tube, and the coal level built up to choke the coal feed tube. Product gas samples were taken during these tests; a partial evaluation will be made when analytical results of the tests are completed.

### Coal Pretreatment

Two coal pretreatment tests were conducted in the continuous fluidized-bed pretreater with a Pittsburgh seam coal from the Ireland mine. These tests continue the study for defining minimum pretreatment conditions necessary for producing a nonagglomerating char for the pilot unit hydrogasifier.

Nominal conditions for these tests are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Residence Time, hr</u>	<u>Gas Rate, SCF/hr</u>	<u>Oxygen, %</u>	<u>Temp, °F</u>
FP-20	67	1.26	582	10.1	649
FP-21	75	1.33	500	10	700

Pretreatment gas was a mixture of nitrogen and air. These tests were designed to increase the degree of pretreatment over that in earlier tests by using a higher temperature and an oxygen concentration of 10%. Laboratory evaluations of the chars for agglomerating characteristics have not yet been completed. A laboratory evaluation showed the char produced in Run FP-19 (March 1965 Report) at 706°F to be nonagglomerating.

The pilot plant swing hammer mill, which pulverizes coal for the pretreater, has been modified to produce a smaller fraction of fines. The speed of the mill was reduced and the screen removed.

#### Methanation

With construction of the barricading nearly completed, work was begun on the instrument panels. Nearly all the major pieces of instrumentation were received.

Design of service facilities for the new laboratory area was completed.

#### Coal Characterization

The high-temperature, high-pressure heat-of-reaction calorimeter redesign was completed by Dynatech Corp. Barricading for the calorimeter was completed.

Construction and assembly of apparatus for determination of particle density by mercury displacement was completed. Determinations on the coarser sieve fractions (100 mesh and larger) of feeds and residues from several free-fall runs were started.

Development of procedures for determination of reflectance of coal macerals was continued. Determination on an area of only 2.8-micron diameter appears feasible with the addition of a recorder or output meter having somewhat greater sensitivity than that which the instrument now provides. This will make it possible to read reflectance on vitrinite and other macerals in attrital coal grains that have only small areas of uniform reflectance.

### Process Concept Development

During the month integration of presently developed kinetic equations into the process model was begun, the purpose of which is directed to improve the accuracy of the model in predicting process operation.


### Economic Evaluation

Texaco has been contacted about their gasification process for making hydrogen. They indicated that it may be possible to operate at 1000 psig.

A study is under way to determine the effect of the hydrogasifier feed composition on the external hydrogen required.

An economical evaluation of the various methods of controlling the temperature for methanation is also in progress.

No inventions were made during the month. The work to establish patentable aspects of the process is continuing.

  
\_\_\_\_\_  
Jack Huebler, Associate Director

  
\_\_\_\_\_  
Frank Schora, Manager

# PROGRAM FOR DEVELOPMENT OF 1GT F

OCR: Contract No. 14-01-0001-381 A.G.

	1964					1965					1966																								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar															
	1st Year										2nd Year																								
<b>PHASE I</b>																																			
<b>a. Hydrogasification</b>	1. Establish rate-controlling areas of operation E-15 T-16 DS-\$19,800 ODC-\$9,500					2. Study effect of degree of pretreatment E-6 T-18 DS-\$1,500 ODC-\$2,500					3. Study effects of variables to establish kinetics of fixed-bed system E-13 T-30 DS-\$15,800 ODC-\$4,500					4. Study fluidization and establish rates for fluid-bed operation E-10's T-27 DS-\$12,500 ODC-\$3,000					5. Study 700-ODC system E-3 T-8 DS-\$800 ODC-\$1,200					6. Study particle size effect for both fixed and fluid-bed operation E-9 T-27 DS-\$11,300 ODC-\$2,000					7. Study hydrogasification under 1				
<b>b. Coal Pretreatment</b>	1. Utility radiolabile unit E-3 T-11 DS-\$4,250 ODC-\$6,000					2. Study effects of pretreatment variables on char properties E-4 T-27 DS-\$10,400 ODC-\$4,000										3. Establish pretreatment properties of E-5 T-17 DS-\$12,800 ODC-\$4,100					4. Produce material required for hydrogasification runs														
<b>c. Methanation</b>	1. Revise state of the art and design 100 test unit E-7 T-0 DS-\$3,800 ODC-0					2. Build and start down 100 unit E-3 T-4 DS-\$4,150 ODC-\$3,500					3. Lab scale catalyst evaluation E-5 T-32 DS-\$4,850 ODC-\$1,750					4. Study effects of gas composition E-5 T-10 DS-\$4,150 ODC-\$1,000					5. Design and construct small pilot unit E-5 T-18 DS-\$8,500 ODC-\$11,350					Run 1									
<b>d. Coal Characterization</b>	1. Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasified residue. Determine % char of reaction of coal and char E-13 T-8 DS-\$4,900 ODC-\$20,500										2. Establish tests and develop correlation estimation of worth of coal for hydrogasification E-16 T-11 DS-\$10,200 ODC-\$500																								
<b>PHASE II</b>																																			
<b>a. Analysis of Experimental Data</b>	1. Analyze and correlate data from hydrogasification, coal pretreatment, and methanation work, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-0 DS-\$3,800 ODC-0																																		
<b>b. Process Concept Development</b>	1. Develop simple math model of process based on present data E-5 T-0 DS-\$2,300 ODC-0										2. Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary and keep process flowsheets updated E-20 T-0 DS-\$4,200 ODC-\$1,500																								
<b>c. Reactor Design Studies</b>	1. Make preliminary rate process concept and API E-1 T-0 DS-0 ODC-0																																		
<b>d. Economic Evaluation</b>	1. Cash flow E-7 T-8 DS-\$3,200 ODC-0					2. Develop simple flow sheet E-2 T-0 DS-\$900 ODC-0					3. Detailed flow sheet, energy and material balances E-3 T-0 DS-\$1,400 ODC-0					4. Process design of various sections E-4 T-0 DS-\$1,800 ODC-0					5. Cost estimate of equipment, plant and operating expenses E-3 T-0 DS-\$1,400 ODC-0					6. Report preparation E-2 T-0 DS-\$400 ODC-0					7. Revision and updating of flowsheet E-5 T-5 DS-\$2,400 ODC-0				
<b>PHASE III</b>																																			
<b>a. Preliminary Pilot Plant Design</b>																																			

	TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																				
	TOTAL	21,500	21,500	23,000	23,800	22,400	24,100	24,300	24,700	23,700	23,300	23,800	30,300	29,300	27,800	27,400	28,100	28,100	23,300	23,500	23,100
Planned	85,400																				
Actual	10,000	15,000	23,500	14,500	23,000	21,100	19,800	20,300	23,400												
Completion	10,000	25,000	48,500	62,800	85,800	106,900	126,700	155,600	179,000												

Number shown in total in months: E - Engineers  
T - Technicians

Costs shown are costs to OCR or one-half of total costs.

**BLANK PAGE**



# GT HYDROGASIFICATION PROCESS

1-381 AGA PB 23a

1966							1967																				
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul									
Study hydrogasification of various coals, lignite, under most suitable conditions E-22m T-6t DS-\$27,200 ODC-\$7,300							Perform any support work necessary for phase III Double check data on which pilot plant is being designed																				
Obtain preliminary estimates of various coals E-5m T-27m DS-\$17,000 ODC-\$4,500							Produce materials needed for any hydrogasification runs																				
Run small pilot unit and develop synthetic conditions for design E-10 T-25 DS-\$11,500 ODC-\$5,250							Perform any support work necessary for phase III																				
Run and observe combustion to enable study of design of coal for hydrogasification E-14 T-11 DS-\$11,200 ODC-\$330																											
							<table border="1"> <tr> <td>Laboratory and Pilot Plant</td> <td>Phase I-III, 04, c7</td> <td>11-82</td> <td>Engineers</td> <td>24</td> <td>Salaries</td> <td>\$48,000</td> </tr> <tr> <td></td> <td></td> <td></td> <td>Technicians</td> <td>105</td> <td>Other Direct Costs</td> <td>11,000</td> </tr> </table>							Laboratory and Pilot Plant	Phase I-III, 04, c7	11-82	Engineers	24	Salaries	\$48,000				Technicians	105	Other Direct Costs	11,000
Laboratory and Pilot Plant	Phase I-III, 04, c7	11-82	Engineers	24	Salaries	\$48,000																					
			Technicians	105	Other Direct Costs	11,000																					
							Perform analysis of pilot data and run data in any areas necessary for phase III work																				
Develop preliminary reactor design based on process concept and hydrogasification results E-6 T-3 DS-\$2,800 ODC-0							Work with subcontractor on design of reactor for hydrogasification E-4 T-0 DS-\$1,800 ODC-0																				
Revision and refinement of capital and operating costs E-6 T-0 DS-\$2,600 ODC-0							Work with subcontractor on capital and operating costs for pilot plant E-4 T-0 DS-\$4,100 ODC-0																				
Develop pilot plant materials and material balances E-14 T-0 DS-\$7,700 ODC-0							With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-301. E-14 T-0 DS-\$18,300 ODC-0																				
Select architect-engineer subcontractor							= \$85,500 available for architect-engineer subcontractor and engineering consultants.																				
21,300	23,300	23,300	23,300	23,300	23,300	23,300	15,000	15,000	15,000	21,700	21,700	21,700	21,700	21,700	21,700	21,700	21,700	21,700	21,700								

Legend: DS - Direct Salaries, \$  
ODC - Other Direct Costs, \$

J A J - HMPR - 5/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - May 1965

to

Office of Coal Research  
Contract No. 14-01-0001-381

### Hydrogasification

Seven hydrogasification tests (Runs HT-58, HT-59, HT-60, HT-61, HT-61b, HT-61c, and HT-62) were attempted in the balanced-pressure pilot unit to gasify lightly treated Pittsburgh seam bituminous coal. Coal from the Montour 4 mine was used in Run HT-58; the other tests used coal from the Ireland mine. The Montour 4 coal was pretreated at 1000-psig pressure in tests conducted in the early part of 1964. The Ireland mine coal was pretreated in the fluidized-bed pilot plant pretreater at atmospheric pressure (Runs FP-22, FP-23, and FP-24). These pretreated coals were non-agglomerating according to laboratory test.

Two of the hydrogasification tests were completely successful, one with coal char in free-fall, and one with a moving char bed. In these tests, no operational difficulties were experienced in feeding the coal char or in discharging the residue. Three of the tests were only partially successful. After falling through the heated reactor tube, the coal bridged in the lower end of the reactor tube below the furnace and could not be discharged. The bridging probably resulted from steam condensation rather than from stickiness of the coal char. Two of the tests had to be terminated shortly after they were started due to difficulties in the operation of the reactor-shell differential control system. The trouble was traced to a pneumatically operated control valve that was sticking. The faulty valve was replaced. Evaluation of the successful hydrogasification tests will be made when analytical results of the tests are completed.

### Coal Pretreatment

Three coal pretreatment tests were conducted in the fluidized-bed pretreater with a Pittsburgh seam bituminous coal from the Ireland mine. The primary objective here was to produce a nonagglomerating char for the pilot unit hydrogasifier and, at the same time, study pretreatment conditions.

Nominal conditions for these tests are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Residence Time, hr</u>	<u>Gas Rate, SCF/hr</u>	<u>Oxygen, %</u>	<u>Temp, °F</u>
FP-23	35	1.50	597	9.6	764
FP-24	34	1.89	830	9.2	738
FP-25	37	1.86	760	9.8	749

A mixture of nitrogen and air was used for pretreatment. The solids rate was reduced to half of that of previous tests in order to increase the coal residence time and thus increase the degree of pretreatment. Laboratory evaluations at 1400°F show the chars produced to be nonagglomerating. The chars of Runs FP-23 and FP-24 were used as feed to the pilot unit hydrogasifier.

Fluidization tests were conducted in a bench-scale glass tube to study the fluidization characteristics of 10 to 40 mesh and -10 mesh coal, and to define more accurately minimum fluidization rates. These tests are to provide information for improved operation of the pilot plant pretreater.

#### Methanation

The methanation reactor test program was formulated in a meeting with Dr. James Carberry, consultant to the Institute on this work. The barricade and instrument panel structures were completed for the test program. The reactor and most of the instrumentation were received.

#### Coal Characterization

Dynatech Corp. continued construction of the heat-of-reactor calorimeter. The drop calorimeter has been essentially completed; the instrument console is being constructed.

Characteristics required of a recorder to be used with the reflectance apparatus in the coal petrographic work were determined. Feeds and products of pretreatment Runs FP-4A and FP-8 were analyzed petrographically. No significant difference between feed and product was evident in either run. Small differences between the two feeds, one of Montour 4 coal and the other Ireland mine coal, were found. Particle densities of two sieve fractions of the feed and residue of a free-fall hydrogasification run were determined.

#### Process Concept Development

The work on integrating the kinetic equations for the two stages of hydrogasification into the process model is continuing. Although the kinetic equations describing the hydrogen char and steam-char reactions will undergo modification as the operation of

the pilot unit continues, integration of the kinetics into the process model will provide significant insight into the variation in equipment size with various operating parameters.


### Economic Evaluation

During the past month the study to determine the effect of hydrogasifier feed composition on the required amount of external hydrogen has been completed. A study has now been undertaken to determine the total carbon conversion that will eliminate the production of excess spent char.

Determinations have been started on the design criterion for the pretreatment section to be used in the state-of-the-art design.

Gasification requirements for hydrogen production from spent char have been discussed with the Texaco Development Corp. Char partial combustion appears feasible. Texaco has given us tentative synthesis composition and reactant requirements. We have calculated synthesis gas costs as affected by oxygen/carbon and steam/carbon ratios.

No inventions were made during the month. Some problems on delivery of the special heat-of-reaction calorimeter are anticipated. Dynatech Corporation informs us that, due to problems in nickel plating one of the large enclosures, the delivery date of July 1 might not be met. We plan to keep in close touch with Dynatech to expedite this item.

  
\_\_\_\_\_  
Jack Huebler, Associate Director

  
\_\_\_\_\_  
Frank Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IGT HY

OCR: Contract No. 14-01-0001-381 A.G.A.

	1964						1965						1966							
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	1st Year												2nd Year							
<b>PHASE I</b>																				
<b>A. Hydrogasification</b>	Establish rate-controlling areas of operation E-11 T-36 DS-\$15,800 ODC-\$5,500		Study effect of degree of pretreatment E-6 T-28 DS-\$7,500 ODC-\$2,500		Study effects of variables to establish kinetics of fluid-bed system E-13 T-36 DS-\$15,800 ODC-\$4,000		Study fluidization and establish rates for fluid-bed operation E-10 T-27 DS-\$12,500 ODC-\$3,500		Study H <sub>2</sub> O-CO System E-1 T-6 DS-\$2,800 ODC-\$1,000		Study particle size effect for both fluid and fluid-bed operation E-4 T-27 DS-\$11,500 ODC-\$2,000		Study hydrogasification under most							
<b>B. Coal Pretreatment</b>	Modify coal pretreatment unit E-3 T-11 DS-\$4,250 ODC-\$6,000		Study effects of pretreatment variables on char properties E-4 T-22 DS-\$10,400 ODC-\$4,000						Establish pretreatment procedures of work E-5 T-27 DS-\$12,800 ODC-\$4,900											
<b>C. Reduction</b>	Repeal state of the art, and design lab test unit E-7 T-2 DS-\$3,800 ODC-0		Build and state down lab unit E-3 T-9 DS-\$4,150 ODC-\$3,500		Lab scale catalyst evaluation E-5 T-12 DS-\$6,850 ODC-\$2,250		Design and construct small pilot unit E-5 T-18 DS-\$8,500 ODC-\$10,500		Study effects of gas composition E-5 T-10 DS-\$6,150 ODC-\$1,000		Run small kinetic									
<b>D. Coal Characterization</b>	Develop techniques and set up petrographic characteristics of coal, char, and spent hydrogasified residue. Determine heats of reaction of coal and chars E-13 T-9 DS-\$6,900 ODC-\$20,500						Establish tests and develop correlations & estimation of worth of coal for hydrogasification E-14 T-11 DS-\$10,200 ODC-\$500													
<b>PHASE II</b>																				
<b>A. Analysis of Experimental Data</b>	Analyze and compile data from hydrogasification, coal pretreatment, and methanation runs, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-2 DS-\$23,800 ODC-0																			
<b>B. Process Concept Development</b>	Develop simple flow model of process based on present data E-2 T-3 DS-\$2,300 ODC-0						Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary and keep process flow sheets updated E-25 T-3 DS-\$5,200 ODC-\$1,500													
<b>C. Reactor Design Studies</b>	Make preliminary reactor process concept and hydro E-6 T-0 DS-\$2,600 ODC-0																			
<b>D. Economic Evaluation</b>	Cost data review and extension E-7 T-0 DS-\$3,200 ODC-0		Develop simple flow sheet E-2 T-0 DS-\$1,800 ODC-0		Detailed flow sheet, energy and material balances E-3 T-0 DS-\$1,400 ODC-0		Process design of various sections E-4 T-0 DS-\$1,800 ODC-0		Cost estimate of equipment, plant, and operating expenses E-3 T-0 DS-\$1,400 ODC-0		Report preparation E-2 T-0 DS-\$500 ODC-0		Revision and updating of flow sheet E-6 T-0 DS-\$2,800 ODC-0							
<b>PHASE III</b>																				
<b>A. Preliminary Pilot Plant Design</b>																				

	TOTAL												TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)											
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar				
Planned	\$5,400	21,500	21,500	21,500	21,500	22,400	24,100	24,300	24,700	23,700	23,300	23,800	30,300	29,300	27,600	27,400	28,100	28,100	23,300	23,300	23,300			
Actual	10,000	15,000	23,300	14,500	23,000	21,100	19,800	20,900	23,400	30,100														
Commitment	10,000	25,000	48,300	62,800	85,800	106,900	126,700	155,600	179,000	201,200														

Numbers shown in total man months: E - Engineers  
T - Technicians  
Costs shown are costs to OCR or one-half of total costs.

**BLANK PAGE**

# T HYDROGASIFICATION PROCESS

AGA PB 23a

1966							1967										
Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
3rd Year																	
Study hydrogasification of various coals, various, under most suitable conditions. E - 214 T - 0 DS - \$20,000 ODC - \$7,000							Perform any support work necessary for phase III. Double check data on which pilot plant is being designed.										
Do experiments of various coals. E - 54 T - 274 DS - \$12,000 ODC - \$4,500							Produce materials needed for any hydrogasification runs.										
Run small pilot unit and develop kinetic equations for design. E - 10 T - 10 DS - \$11,500 ODC - \$3,250							Perform any support work necessary for phase III.										
Do develop conditions to enable use of coal for hydrogasification. E - 14 T - 0 DS - \$12,200 ODC - \$300							Laboratory and Pilot Plant PHASE I-48, 64, 67 11-62 Engineers 24 Technicians 103 Salaries 540,400 Other Direct Costs 21,400										
							Perform analysis of pilot data and new data in any areas necessary for phase III work.										
Make preliminary reactor design based on basic concept and hydrogasification results. E - 6 T - 0 DS - \$2,800 ODC - 0							Work with subcontractor on design of reactors for hydrogasification and methanation. E - 4 T - 0 DS - \$1,600 ODC - 0										
Revision and refinement of capital and operating costs. E - 6 T - 0 DS - \$2,800 ODC - 0							Work with subcontractor on capital and operating costs for pilot plant. E - 4 T - 0 DS - \$4,100 ODC - 0										
Develop pilot plant from sheet with basic and material balances. E - 14 T - 0 DS - \$7,700 ODC - 0							Obtain assistance of subcontractor work on phase III as outlined in Contract No. 14-81-0001-561. E - 34 T - 0 DS - \$14,500 ODC - 0										
Select architect-engineer subcontractor.							* \$45,500 Available for Architect-Engineer subcontractor and engineering consultants.										
1	23,300	23,300	23,300	23,300	23,300	23,300	15,600	15,600	15,600	23,700	23,700	21,700	21,700	21,700	21,700	21,700	23,700

Part of total costs. DS - Direct Salaries, \$  
 ODC - Other Direct Costs, \$

989-THPR--6/65

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESSES RECEIVED  
OFFICE OF COAL RESEARCH  
Progress Report - June 1965  
to  
Office of Coal Research  
Contract No. 14-01-0001-381 DEPT OF THE INTERIOR  
1965 JUL 23 AM 10 30

Hydrogasification

Seven hydrogasification tests (Runs HT-63 to HT-69) were conducted in the balanced-pressure pilot unit to study the gasification of lightly pretreated Pittsburgh seam bituminous coal from the Ireland mine. The coal was pretreated in the fluidized-bed pilot plant pretreater with nitrogen and air at 750°F (Runs FP-25, 27, 28, and 29). When tested in the laboratory at conditions simulating hydrogasification operation, these pretreated coals were found to be nonagglomerating.

The partially hydrogasified residue from one of the tests conducted at 1300°F was used as a feed for a following hydrogasification test designed to simulate the high-temperature reaction zone of a two-stage hydrogasification process. The test was conducted at a nominal temperature of 1700°F with a hydrogen-steam feed gas containing 50 mole percent steam. Approximately 20% of the carbon in the already partially hydrogasified feed was gasified. A product gas having a heating value of 414 Btu/SCF on a nitrogen-free basis was produced.

In four other tests, the low-temperature reaction zone of a two-stage hydrogasification process was simulated. Lightly pretreated Ireland mine bituminous coal was reacted at 1300°F with feed gas of the following composition: hydrogen, 45 mole percent; methane, 25 mole percent; and steam, 30 mole percent. This composition approximates that of a gas leaving the high-temperature zone. Two of these tests lasted only 30 minutes, as coal caked at the top of the reactor tube and plugged it. The feed coal for these tests, pretreated in Run FP-27, apparently did not have its agglomerating characteristics entirely destroyed in pretreatment. In the other two tests, pretreated coal from Runs FP-28 and FP-29 was used. Both tests were completely successful, lasting 8 hours. Bed-level control was ideal, and the coal did not cake. To develop data for studying reaction rates within the coal bed, product gases were sampled in these two tests at levels of 6, 18, and 42 inches below the top of the 7-ft bed.

The partially hydrogasified residue from the two successful, simulated low-temperature tests was hydrogasified in another test simulating the high-temperature zone of a two-stage operation. The coal feed rate was reduced in proportion to the



fraction of coal already converted to approximate the rate at which coal would be entering the high-temperature zone. The coal was reacted at 1700°F with a hydrogen-steam feed gas containing 50 mole percent steam. Approximately 20% of the remaining carbon in the partially hydrogasified feed was converted in this second-stage test.

Components have been machined for adapting the hydrogasification reactor to fluid-bed operation. These include a feed gas distributor and a sectional support tube for positioning the gas distributor at different levels within the reactor. A reactor head assembly was machined to accommodate an internal cyclone which will be necessary for gas-solids separation in fluid-bed operation. The head assembly also has accommodations for a coal feed tube, product gas off-take tube, gas sampling probes, and thermocouples.

Fabrication of larger capacity coal feed hopper and residue receiver vessels for the hydrogasification pilot plant is proceeding in the IGT shop. Major welding of the residue receiver has been completed. Hydrogasification tests at higher coal feed rates and of longer duration will be possible when these larger vessels are installed.

### Coal Pretreatment

Four pretreatment tests were made in the pilot unit fluidized-bed pretreater using a Pittsburgh seam bituminous coal from Consolidation Coal Co.'s Ireland mine. The objectives of these tests were to produce a nonagglomerating char for the pilot hydrogasification unit and to study minimum pretreatment requirements and conditions.

Nominal conditions for these runs are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Res Time, hr</u>	<u>Feed Gas Rate, SCF/hr</u>	<u>Oxygen Conc, %</u>	<u>Bed Temp, °F</u>
FP-26	31	1.73	987	9.1	731
FP-27	31	--	1325	8.5	719
FP-28	34	1.85	637	9.8	744
FP-29	34	1.61	609	9.9	756

An air and nitrogen mixture was used as the feed gas. The coal feed particle size for Runs FP-26 and FP-27 was -10 + 40 mesh. Fluidization was erratic with this particle size distribution even at substantially increased feed gas rates. Because of plugging in the reactor the computed average solids residence time for Run FP-27 was unreliable. The coal feed particle size for

Runs FP-28 and FP-29 was changed to -20 mesh and -16 + 80 mesh, respectively. The standpipe for these runs was increased from 5 ft to 7 ft to prevent solids residence time from decreasing due to greater bed expansion of the smaller sized particles. There were no operational difficulties during either of these tests. Laboratory agglomeration tests showed FP-26 char to be fused and FP-27 char to be lightly caked, whereas FP-28 and FP-29 chars were nonagglomerating and were successfully run in the pilot unit hydrogasifier.

#### Coal Characterization

The product from pretreatment Run FP-22, which was used successfully as feed for hydrogasification, was examined petrographically. Substantial modification of the coal, with appearance of vesicles, disappearance of exinite, increase in the reflectance throughout the particle, and appearance of a skin of still higher reflectance, was observed of many but not all particles.

A comparison of our reflectance determination with that at Bituminous Coal Research, Inc. was made on two coal samples. Reasonably good agreement, within 0.02% on a high-volatile coal and 0.04% on a low-volatile coal, was obtained.

Apparatus is being constructed for determination of particle density by the Ergun gas flow method.


Dynatech Corp. continued construction of the heat-of-reaction calorimeter. The drop calorimeter and the instrument console have been completed.

#### Methanation

Instruments for the methanation reactor were installed and are being tested. Water and air supplies and drain facilities were installed in the barricade.

During the month of June, no inventions were made in the course of this work. To ensure maximum efficiency in the pilot plant work, the pilot plant program will be suspended for the first two weeks in July for vacation purposes.

Approved \_\_\_\_\_  
Jack Huebler, Associate Director

Signed   
Frank C. Schora, Manager

# PROGRAM FOR DEVELOPMENT OF 1GT 1

OCR: Contract No. 14-01-0001-381 A.

1964					1965																								
Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb											
1st Year										2nd Year																			
<b>PHASE I</b>																													
<b>A. Hydrogasification</b>																													
Establish rate-controlling areas of operation E-13 T-34 DS-315,000 ODC-13,500					Study effect of degree of impregnation E-14 T-18 DS-17,500 ODC-12,500					Study effects of variables to establish kinetics of fluid-bed system E-13 T-34 DS-315,000 ODC-13,500					Study fluidization and establish rates for fluid-bed operation E-10 T-29 DS-112,500 ODC-12,000					Study kinetics with effect for both fluid and fluid-bed operation E-9 T-9 DS-111,000 ODC-12,000					Study hydro				
<b>B. Coal Preparation</b>																													
Modify coal preparation unit E-13 T-11 DS-24,250 ODC-24,000					Study effects of preparation variables on coal properties E-4 T-22 DS-110,000 ODC-14,000										Establish preparation parameters E-10 T-17 DS-112,000 ODC-12,000														
Produce material required for hydrogasification runs																													
<b>C. Methanation</b>																													
Rebuild plant of the Art. and design this unit E-7 T-10 DS-15,000 ODC-0					Build and shakedown lab unit E-1 T-0 DS-14,150 ODC-13,500					Lab scale catalyst evaluation E-1 T-12 DS-10,000 ODC-11,250					Study effects of gas composition E-1 T-10 DS-14,150 ODC-11,000					Design and construct small pilot unit E-1 T-10 DS-14,300 ODC-11,300									
<b>D. Coal Characterization</b>																													
Develop techniques and study physical characteristics of coal, char, and spent hydrogasified residue. Determine basis of reaction of coal and char E-13 T-8 DS-15,000 ODC-107,500										Establish tests and develop correlations. Estimate of work of coal for R. E-14 T-11 DS-110,000 ODC-1300																			
<b>PHASE II</b>																													
<b>A. Analysis of Experimental Data</b>																													
Analyze and correlate data from hydrogasification, coal preparation, and methanation work, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-12 T-0 DS-115,000 ODC-0																													
<b>B. Process Concept Development</b>																													
Develop process flow sheet of process based on present data E-1 T-0 DS-12,500 ODC-0					Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary and keep process flowsheet updated E-20 T-0 DS-19,200 ODC-11,500																								
<b>C. Reactor Design Studies</b>																													
Make preliminary process concept and ODC																													
<b>D. Economic Evaluation</b>																													
Cost data review and evaluation E-3 T-0 DS-13,200 ODC-0					Detailed flow sheet, energy and material balances E-3 T-0 DS-31,000 ODC-0					Process design of various sections E-4 T-0 DS-11,000 ODC-0					Cost estimates of equipment, plant and operating charges E-3 T-0 DS-11,400 ODC-0					Report preparation E-2 T-0 DS-3,000 ODC-0					Revision and updating of flowsheet E-4 T-0 DS-12,000 ODC-0				
<b>PHASE III</b>																													
<b>A. Preliminary Pilot Plant Design</b>																													
TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																													
TOTAL	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000	21,000										
Planned	10,000	10,000	23,300	14,500	23,000	21,100	19,000	24,500	21,400	24,000	14,500																		
Actual	10,000	10,000	40,300	52,800	55,000	66,900	26,700	185,000	179,000	200,000	151,700																		
Committed																													

Numbers shown in total man months: E - Engineers  
T - Technicians

Costs shown are costs to OCR or one-half of total cost.

**BLANK PAGE**

# T HYDROGASIFICATION PROCESS

1 A.G.A. PB-23a

1966							1967											
Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
7							8											
Study hydrogasification of various coals, lignite, under most suitable conditions E-214 T-83 DS-527,200 ODC-37,000							Perform any support work necessary for phase III Double check data on which pilot plant is being designed											
8							9											
Select quantities of various coals E-14 T-11 DS-112,000 ODC-25,000							Produce material needed for any hydrogasification runs											
9							10											
Run small pilot unit and develop kinetic equations for design E-10 T-10 DS-111,500 ODC-35,750							Perform any support work necessary for phase III											
10							11											
And develop conditions to produce batch of coal for hydrogasification E-14 T-11 DS-110,000 ODC-25,000							Perform analysis of pilot data and new data in any areas necessary for phase III work											
11							12											
Make preliminary reactor design based on process concept and hydrogasification results E-4 T-8 DS-21,000 ODC-0							Work with subcontractor on design of reactor for hydrogasification and methanation E-4 T-8 DS-21,000 ODC-0											
12							1											
Revision and refinement of capital and operating costs E-4 T-8 DS-22,000 ODC-0							Work with subcontractor on capital and operating costs for pilot plant E-4 T-8 DS-24,100 ODC-0											
1							2											
Operate pilot plant throughout year and all material balances E-14 T-10 DS-57,750 ODC-0							Run assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-361.2 E-34 T-8 DS-410,500 ODC-0											
2							3											
Select architect-engineer subcontractor							* \$65,500 available for architect-engineer subcontractor and engineering consultants.											
200	21,300	21,300	22,300	21,300	21,300	21,300	15,000	15,000	15,000	21,700	21,700	21,700	21,700	21,700	21,700	21,700	21,700	21,700

One-half of total costs. DS - Direct Salaries, \$ ODC - Other Direct Costs, \$

IGT-MPR.. 7/65

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - July 1965

to

Office of Coal Research

Contract No. 14-01-0001-381

### Hydrogasification

Two hydrogasification tests (Runs HT-70 and HT-71) were conducted in the balanced-pressure pilot unit to study the gasification of lightly pretreated Pittsburgh seam bituminous coal from the Ireland mine. The coal was pretreated in the fluidized-bed pilot plant pretreater with nitrogen and air at 750°F (Runs FP-28, FP-29, and FP-31). These pretreated coals were found to be nonagglomerating when tested in the laboratory at conditions simulating hydrogasification operation.

Both hydrogasification tests were conducted at similar conditions to simulate the upper, low-temperature reaction zone of a two-stage hydrogasification process, and to produce a sufficient quantity of partially hydrogasified coal to use as feed for a high-temperature hydrogasification test. The lightly pretreated bituminous coal was reacted at 1300°F with a feed gas containing 45 mole percent hydrogen, 25 mole percent methane, and 30 mole percent steam. This gas is typical of one that would be leaving the lower, high-temperature hydrogasification zone. The two tests were completely successful; each lasted about 6 hours and hydrogasified about 150 lb of coal. Product gases also were sampled in these tests at levels of 6, 18, and 42 inches below the top of the 7-ft coal bed to develop data for studying reaction rates within the coal bed.

Installation of a feed gas distributor inside the hydrogasification reactor was started. The gas distributor is a 5-inch, porous, stainless steel disk that will also act as a coal bed support plate to keep the bottom of the coal bed well within the heated portion of the reactor tube. Installation of the gas distributor is necessary for fluid-bed hydrogasification operations.

To facilitate the handling and conveying of high-moisture-content coals after being crushed, a used, rotary-type dryer was purchased. The gas-fired dryer has a 12-ft-long double shell, the inner shell having a 17-inch ID. It will be installed outdoors for drying coals used in pretreatment and hydrogasification tests before they are ground in the hammer mill.

## Coal Pretreatment

Four pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit. A Pittsburgh seam bituminous coal from Consolidated Coal Company's Ireland mine was used as the feed in the first two runs (FP-30 and FP-31). The purpose of these tests was to continue providing a nonagglomerating char for the pilot hydrogasification unit. Laboratory agglomeration tests showed the chars to be free-flowing, and both were successfully tested in the hydrogasification unit.

In the latter two tests (FP-32 and FP-33), the study of the Broken Arrow mine coal was initiated. It is a high-volatile bituminous coal like the Pittsburgh seam coal but of a slightly higher rank. The coal was acquired from the Ohio No. 6 seam (Middle Kittanning) and is one of the seven coals selected to be evaluated in the hydrogasification project. The purpose here is to study minimum pretreatment conditions and to supply the pilot hydrogasification unit with nonagglomerating char.

A typical proximate analysis of the Broken Arrow coal is as follows:

<u>Moisture, %</u>	<u>Volatiles, %</u>	<u>Fixed Carbon, %</u>	<u>Ash, %</u>	<u>Heating Value, Btu/lb</u>
4.0	39.0	51.6	5.4	12,400

Nominal conditions for the four tests are as follows:

<u>Run No.</u>	<u>Solids Rate, lb/hr</u>	<u>Avg Solids Res Time, hr</u>	<u>Feed Gas Rate, SCF/hr</u>	<u>Oxygen Conc, %</u>	<u>Bed Temp, °F</u>
FP-30	19.5	3.23	598	10.1	756
FP-31	18.2	3.80	584	9.9	750
FP-32	28.4	2.56	589	10.5	702
FP-33	28.2	2.01	630	10.2	749

An air and nitrogen mixture was used as the pretreatment gas. Coal feed particle size was -16, + 80 mesh for the four runs. Run FP-30 was terminated when solids plugged the cyclone, thus restricting the gas flow from the reactor. The remaining three tests operated successfully and were voluntarily terminated.

Laboratory agglomeration tests showed the char from Run FP-32 to be caked, whereas char from Run FP-33 was free-flowing. These results illustrate the effect an increase in bed temperature has on the severity of pretreatment.

## Coal Characterization

Problems of mounting pretreated coal, which consists largely of relatively fragile hollow spheroids, were investigated. An apparatus and procedure for mounting the coal without particle breakage by attrition or by application of high pressure was devised. A low-power oil immersion objective was received with which photographs of whole particles so mounted were made.

The behavior of mineral constituents of the Ireland coal during pretreatment was investigated. The coal contains about 3 volume percent of shale particles unassociated with coal; these tend to accumulate in the reactor, as shown by a 12 volume percent content found, by petrographic examination, in the reactor residue from Run FP-31. Coal particles high in pyrite also concentrate in the reactor. About half of the pyrite in the Run FP-31 reactor residue had reacted with oxygen to form a product tentatively identified as magnetite.

Dynatech Corp. continued construction of the heat-of-reaction calorimeter. Most of the parts have been completed and are being assembled. The water, drain, air, and vent facilities have been installed in the barricade area.

## Methanation

The inserts for the methanation reactor were fabricated and installed. Instruments were installed and tested.

## State-of-the-Art Design

During June and July, the following was accomplished:

The pretreatment, hydrogasification, and methanation sections were designed. Drawings were given to Chicago Bridge & Iron Company for estimating the cost of vessels for these sections.

Discussions were held with engineers of The Inumas Co., the firm recommended to us by Texacc. They have made an estimate of capital and operating costs for producing the process hydrogen by partial oxidation of spent hydrogasification char.

During the month of July, no inventions were made in the course of this work.

Approved Jack Huebler Signed \_\_\_\_\_  
Jack Huebler, Associate Director

Frank C. Schora, Manager



# PROGRAM FOR DEVELOPMENT OF IGT

OCR: Contract No. 14-01-0001-381 A.G

	1964					1965					1966								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
	1st Year										2nd Year								
<b>PHASE I</b>																			
<b>A. Hydrogasification</b>	1 Establish rate-controlling areas of operation E-13 T-36 DS-\$19,800 ODC-\$9,300		2 Study effect of degree of pretreatment E-4 T-18 DS-\$7,900 ODC-\$2,500			3 Study effects of variables to establish kinetics of fixed-bed system E-23 T-38 DS-\$15,800 ODC-\$4,000			4 Study fluidization and establish rates for fluid-bed operation E-107 T-27 DS-\$12,500 ODC-\$3,000			5 Study H <sub>2</sub> O-DS-C System E-3 T-9 DS-\$3000 ODC-\$1000		6 Study particle size effect for both fixed and fluid-bed operation E-9 T-27 DS-\$11,300 ODC-\$2,000			7 Study hydrogasification		
<b>B. Coal Pretreatment</b>	1 Modify coal pretreatment unit E-3 T-11 DS-\$4,250 ODC-\$8,000		2 Study effects of pretreatment variables on char properties E-41 T-27 DS-\$10,400 ODC-\$4,000										3 Establish pretreatment properties E-35 T-17 DS-\$12,400 ODC-\$3,500						
<b>C. Methanation</b>	1 Review state of the art and design lab test unit E-7 T-0 DS-\$3,800 ODC-0		2 Build and shake down lab unit E-3 T-9 DS-\$4,150 ODC-\$3,300			3 Lab scale catalyst evaluation E-5 T-12 DS-\$4,850 ODC-\$1,250			4 Study effects of gas composition E-5 T-15 DS-\$4,150 ODC-\$1,000			5 Design and construct small pilot unit E-5 T-18 DS-\$8,500 ODC-\$10,500			6				
<b>D. Coal Characterization</b>	1 Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasified residue. Determine heats of reaction of coal and char E-13 T-8 DS-\$8,400 ODC-\$20,500										2 Establish tests and develop correlative estimation of worth of coal for hydrogasification E-14 T-11 DS-\$10,200 ODC-\$3500								
<b>PHASE II</b>																			
<b>A. Analysis of Experimental Data</b>	1 Analyze and correlate data from hydrogasification, coal pretreatment, and methanation work, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-0 DS-\$13,800 ODC-0																		
<b>B. Process Concept Development</b>	1 Develop simple math model of process based on present data E-5 T-0 DS-\$2,300 ODC-0		2 Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary and keep process flowsheets updated E-20 T-0 DS-\$3,200 ODC-\$1,500																
<b>C. Reactor Design Studies</b>																		Make preliminary process concept and flowsheet ODC	
<b>D. Economic Evaluation</b>	1 Coal data recheck and estimator E-7 T-2 DS-\$3,200 ODC-0		2 Develop simple flow sheet E-2 T-0 DS-\$900 ODC-0		3 Detailed flow sheet, energy and material balances E-3 T-8 DS-\$1,400 ODC-0		4 Process design of various sections E-4 T-0 DS-\$1,800 ODC-0		5 Cost estimate of equipment, plant and operating expenses E-3 T-0 DS-\$1,400 ODC-0		6 Report preparation E-2 T-0 DS-\$900 ODC-0		7 Revision and updating of flowsheet E-6 T-0 DS-\$2,600 ODC-0						
<b>PHASE III</b>																			
<b>A. Preliminary Pilot Plant Design</b>																			

	TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																			
	TOTAL	23,500	23,500	23,500	23,800	22,400	24,100	24,300	24,700	23,700	21,300	23,800	30,300	29,300	27,800	27,400	28,100	28,100	23,300	23,300
Planned	\$5,400																			
Actual	10,000	15,000	23,300	14,500	23,000	21,100	19,800	28,900	23,400	34,100	24,500	22,900								
Cumulative	10,000	25,000	48,300	62,800	85,800	106,900	126,700	155,600	179,000	203,100	227,600	250,500								

Manpower shown in total man months: E - Engineers  
T - Technicians

Costs shown are costs to OCR or one-half of total costs

**BLANK PAGE**

# HYDROGASIFICATION PROCESS

A.G.A. PB-23a

1966					1967											
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
3rd Year																
Hydrogasification of various coals, lignite, under most suitable conditions. E-25 T-21 DS-52,200 ODC-37,200					Perform any support work necessary for phase III. Double check data on which pilot plant is being designed.											
Hydrogasification of various coals E-25 T-21 DS-52,200 ODC-37,200					Produce materials needed for any hydrogasification runs.											
Run small pilot unit and develop kinetic equations for design. E-12 T-18 DS-111,500 ODC-35,250					Perform any support work necessary for phase III.											
Set conditions to design for hydrogasification. E-12 T-18 DS-111,500 ODC-35,250					Perform any support work necessary for phase III.											
Laboratory and Pilot Plant Phase I-22, 24, c7 E-42 T-103 DS-11,460 ODC-11,460					Perform analysis of test data and run data in any areas necessary for phase III work.											
Refine reactor design based on labor and hydrogasification results. E-6 T-7 DS-32,800 ODC-3					Work with subcontractor on design of reactors for hydrogasification and methanation. E-4 T-0 DS-31,600 ODC-0											
Revision and refinement of capital and operating costs. E-6 T-0 DS-32,800 ODC-0					Work with subcontractor on capital and operating costs for pilot plant. E-9 T-0 DS-34,100 ODC-0											
Develop pilot plant (reactor) with heat and material balances. E-14 T-0 DS-47,700 ODC-0					With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-381.* E-34 T-0 DS-110,300 ODC-0											
Select architect-engineer subcontractor.					* \$65,500 available for architect-engineer subcontractor and engineering consultants.											
23,300	23,300	23,300	23,300	23,300	15,000	15,000	15,000	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700

† Costs: DS - Direct Salaries, \$  
 ODC - Other Direct Costs, \$

I A T. H M P A - P A C

OFFICE OF COAL RESEARCH  
RECEIVED

## DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

Progress Report - August 1965

1965 SEP 28 PM 5 55

to

Office of Coal Research

DEPT OF THE INTERIOR

Contract No. 14-01-0001-381

### Hydrogasification

Three hydrogasification tests (Runs HT-72, HT-73, and HT-74) were conducted in the balanced-pressure pilot unit to study the gasification of lightly pretreated bituminous coal. Pittsburgh seam bituminous coal from the Ireland mine, partially hydrogasified in Runs HT-70 and HT-71 (July 1965 Progress Report), was the feed in the first two tests. Feed in the third test was a pretreated Ohio No. 6 seam bituminous from the Broken Arrow mine. This coal, supplied by Peabody Coal Company, was pretreated with nitrogen and air at 750°F in the IGT fluidized-bed pilot plant pretreater (Runs FP-32, FP-33, and FP-34). When tested in the laboratory at conditions simulating hydrogasification operation, the pretreated coal was found to be nonagglomerating.

Runs HT-72 and HT-73 were conducted to simulate the lower, high-temperature reaction zone of a two-stage hydrogasification process. Partially hydrogasified coal was reacted at 1850°F in Run HT-72 with a hydrogen-steam mixture containing 40 mole percent steam, and a hydrogen/coal ratio 37% of the stoichiometric ratio. In Run HT-73 partially hydrogasified coal was reacted at 2000°F with a hydrogen-steam mixture containing 20 mole percent steam, and a hydrogen/coal ratio 42% of stoichiometric. Both tests were conducted at coal feed rates of 15 lb/hr in a 7-ft moving bed. The bottom of the coal bed was located at about the midpoint of the reactor tube, the coal resting on a gas distributor disk. The two tests were successful, one lasting 5-1/2 hours, the other 4-1/2 hours. To develop data for studying reaction rates within the coal bed, product gases were sampled in these tests at levels of 6, 18, and 42 inches below the top of the 7-ft coal bed.

Run HT-74 was the first hydrogasification test in which a pretreated Ohio No. 6 seam, high-volatile bituminous coal was processed. The test was designed to simulate the upper, low-temperature reaction zone of a two-stage hydrogasification process, and to produce partially hydrogasified coal for a subsequent high-temperature hydrogasification test. The coal was reacted at 1300°F with a feed gas containing 45 mole percent hydrogen, 25 mole percent methane, and 30 mole percent steam. The test had to be terminated after about 2 hours and before steady-state operation was reached because of difficulties in discharging the coal.

Small pieces of caked coal lodged in the annulus between the reactor walls and the gas distributor disk, which kept coal from flowing.

The feed gas distributor described in the July 1965 Progress Report was installed in the hydrogasification reactor tube. This distributor will enable more uniform feed gas distribution for fluid-bed operations, as well as move the bottom of the coal up into the midpoint of the reactor tube, which will permit better temperature control. Operability of the gas distributor system was demonstrated in the three tests cited above.

Coal Pretreatment

Six pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit. The feed was Broken Arrow mine bituminous coal from the Ohio No. 6 seam (Middle Kittanning). The objective of these tests was to study minimum pretreatment conditions and to supply the pilot hydrogasification unit with non-agglomerating char.

Nominal conditions for the six runs are as follows:

Run No.	Solids Rate, lb/hr	Avg Solids Res. Time, hr	Feed Gas Rate, SCF/hr	Oxygen Conc, %	Bed Temp, °F
FP-34	29.9	1.92	591	5.5	737
FP-34A	31.2	1.82	590	5.3	744
FP-35	49.7	1.31	654	21.0	747
FP-35A	*	*	644	21.0	749
FP-35B	*	*	570	21.0	650
FP-35C	56.3	1.94	574	21.0	634

\* Not calculated because of erratic coal feeding caused by reactor plug

In the first two tests, an air and nitrogen mixture was used as the pretreatment gas. Run FP-34 had to be terminated before steady-state conditions were attained, due to solids plugging the cyclone in the product gas offtake line. Run FP-34A (made under the same conditions as FP-34) was terminated after 4 hours when the cyclone began to plug. However the test was long enough to obtain a residue char representative of steady-state conditions. Laboratory agglomeration tests showed the char to be free-flowing.

For the FP-35 series of tests, air was used as the pretreatment gas. These tests were made to investigate the oxygen breakthrough, if any, due to the higher oxygen concentration in the feed gas, under similar bed temperatures, gas and coal feed rates, and solids residence times. Considerable difficulty was encountered in trying to control the bed temperatures in the range desired (700°-750°F), due to the increased exothermic reaction contributed by the higher oxygen/coal feed ratio.

Runs FP-35, 35A, and 35B were terminated before steady-state conditions were reached, due to erratic bed temperatures and subsequent plugging of the reactor. Investigation of the reactor following these runs showed the bottom portion to be plugged with a solid coke-like formation. From these attempts it was found that the exothermic reaction would continue even with the external heat supply to the reactor turned off at 600°-650°F. During Run FP-35C, the heatup rate to the reactor was reduced in an effort to prevent plugging. By discontinuing the external heat, the bed temperatures were controlled in the 650°F range without upsetting the operation. However, analytical analysis of the residue char and mass spectroscopic analysis of the product gas gave evidence of very slight pretreatment in this temperature range. Also, laboratory agglomeration tests of the residue char showed that it was agglomerating.

In view of the results of these tests it was decided to continue pretreatment studies with air and nitrogen mixtures as the feed gas in order to investigate minimum pretreatment requirements and to prepare nonagglomerating char for the pilot hydrogasification unit.

A newly designed cyclone, which will facilitate cleaning, is being fabricated in the IGT shop to alleviate the problem of solids plugging.

#### Methanation

Mixing tests with standard gases were carried out and calibration curves for the CO and CO<sub>2</sub> analyzers were constructed. Preparation for feed gas storage and transfer was completed. The feed gases are being prepared by The Matheson Company, Inc.

The purpose of the first series of tests to be conducted in the reactor will be to establish which combinations of feed rates and basket speeds will provide perfect mixing.

#### Coal Characterization

Dynatech Corp. is nearing completion of the heat-of-reaction calorimeter; it will undergo shakedown operation in September.

Reflectance standards for determination of reflectance of chars and hydrogasification residues are being investigated. These products have higher reflectances than coal and the standards developed for use on coal.

## Engineering Economics Studies

Process design and cost estimates for the state-of-the-art pipeline-gas-from-coal plant continued. Designs for the hydrogen and prepurification sections were completed; those for utilities and process heat recovery were partially completed. All tables for material balances and the overall flow diagram of the block flow process, with gas stream compositions, have been finalized. Drawings of other sections are in various stages of preparation.

Three patent disclosures were made during this period. The first concerns improvement in the fluidized-bed pretreatment operation. To reduce the residence time and the degree of pretreatment, while retaining the desired heat transfer characteristics of a fluidized bed, it is suggested that a two- (or more) stage fluidized bed be considered in which both stages are at the pretreatment temperature and pretreatment gas is introduced to each. Alternatively, a fluidized bed with tapered walls should reduce axial mixing of solids and reduce back mixing.

The second disclosure pertains to pretreatment of coal in a slurry form. By pumping the coal as a slurry, costly lock hoppers for solids introduction to the high-pressure gasifier can be eliminated. Preliminary experiments have shown that a free-flowing coal can be obtained by pretreating it at 1000 psig, 500°F with oxygen in a water slurry.

The third disclosure deals with a device for dewatering the coal slurry prior to its introduction into the gasifier. Reducing the amount of water added with the coal would reduce both the quenching effect on the gasifier effluent and the loss of high-availability heat. The dewatering unit consists typically of a conical section that prevents the dewatered coal from bridging. This coal can then be fed, for example, by a screw feeder into the gasifier.

As a result of an acute illness of our code welder, some delay has been encountered in modifications for converting the hydrogasifier reactor for fluidized-bed operation. Attempts were made to obtain outside help but welders with the desired capabilities are in short supply. Our welder will return to work in September. Because of the delay, we have been undertaking moving-bed runs with Ohio No. 6 coal rather than going to fluidized operation. Since Ohio No. 6 coal is to be investigated as a hydrogasifier feed, no time has been lost in the overall program.

Approved Jack Huebner Signed Frank C. Schora  
Jack Huebner, Associate Director Frank C. Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IG T

OCR: Contract No. 14-01-0001-381

	1964					1965					1966					1967														
	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb											
	1st Year					2nd Year					3rd Year					4th Year														
<b>PHASE I</b>																														
<b>A. Hydrogenation</b>	Establish rate-controlled areas of operation E-11 T-1 DS-11,500 OBC-12,500					Study effects of degree of conversion E-11 T-1 DS-17,500 OBC-17,500					Study effects of conversion to establish limits of rate-200 operation E-11 T-1 DS-11,500 OBC-11,500					Study fluidization and pressure drops for rate-200 operation E-11 T-1 DS-11,500 OBC-11,500					Study effect of rate-200 operation on rate-200 operation E-11 T-1 DS-11,500 OBC-11,500									
<b>B. Catalyst Preparation</b>	Study catalyst preparation unit E-1 T-1 DS-11,250 OBC-11,250					Study effects of preparation variables on this procedure E-1 T-1 DS-11,250 OBC-11,250										Establish procedures for catalyst preparation E-1 T-1 DS-11,250 OBC-11,250														
<b>C. Distillation</b>	Design data of the distillation unit E-7 T-1 DS-11,500 OBC-0					Design and fabricate distillation unit E-1 T-1 DS-11,500 OBC-11,500					Lab scale distillate production E-1 T-1 DS-11,500 OBC-11,500					Study effects of distillation on rate-200 operation E-7 T-1 DS-11,500 OBC-11,500														
<b>D. Catalyst Characterization</b>	Determine chemical and physical characteristics of catalyst, and apply hydrogenated catalyst. Determine nature of reaction of catalyst and catalyst E-13 T-1 DS-11,500 OBC-120,500										Establish tests and procedures for determination of catalyst E-1 T-1 DS-11,500 OBC-0																			
<b>PHASE II</b>																														
<b>A. Analysis of Hydrogenation Data</b>	Analyze and correlate data from hydrogenation, catalyst preparation, and distillation work, and recommend conditions for utilization of rate-200 catalyst reactions to use in reactor design E-12 T-1 DS-11,500 OBC-0																													
<b>B. Process Control Investigation</b>	Design control system for process data E-1 T-1 DS-11,500 OBC-0					Investigate and design control system for rate-200 operation and determine data from rate-200 operation. Study process control system necessary and design process control system E-12 T-1 DS-11,500 OBC-11,500																								
<b>C. Reactor Design Studies</b>	Design reactor for rate-200 operation E-1 T-1 DS-11,500 OBC-0																													
<b>D. Economic Evaluation</b>	Economic evaluation of rate-200 operation E-7 T-1 DS-11,500 OBC-0					Design reactor for rate-200 operation E-1 T-1 DS-11,500 OBC-0					Process design of catalyst reactions E-1 T-1 DS-11,500 OBC-0					Cost estimate of catalyst reactions E-1 T-1 DS-11,500 OBC-0					Reactor preparation E-1 T-1 DS-11,500 OBC-0					Revision and updating of reactor E-1 T-1 DS-11,500 OBC-0				
<b>PHASE III</b>																														
<b>A. Preliminary Process Plant Design</b>	Design preliminary process plant E-1 T-1 DS-11,500 OBC-0																													
<b>TOTAL</b>	TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)																													
<b>Planned</b>	\$0,000	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500	\$21,500											
<b>Actual</b>	10,000	15,000	21,300	14,500	23,000	21,100	19,000	20,000	21,500	20,000	24,500	22,000	24,000	22,000	24,000	22,000	24,000	22,000	24,000											
<b>Cumulative</b>	10,000	25,000	46,300	60,800	83,800	105,900	124,900	144,900	166,400	187,900	212,400	233,900	255,400	276,900	298,400	319,900	341,400	362,900	384,400											

Legend: shown in total and name: E - Engineers  
T - Technicians

Cells shown are costs to OCR or cost-charge of





IGT-MPR--9/65

OFFICE OF COAL RESEARCH  
DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS RECEIVED

Progress Report - September 1965

1965 OCT 26 AM 10 45

to

Office of Coal Research  
Contract No. 14-01-0001-381

DEPT OF THE INTERIOR

Hydrogasification

Study of the hydrogasification of lightly pretreated bituminous coal in the balanced-pressure pilot unit continued with six tests (Runs HT-75, HT-76, HT-77, HT-78, HT-79, and HT-80). Ohio No. 6 seam bituminous coal from the Broken Arrow mine, pretreated in Runs FP-32, FP-33, and FP-34, was the feed in the first three tests. Feed for Run HT-78 was a Pittsburgh seam bituminous coal from the Ireland mine, pretreated in Run FP-37. The partially hydrogasified residue from Run HT-78 was used as the feed for Runs HT-79 and HT-80.

Run HT-75 was designed to simulate the upper, low-temperature reaction zone of a two-stage hydrogasification process, and to produce partially hydrogasified coal for a subsequent high-temperature hydrogasification test. Pretreated Ohio No. 6 seam coal was reacted at 1300°F with a feed gas containing 45 mole percent hydrogen, 25 mole percent methane, and 30 mole percent steam. The test ended before steady-state operation was reached when the coal in the reactor could not be discharged past the gas distributor disk. The annulus between the reactor walls and the gas distributor disk, through which the coal must flow, became clogged with flaked pieces of caked coal. This caked coal formed on the upper walls of the reactor tube in the previous high-temperature runs and flaked off during Run HT-75.

Runs HT-76 and HT-77 were conducted at the same conditions as HT-75, and used the same coal feed. Because of the difficulties in discharging coal past the gas distributor disk in Runs HT-74 and HT-75, the disk was not used in Runs HT-76 and HT-77. The feed gas was fed through a previously used 3/8-inch gas feed tube that extends 16-1/2 inches above the bottom of the lower furnace section. Both runs were successful. Run HT-76 lasted 4-1/2 hours and was terminated because of a gas leak that developed at the screw feeder packing gland. Run HT-77 lasted about 5 hours, and was terminated when the coal feed was exhausted. The partially hydrogasified residues from these tests will be combined for use as a feed in a later high-temperature test.

In Run HT-78, lightly pretreated Pittsburgh seam coal was hydrogasified at 1300°F with a feed gas of the same molar composition as in Runs HT-76 and HT-77. To develop hydrogasification data at low hydrogen/coal stoichiometric ratios, the test

was conducted at a hydrogen/coal ratio 28% of stoichiometric. Over 125 lb of coal was processed in this test in 7 hours.

The partially hydrogasified residue of Run HT-78 was the feed for Run HT-79. Conducted at 1700°F, this test was designed to simulate the lower, high-temperature zone of a two-stage hydrogasification process. Feed gas was a hydrogen-steam mixture containing 50 mole percent steam, fed through a gas distributor disk positioned half-way up the reactor tube. The disk also supported the bottom of the coal bed. The coal bed height was 3-1/2 feet so that operating results could be compared with similar tests conducted in a 7-foot bed. The run was terminated after 50 minutes when a plug formed in the product gas line upstream of the filter. Solids lodged in the line following an uncontrollable gas surge in the reactor shortly after steam was introduced to the reactor.

Run HT-80, a repeat of HT-79, was conducted at similar conditions, using the same feed. The test was successful, and was terminated after 4-1/2 hours when the coal feed supply was exhausted.

Fabrication of the increased-capacity coal feed hopper was resumed upon the return of our code welder. Welding of the hopper and reactor head assembly are nearly completed. X-rays of the welds and stress relieving of the hopper have been scheduled.

### Coal Pretreatment

Three pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit. The objective of the tests was to study minimum pretreatment conditions and to supply the hydrogasification pilot unit with nonagglomerating char.

Nominal conditions for the three runs are as follows:

Run No.	Solids Rate, lb/hr	Avg Solids Res Time, hr	Feed Gas Rate, SCF/hr	Oxygen Conc, %	Bed Temp, °F
FP-36	55.4	1.07	596	9.7	722
FP-37	43.0	1.26	605	9.6	744
FP-38	58.3	1.18	609	9.8	723

The feed for Runs FP-36 and FP-38 was a -16, +80 mesh Broken Arrow mine bituminous coal from the Ohio No. 6 seam (Middle Kittanning). An air-nitrogen mixture was used as the pretreatment gas. Both tests were operationally successful and were terminated voluntarily. Laboratory agglomeration tests of the residue char from FP-36 showed that it was lightly caked, indicating that pretreatment was not severe enough to ensure a free-flowing feed for the hydrogasification pilot unit. However, since

the char was only lightly caked, minimum pretreatment conditions were approached. FP-38 was run under similar conditions to compare results of the residue char with that of FP-36. Laboratory agglomeration tests showed that the char was also caked. Therefore, the conditions of the two tests were inadequate for producing a free-flowing char.

Test FP-37 was run with Ireland mine bituminous coal from the Pittsburgh seam. Coal feed particle size was -16, +80 mesh. The test was conducted to supply the hydrogasification pilot unit with Ireland mine char for testing in the modified reactor. An air-nitrogen mixture was the pretreatment gas; the oxygen concentration was 9.6%. The run was successful and was terminated when sufficient char for the hydrogasification tests was obtained. Laboratory agglomeration tests showed that the char was free-flowing; this was verified by a successful run in the hydrogasification unit.

The new cyclone for the pretreatment pilot unit has been received and is in the process of being installed in the product gas offtake line.

#### Coal Characterization

The heat-of-reaction calorimeter is being calibrated and undergoing acceptance tests at 1500 psig and 1500°F at the Dynatech Corp. facilities in Cambridge, Mass. The calibration and testing procedure includes drop heater, alumina, and *n*-decane tests. The drop calorimeter is being calibrated with alumina.

The carbon monoxide alarm was installed in the laboratory. The combustible gas detector is presently being installed.

Use of strontium titanate as a reflectance standard for hydrogasification residue samples is being investigated in the petrography program. Large single crystals of this material are obtainable commercially. Petrographic examination of residues from both high- and low-temperature hydrogasification runs was started.

Flowmeters in the apparatus for determination of particle density by the Ergun gas flow method were calibrated. Determination of the particle density of sieve fractions of the feed to free-fall hydrogasification Run No. HF-60 was started.

#### Methanation

The continuous-flow, stirred-tank catalytic reactor was tested to establish the ranges of flow rates and catalyst basket speeds for which "perfect mixing" of the gas phase is realized.

Calibrations were prepared for the various measuring devices. Catalysts are being obtained from several suppliers in various formulations and sizes. The test program has been finalized and methanation tests are now being initiated.

State-of-the-Art Design and Evaluation

The state-of-the-art design and evaluation was completed and sent for final editing and printing.

During September, no inventions were made in the course of this work.

Approved   
Jack Huebner, Associate Director

Signed   
Frank C. Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IG

OCR: Contract No. 14-01-0001-38

	1964					1965					1966												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan					
1964						1st Year					2nd Year												
<b>PHASE I</b>																							
1																							
2																							
3																							
4																							
5																							
6																							
<b>a. Hydrogasification</b>	Establish rate-controlling areas of operation E-13 T-36 DS-\$15,800 ODC-\$3,500					Study effect of degree of pretreatment E-6 T-38 DS-\$7,500 ODC-\$2,500					Study effects of variables to establish kinetics of fixed-bed system E-13 T-36 DS-\$13,800 ODC-\$4,000					Study fluidization and establish rates for fluid-bed operation E-10 T-27 DS-\$12,500 ODC-\$3,000					Study effects on effect for both fixed and fluid-bed operation E-9 T-27 DS-\$11,300 ODC-\$2,000		
<b>b. Coal Pretreatment</b>	Modify coal pretreatment unit E-3 T-11 DS-\$4,250 ODC-\$6,000					Study effects of pretreatment variables on char properties E-4 T-22 DS-\$13,400 ODC-\$4,000										Establish process							
Produce material required for hydrogasification runs																							
<b>c. Methanation</b>	Review state of the art, and design 1000 unit E-7 T-9 DS-\$3,800 ODC-0					Build and shake down 100 unit E-3 T-9 DS-\$4,150 ODC-\$3,300					Lab scale catalyst evaluation E-5 T-12 DS-\$4,800 ODC-\$1,250					Study effects of gas composition E-5 T-10 DS-\$6,150 ODC-\$1,800			Design and construct small pilot unit E-5 T-10 DS-\$8,500 ODC-\$34,500				
<b>d. Coal Characterization</b>	Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasified residue. Determine heats of reduction of coal and chars E-13 T-8 DS-\$6,400 ODC-\$20,500															Establish char and estimate of char							
<b>PHASE II</b>																							
<b>a. Analysis of Experimental Data</b>	Analyze and correlate data from hydrogasification, coal pretreatment, and methanation data, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design E-32 T-0 DS-\$13,800 ODC-0																						
<b>b. Process Concept Development</b>	Develop suitable main units of process based on present data E-5 T-9 DS-\$2,300 ODC-0					Improve and expand model with additional data whenever available and determine areas where additional data are needed. Study process concept as necessary and revise process flowsheets as needed E-23 T-9 DS-\$9,280 ODC-\$1,900																	
<b>c. Reactor Design Studies</b>	Base process																						
<b>d. Economic Evaluation</b>	Cost base review and revision E-7 T-8 DS-\$6,700 ODC-0					Developed flow sheet, energy and material balances E-3 T-8 DS-\$1,400 ODC-0			Process design of various sections E-4 T-0 DS-\$1,800 ODC-0			Cost estimate of equipment, labor and operating expenses E-3 T-0 DS-\$1,400 ODC-0			Reactor E-2 T-8 DS-\$400 ODC-0			Re-look and updating of flowsheet E-6 T-8 DS-\$2,800 ODC-0					
<b>PHASE III</b>																							
<b>a. Preliminary Pilot Plant Design</b>																							

TOTAL		TOTAL COSTS TO OCR (INCLUDES OVER-HEAD AND FEE)																	
	855,400	23,500	23,900	23,900	23,800	22,400	24,100	24,700	24,700	21,700	21,300	21,000	30,300	29,300	27,800	27,600	28,100	28,100	23,300
Pledged																			
Actual	10,000	15,000	23,300	14,500	23,000	21,100	19,800	28,000	23,400	30,200	24,800	22,900	28,800	21,800					
Contingency	10,000	25,000	48,300	62,800	85,800	86,900	26,700	18,800	19,000	23,200	293,700	284,800	282,100	194,000					

Budgetary shown in total man months: E - Engineers  
T - Technicians  
DS - Dollars  
ODC - Overhead and Fee

# HYDROGASIFICATION PROCESS

A.G.A. PB-23a

1966							1967									
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
3rd Year																
<p>Hydrogasification of various coals, lignite, under most suitable conditions</p> <p>E-21-7 T-0 DS-\$2,200 ODC-\$7,300</p>							<p>Perform any support work necessary for phase III</p> <p>Double check data on which pilot plant is being designed</p>									
<p>Analyzes various coals</p> <p>E-22-7 T-0 DS-\$2,400 ODC-\$7,300</p>							<p>Produce material needed for any hydrogasification tests</p>									
<p>Run small pilot unit and develop kinetic equations for design</p> <p>E-10 T-10 DS-\$11,500 ODC-\$5,250</p>							<p>Perform any support work necessary for phase III</p>									
<p>Make corrections to enable for hydrogasification</p> <p>E-14 T-0 DS-\$18,200 ODC-\$7,300</p>							<p>Laboratory and Pilot Plant Phase I-III, SA, C7 II-62</p> <p>Engineers 24 Technicians 105 SABHUS 140,400 Other Direct Costs 11,400</p>									
							<p>Perform analysis of pilot plant and test data in any cases necessary for phase III work</p>									
<p>Advanced reactor design based on concept and hydrogasification results</p> <p>E-6 T-0 DS-\$2,800 ODC-0</p>							<p>Work with subcontractor on design of reactors for hydrogasification and methanol</p> <p>E-4 T-0 DS-\$1,000 ODC-0</p>									
<p>Revision and refinement of capital and operating costs</p> <p>E-6 T-0 DS-\$2,600 ODC-0</p>							<p>Work with subcontractor on capital and operating costs for pilot plant</p> <p>E-6 T-0 DS-\$4,100 ODC-0</p>									
<p>Develop pilot plant facilities and materials</p> <p>E-14 T-0 DS-\$7,700 ODC-0</p> <p>Select architect-engineer subcontractor</p>							<p>With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0051-301.</p> <p>E-30 T-0 DS-\$14,100 ODC-0</p>									
							<p>\$45,500 available for architect-engineer subcontractor and engineering consultants.</p>									
Mar	23,300	23,300	23,300	23,300	21,300	15,000	15,000	15,000	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700

Legend: DS Direct Salaries, S Other Direct Costs, ODC

Reproduced from  
best available copy

JAT. YHR -- 10/65

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS OFFICE OF COAL RESEARCH  
RECEIVED

Progress Report - October 1965

TO

1965 DEC 2 PM 1 10

Office of Coal Research  
Contract No. 14-01-0001-381

DEPT OF THE INTERIOR

Hydrogasification

Four hydrogasification tests (Runs HT-81, HT-82, HT-83, and HT-84) were conducted in the balanced-pressure pilot unit in a continuation of the study of the hydrogasification of lightly pretreated bituminous coals. Partially hydrogasified Ohio No. 6 seam bituminous coal (Broken Arrow mine) from Runs HT-76 and HT-77 was the feed in Run HT-81. Pittsburgh seam bituminous coal (Ireland mine), pretreated in Run FP-37, was the feed in Runs HT-82 and HT-83; that pretreated in Run FP-43 was the feed in Run HT-84.

Run HT-81 simulated the lower, high-temperature reaction zone of a two-stage hydrogasification process. Ohio No. 6 seam coal, already partially hydrogasified at 1500°F, was reacted at 1700°F with a hydrogen-steam feed gas mixture containing 50 mole percent steam. The coal was reacted in a 3-1/2-ft bed, the bottom of which was located at a gas distributor disk half-way up the reactor tube. Results of this test will be compared with those of tests conducted in a 7-ft bed to determine the effect of coal bed depth. Run HT-81 lasted 5-1/2 hours, terminating when the coal feed was spent. About 35% of the carbon in the feed was gasified.

Runs HT-82 and HT-83 were conducted at similar conditions to simulate the upper, low-temperature reaction zone of a two-stage hydrogasification process. Lightly pretreated Pittsburgh seam coal was reacted at 1500°F in a 7-ft bed with a feed gas containing 36 mole percent hydrogen, 30 mole percent methane, and 34 mole percent steam. To obtain additional hydrogasification data at low hydrogen/coal stoichiometric ratios, the tests were conducted at a hydrogen/coal ratio 12% of stoichiometric. Run HT-82 was terminated after 2-1/2 hours and before steady-state operation was reached, when coal would not discharge from the reactor. An internal leak in the bottom connection of the 3/8-inch feed gas tube allowed steam to condense in the relatively cool section above the discharge screw. The condensation wetted the coal and kept it from flowing down to the discharge screw. After the leaking connection was repaired, Run HT-83 was conducted successfully. The test lasted 5-1/2 hours and was shut down voluntarily when the coal feed supply was exhausted. Residue from this run will be used as feed for a later high-temperature test.



Run HT-84 was another low-temperature hydrogasification test with a lightly pretreated Pittsburgh seam coal. The coal was reacted at 1500°F in a 7-ft bed with a feed gas containing 45 mole percent hydrogen, 15 mole percent methane, and 30 mole percent steam. The feed gas hydrogen concentration was higher than in Run HT-83 (36 mole percent), however, the hydrogen/coal ratio was still low at 15% of stoichiometric. The test lasted 5-1/2 hours, including a 3-hour steady-state period. The test was terminated when a gas leak developed at the screw feeder packing gland which could not be repaired under test conditions.

A larger capacity residue receiver, recently fabricated in the IGT shop, was installed in the hydrogasification pilot unit. The receiver has a capacity of 14.7 cubic feet for holding the larger quantities of residues which will be produced when fluid-bed tests with high coal feed rates are initiated. Since the installation required moderate modification of the support framework and the counterbalancing system, the pilot unit was shut down for nearly 2 weeks.

Additional outdoor feed gas storage capacity - 16 high-pressure gas cylinders - has been received. These cylinders are mounted horizontally in four banks adjacent to the pilot plant. Each cylinder is 21 feet long with an internal volume of 14,171 cubic inches.

The recently fabricated 17.5-cubic foot capacity coal feed hopper was X-rayed to determine the soundness of the welds, and then stress relieved. This hopper will be installed when fabrication of the modified reactor top is completed.

### Coal Pretreatment

Four pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit to study minimum pretreatment conditions and to supply the hydrogasification pilot unit with non-agglomerating char.

Nominal conditions for the four runs were as follows:

Run No.	Solids Rate, lb/hr	Avg Solids Res Time, hr	Feed Gas Rate, SCF/hr	Oxygen Conc, %	Bed Temp, °F
FP-39	46.7	1.64	665	9.3	739
FP-40	41.7	1.64	585	9.1	711
FP-41	64.3	0.80	602	9.3	733
FP-42	65.4	0.94	589	9.5	712

The feed for Runs FP-39 and FP-40 was -16, +80 mesh Broken Arrow mine bituminous coal. An air-nitrogen mixture was the pretreatment gas. The tests were conducted to provide the pilot hydrogasification unit with free-flowing Broken Arrow mine char. Both runs were made under conditions that had produced

nonagglomerating char in previous experiments. Run FP-39 was operationally successful and was terminated when the coal feed supply was depleted. Laboratory agglomeration tests showed the char to be free-flowing. During Run FP-40 the desired bed temperature (750°F) could not be maintained due to erratic bed movement and subsequent plugging of the reactor. The average bed temperature during the test was 711°F. Agglomeration tests showed the char to be partially caked.

Run FP-41 was made with -16, +80 mesh Ireland mine bituminous coal as the feed. An air-nitrogen mixture was the pretreatment gas. The objective of the test was to simulate the first stage of a two-stage pretreatment process.

The coal residence time and oxygen/coal feed ratio were one-half that required to produce free-flowing char in previous Ireland mine coal pretreatment tests. Run FP-41 was terminated after 2-1/2 hours when the internal cyclone plugged and the back pressure in the reactor caused the coal in the bed to flow through the cyclone dip leg to the knockout drum. FP-42, run under the same conditions as FP-41, was successful and was terminated when enough char was produced for use as feed in the succeeding second-stage test. Agglomeration tests showed the char to be caked.

The second-stage test will be conducted with FP-42 char as feed, other operating conditions remaining the same. The combined coal residence times and oxygen/coal feed ratios of the two tests will equal that of previously conducted one-stage pretreatment tests. The primary interest in this series of tests is to study the effect of two-stage pretreatment on the volatile content of the resultant char.

#### Coal Characterization

Dynatech Corp. continues to have difficulties with the heat-of-reaction calorimeter. The internal high-temperature heater leads still short to the heater shields. The trouble has been traced to residual organic materials in the insulation which, under high vacuum, enter the vapor phase and crack to form carbon at the heater lead junctions. To correct this situation, Dynatech is preferring the insulation to destroy the organic matter and installing shielded leads. Any further carbon deposition would therefore only create a short from lead shield to heater shield, which are both grounded. We believe this will solve the problem. After reassembly and performance of satisfactory n-decane hydrogenation tests, the unit will be shipped.

Reactor residue samples from hydrogasification of pretreated Ireland mine coal were examined petrographically. Significant increase in the reflectance of coal samples was observed with the degree of gasification, changing from about 1% for pre-

treated coal to 2.5%-5.5% for low-temperature hydrogasification residue, and to 4%-6% for high-temperature hydrogasification residue. Progress of gasification was shown by the partial disappearance of the interior vesicle wall pattern. The exterior walls appeared to have reacted less than the interior; this may be the result of low reactivity of the skin formed during pre-treatment. Considerable variation among particles in degree of gasification was noted.

Particle densities were determined on each of two sieve fractions of the feed and residue from free-fall hydrogasification Run HT-60.

#### Methanation

Pulse tests were continued in an effort to determine the mixing characteristics of the reactor at conditions of synthesis. Several preliminary methanation runs were carried out to determine the range of operation. High conversions to methane were found for the three feed mixtures with no carbon deposition at temperatures from 700° to 800°F and at a reactor pressure of 1000 psig. Girdler G-65 catalyst was used.

#### Engineering Economics

Evaluation of the effect of reduced carbon conversion in the hydrogasification step on the overall process economics is proceeding. Reduced carbon conversion produces an excess of spent hydrogasification char. With the state-of-the-art design as a basis - at 55% carbon conversion - estimates are being made of the cost of pipeline gas production with carbon conversions in the hydrogasifier from 45% to 20%.

During October no inventions were made in the course of this work.

Approved Jack Huebler  
Jack Huebler, Associate Director

Signed Frank C. Schora  
Frank C. Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IG

OCR - Contract No 14-01-0001-38

	1964					1965					1966									
	Aug	1st	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
	1st Year										2nd Year									
<b>PHASE I</b>																				
<b>A. Hydrogasification</b>	Establish rate-controlling areas of operation E-13 T-36 DS-\$25,000 ODC-\$5,500				Study effect of degree of pretreatment E-15 T-18 DS-\$7,500 ODC-\$1,500				Study effects of variables to establish kinetics of reaction system E-13 T-36 DS-\$25,000 ODC-\$5,500				Study fluidation and establish rates for fluid-bed operation E-15 T-18 DS-\$8,000 ODC-\$2,000				Study particle size effect for semi-batch and fluid-bed operation E-15 T-18 DS-\$22,000 ODC-\$2,000			
<b>B. Coal Pretreatment</b>	Modify coal pretreatment unit E-3 T-11 DS-\$4,250 ODC-\$9,000				Study effects of pretreatment variables on coal properties E-24 T-12 DS-\$12,000 ODC-\$4,000										Establish procedure to produce material required for hydrogasification runs					
<b>C. Mechanation</b>	Revise state of the art, and design lab test unit E-7 T-6 DS-\$3,500 ODC-0				Build and show down lab unit E-3 T-8 DS-\$4,300 ODC-\$3,500				Lab scale catalyst evaluation E-3 T-12 DS-\$6,850 ODC-\$2,250				Study effects of gas composition E-15 T-18 DS-\$9,500 ODC-\$2,500							
<b>D. Coal Characterization</b>	Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasification residue. Determine heats of reaction of coal and char. E-13 T-12 DS-\$6,400 ODC-\$2,500																			
<b>PHASE II</b>																				
<b>A. Analysis of Experimental Data</b>	Analyze and correlate data from hydrogasification, coal pretreatment, and mechanism work, and recommend conditions for additional tests. Develop kinetic equations to use in reactor design. E-12 T-12 DS-\$23,500 ODC-0																			
<b>B. Process Concept Development</b>	Develop a main main model of process based on present data E-3 T-2 DS-\$2,300 ODC-0				Improve and expand model when additional data becomes available and determine areas where additional data are needed. Modify process concept as necessary, and develop process flow sheets. Analyze. E-22 T-12 DS-\$9,200 ODC-\$2,500															
<b>C. Reactor Design Studies</b>																				
<b>D. Economic Evaluation</b>	Cost data review and extension E-7 T-0 DS-\$3,200 ODC-0				Develop simple flow sheets E-2 T-0 DS-\$3,900 ODC-0		Detailed flow sheets, energy and material balances E-3 T-0 DS-\$2,400 ODC-0		Process design of various sections E-4 T-0 DS-\$2,600 ODC-0		Cost estimate of equipment, plant and operating expenses E-3 T-0 DS-\$1,400 ODC-0		Reactor preparation E-2 T-0 DS-\$900 ODC-0		Revision and updating of flow sheet E-3 T-0 DS-\$2,600 ODC-0					
<b>PHASE III</b>																				
<b>A. Preliminary Pilot Plant Design</b>																				

	TOTAL COSTS TO OCR (INCLUDES OVER-HEAD AND FEE)																		
	TOTAL	1964	1965	1966	1967	1968	1969	1970	1971	1972	1973	1974	1975	1976	1977	1978	1979	1980	
Planned	\$53,400	23,500	23,500	23,500	23,800	22,400	24,100	24,250	24,700	23,700	23,300	23,800	26,300	29,300	27,800	27,480	28,100	28,100	23,300
Actual	10,000	15,000	23,500	14,500	23,000	21,100	19,800	28,900	23,400	32,700	24,500	22,900	25,900	21,900	26,900				
Complete	10,000	23,000	46,300	62,800	85,800	106,900	126,700	155,600	179,000	205,200	233,700	256,600	282,100	304,000	330,900				

Management Sciences Division, General Motors Corp., Warren, Michigan 48090

Contract No. 14-01-0001-38

# HYDROGASIFICATION PROCESS

S.G.A. PB-23a

1966							1967										
Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Year																	
3rd Year																	
Study hydrogasification of various coals, mainly under most suitable conditions. E - 21½ T - 53 DS - \$27,000 ODC - \$7,000									Perform any support work necessary for phase III. Double check data on which pilot plant is being designed.								
Test properties of various coals. E - 3½ T - 27½ DS - \$12,000 ODC - \$4,250									Produce material needed for any hydrogasification runs.								
Build small pilot unit and develop kinetic equations for design. E - 10 T - 15 DS - \$12,500 ODC - \$5,250									Perform any support work necessary for phase III.								
Develop conditions to enable at least one hydrogasification. E - 14 T - 21 DS - \$13,700 ODC - \$300									Laboratory and Pilot Plant Phase I-a8, b4, c7 Engineers 24 Technicians 105 Salaries \$40,400 Other Direct Costs 21,400								
Perform analysis of past data and new data in any areas necessary for phase III work.																	
Preliminary reactor design based on mass balance and hydrogasification results. E - 6 T - 0 DS - \$2,400 ODC - 0									Work with subcontractor on design of reactors for hydrogasification and methanation. E - 4 T - 0 DS - \$1,800 ODC - 0								
Revision and refinement of capital and operating costs. E - 0 T - 0 DS - \$2,800 ODC - 0									Work with subcontractor on capital and operating costs for pilot plant. E - 0 T - 0 DS - \$4,100 ODC - 0								
Develop pilot plant flowsheet with heat and material balances. E - 10 T - 0 DS - \$7,700 ODC - 0 Select architect-engineer-subcontractor									With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-38L.* E - 34 T - 0 DS - \$16,300 ODC - 0 * \$85,500 available for architect-engineer-subcontractor and engineering consultants.								
23,300	23,300	23,300	23,300	23,300	23,300	15,800	15,800	15,800	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700

DS - Direct Salaries, \$  
 ODC - Other Direct Costs, \$

IGT. YMPR -- 11/65

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS

OFFICE OF COAL RESEARCH  
RECEIVED

Progress Report - November 1965

to

1965 DEC 27 PM 3 27

Office of Coal Research

Contract No. 14-01-0001-381

DEPT OF THE INTERIOR

Hydrogasification

Three hydrogasification tests (Runs HT-85, HT-86, and HT-87) were conducted in the balanced-pressure pilot unit in a continuation of the study of the hydrogasification of lightly pretreated bituminous coals. Lightly pretreated Pittsburgh seam bituminous coal from the Ireland mine was the feed in Run HT-85; partially hydrogasified Pittsburgh seam bituminous coal from Runs HT-82 and HT-83 was the feed in Run HT-86; and residue from Runs HT-84 and HT-85 was the feed in Run HT-87.

Run HT-85 was a low-temperature test in which pretreated Pittsburgh seam coal was reacted in a 7-foot coal bed at 1300°F with a feed gas containing 45 mole percent hydrogen, 25 mole percent methane, and 30 mole percent nitrogen. Steam, normally used in hydrogasification tests, was not used. This test was performed to determine if steam has any effect on hydrogasification results when present as a diluent in the low-temperature runs. Although there is only very little, or no net reaction of steam with carbon at low temperatures, the role of steam may not be that of a completely inert gas, since it is also a product of the reaction of feed hydrogen and the oxygen in the coal. After 6-1/4 hours of trouble-free operation, the test was terminated when the coal feed supply was used up. The partially hydrogasified residue from this test was used as a feed in a later high-temperature test.

Partially hydrogasified Pittsburgh seam coal (residue of Runs HT-82 and HT-83) was used in Run HT-86 at a nominal bed temperature of 1700°F with a mixture of hydrogen and steam. The steam concentration in the feed gas was 35 mole percent, and the hydrogen/coal ratio was 28% of stoichiometric. This high-temperature test was conducted in a 3-1/2-foot coal bed and lasted 4-1/3 hours. The test was terminated when the coal feed was consumed.

Run HT-87 was also a high-temperature hydrogasification test with partially hydrogasified Pittsburgh seam bituminous coal as the feed. Residue from hydrogasification Runs HT-84 and HT-85 was made to react at 1700°F in a 3-1/2-foot bed with a mixture of hydrogen and steam. The steam concentration in the feed gas was 30 mole percent, and the hydrogen/coal ratio was about 28% of stoichiometric. The test was successful, and was terminated after 7 hours of operation.

After the completion of Run HT-87, further testing in the pilot unit was delayed until necessary equipment modifications for fluid-bed operation could be completed. These modifications allow hydrogasification operation at gas throughputs three to four times the previous rates used, with proportional increases in coal feed rates.

The present coal feed hopper was removed from the pilot unit and the recently fabricated 17.5-cubic-foot-capacity pressure vessel installed. This installation required modification of the supporting framework and servicing deckwork. Coal will be fed from this pressurized hopper to the reactor by a machined 1-7/8-inch-diameter feed screw, which replaces the original 7/8-inch-diameter screw.

A high-capacity Hills-McCanna water feed pump was installed. This pump will feed water at operating pressure to the steam generator. Piping of water lines to and from the pump is nearing completion.

U-bend return heat-exchange tubes were fabricated to handle the increased steam generating and hydrogen preheat loads associated with the higher feed gas rates expected in fluid-bed operation. The heat exchange tubes were installed in a gas-fired furnace. Piping of the tubes to the unit is nearly completed.

A large-capacity Rockwell gas meter was installed. It has a capacity up to 3000 CF/hr, and will meter product gases leaving the hydrogasification unit.

Manifolding and piping of the recently installed battery of 16 high-pressure gas storage cylinders was completed. This involved welding of short line sections and fittings. Hydrogen and hydrogen-methane feed gas mixtures will be stored in these cylinders at pressures up to 3500 psig.

### Coal Pretreatment

Three pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit. The objective of the tests was to study minimum pretreatment conditions and to supply the pilot hydrogasification unit with nonagglomerating char.

Nominal conditions for the three runs are as follows:

Run No.	Solids Rate, lb/hr	Avg Solids Res Time, hr	Feed Gas Rate, SCF/hr	Oxygen Conc, %	Bed Temp, °F
FP-43	36.5	1.56	608	9.6	742
FP-44	48.7	1.13	600	9.6	733
FP-45	49.6	1.30	611	9.1	728

Run FP-43 was conducted using partially pretreated char from Run FP-42 as the feed material. Run conditions were set so that the combined oxygen/coal feed ratios and residence times of tests FP-42 and FP-43 would approximate those of previously conducted one-stage pretreatment tests. The run was operationally successful and was terminated when the feed supply was depleted.

The purpose of this series of tests was to observe the effect of two-stage pretreatment (as discussed in the October 1965 Report) on the volatile content of the resultant char. Production of a high-volatile content (approx 27%-28%) nonagglomerating char was of particular interest. Laboratory agglomeration tests showed the char to be free-flowing but the volatile content (24.0%) was similar to that of previously conducted one-stage tests.

Runs FP-44 and FP-45 were conducted primarily to supply the pilot hydrogasification unit with suitable feed. A -16, +80 mesh Ireland mine coal was used as feed with an air-nitrogen mixture as the pretreatment gas.

Both tests were operationally successful. Agglomeration test results of the FP-44 char showed some of the smaller particles to be lightly caked, whereas all the char from FP-45 was lightly caked. The reason for this was the decrease in residence time in the conditions of the two tests. Although the runs were primarily conducted to produce a free-flowing char for hydrogasification tests, we were still attempting to lower the minimum requirements for pretreatment. The two chars will be stored for possible use in the fluidized-bed hydrogasification test series.

A Schutte-Koerting venturi gas scrubber has been installed in the product gas line for further cleaning of the product gas to prevent the carry-over of mist to the gas meter.

#### Coal Characterization

Testing of the heat-of-reaction calorimeter is continuing at Dynatech Corp. Leaks were found in a welded portion of the calorimeter bomb. The calorimeter was disassembled, re-welded, and examined by X-ray. The heater leads on top of the calorimeter shield again burned out. Arcing from the leads to the shield was suspected. This arcing apparently occurs because of off-gassing from the insulation within the heater shield during chamber evacuation. Under the low pressures in this system, the gases ionize, which melts the heater leads. The heating elements are being modified to eliminate this problem.

Particle density was determined on additional sieve fractions for the feed and residue from free-fall hydrogasification Run HT-60. True density by helium displacement was also determined on these samples and on the two sieve fractions whose



particle densities were determined last month. Porosity calculated from these measurements ranged from 56% to 59% on the feed and 67% to 73% on the residue.

A gem-quality diamond was obtained for use as a reflectance standard in the high reflectance range. A strontium titanate single-crystal boule has been ordered for the same purpose.

Arrangements have been made for an electron microprobe examination on a cross-sectioned sample of residue from hydrogasification. This should provide information on the inherent ash of individual residue particles.

Means for improving our photomicrographic equipment is being investigated.

### Methanation

Additional mixing tests were conducted to assure that complete mixing is being achieved. These mixing tests were carried out by the step input technique at various reactor shaft rotation speeds and different feed rates. The results indicate complete mixing.

Kinetic studies were performed with three different feed gases. Table 1 shows the conditions of these studies at flow rates from 5 cu ft/hr to 30 cu ft/hr.

Table 1.-METHANATION STUDIES WITH GIRDLER G-65 CATALYST

<u>Feed Gas Compositions, %</u>					<u>Pressure, psig</u>	<u>Temp, °F</u>	<u>No. of Steady-State Tests</u>
<u>CO</u>	<u>H<sub>2</sub></u>	<u>CO<sub>2</sub></u>	<u>CH<sub>4</sub></u>	<u>Total</u>			
7.2	26.9	2.45	63.45	100.00	1000	700	3
9.98	34.48	2.1	53.44	100.00	1000	700	5
2.6	15.25	1.95	82.20	100.00	1000	700	8
2.6	15.25	1.95	82.20	100.00	1000	800	3

Data obtained from these tests are being analyzed.

### Engineering Economics

Evaluation of the effect of the degree of carbon conversion in the hydrogasifier on the economics of pipeline gas production is continuing. The state-of-the-art design was based on a carbon conversion of 53%. Using this design as a basis, six cases are being evaluated in the range of 20% to 45% carbon conversion.

To date, process stream quantities and compositions have been determined for all cases. Equipment for coal grinding and pretreatment, with the exception of conveyors, has been sized and costs estimated. Purification vessels and methanation reactors have been estimated; costs for oxygen and hydrogen production have been determined; and most of the power and steam requirements have been calculated.

During the month, no inventions were made in the performance of this work.

Approved Jack Huebler  
Jack Huebler, Associate Director

Signed Frank C. Schora  
Frank C. Schora, Manager



**BLANK PAGE**

# T HYDROGASIFICATION PROCESS

1 A.G.A. PB-23a

1966							1967										
Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
7										8							
Study hydrogasification of various coals, hence, under most suitable conditions E-214 T-63 DS-\$12,300 ODC-\$7,300										Perform any support work necessary for phase III Double check data on which pilot plant is being designed							
3										4							
Analyze properties of various coals E-54 T-274 DS-\$12,000 ODC-\$8,500										Produce material needed for any hydrogasification work							
6										7							
Run small pilot unit and develop kinetic equations for design E-10 T-19 DS-\$11,500 ODC-\$5,250										Perform any support work necessary for phase III							
2										7							
Set design conditions to enable start of coal for hydrogasification E-14 T-11 DS-\$10,200 ODC-\$500										Perform any support work necessary for phase III							
										<p style="text-align: center;">Laboratory and Pilot Plant Phase I-48, 66, 67 II-42      Engineers 24      Salaries \$40,400 Technicians 185      Other Direct Costs 11,400</p>							
										2							
										Perform analysis of pilot data and new data in any areas necessary for phase III work							
										7							
1										2							
Develop preliminary reactor design based on process concept and hydrogasification results E-6 T-0 DS-\$2,800 ODC-0										Work with subcontractor on design of reactors for hydrogasification and methanation E-4 T-0 DS-\$1,800 ODC-0							
3										4							
Revise and refinement of capital and operating costs E-6 T-0 DS-\$2,800 ODC-0										Work with subcontractor on capital and operating costs for pilot plant E-9 T-0 DS-\$4,100 ODC-0							
										1				2			
										Develop pilot plant flowsheet with heat and material balances E-14 T-0 DS-\$7,700 ODC-0				With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-0001-301* E-34 T-0 DS-\$10,300 ODC-0			
										<p style="text-align: center;">Select architect-engineer subcontractor</p> <p style="text-align: center;">* \$85,500 available for architect-engineer subcontractor and engineering consultants.</p>							
23,300	23,300	22,300	21,300	21,300	23,300	15,800	15,800	15,800	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700	23,700

Half of total costs. DS - Direct Salaries, \$  
ODC - Other Direct Costs, \$

Reproduced from  
best available copy

IGT - YMPR - 1465

DEVELOPMENT OF IGT HYDROGASIFICATION PROCESS OFFICE OF COAL RESEARCH  
Progress Report - December 1965

Office of Coal Research  
Contract No. 14-01-0001-361

1966 JUN 27 PM 4 10

DEPT OF THE INTERIOR

Hydrogasification

The first fluid-bed hydrogasification test (Run HT-00) was conducted in the balanced-pressure pilot unit following completion of necessary equipment modifications for fluid-bed operation. Lightly pretreated Pittsburgh seam bituminous coal from the Ireland mine was reacted in a 3-1/2-foot fluid bed at 1200°F with a feed gas containing 45 mole percent hydrogen, 25 mole percent methane, and 30 mole percent steam. In this low-temperature run, the coal feed rate was 65 lb/hr, and the hydrogen/coal ratio was 25% of the stoichiometric ratio. The test was terminated after less than 1 hour, and before steady-state operation was reached, when difficulties were encountered in discharging coal from the reactor. Compaction of the reacted coal at the annulus between the feed gas distributing disk and the reactor wall was the apparent cause of this difficulty. To remedy this situation, the feed gas distributing disk will be reduced from 3-1/2 to 3 inches in diameter, which will increase the cross-section of the annulus. Although the run was too short to yield any operational data, it did serve to check the operability of the new equipment components.

Before conducting Run HT-00, the necessary equipment modifications for fluid-bed operation were made. These consist of a 1-7/8-inch-diameter coal feed screw, feed screw housing, variable-speed drive, a reactor head assembly with an internal cyclone, gas-sampling probes, internal coal-bed thermocouples, and peripheral equipment to handle the higher gas flows.

The modified installation underwent shakedown tests, including:

- Operation and calibration of the coal feed screw at coal rates up to 100 lb/hr.
- Operation of the water feed pump and steam generator at rates up to 30 lb/hr.
- Calibration of the feed-gas orifice meter at 1200 SCF/hr against a new gas meter.
- Nitrogen flow test through the pilot unit at 5000 SCF/hr to test capacity of the feed and product gas lines and the capability of the unit back-pressure regulator to function at high gas rates.

- Nitrogen-steam flow test through the pilot unit to check capacity of the gas distributing disk and off-gas condenser at hydro gasification flow rates of 1140 SCF/hr and 27 lb/hr steam.

### Coal Pretreatment

Four pretreatment tests were conducted in the fluidized-bed pretreatment pilot unit to find minimum pretreatment conditions and to supply the pilot hydrogasification unit with non-agglomerating char.

Nominal conditions for the four tests are as follows:

Run No.	Solids Rate, lb/hr	Avg Solids Res Time, hr	Feed Gas Rate, SCF/hr	Oxygen Concn., %	Bed Temp, °F
FP-46	48.7	1.10	506	2.7	743
FP-47	48.0	1.51	376	2.0	741
FP-48	50.7	1.35	610	2.0	730
FP-49	51.0	1.27	602	2.8	750

A -1/4, #10 mesh Ireland mine bituminous coal was used as feed in Run FP-46, with an air-nitrogen mixture as the pretreatment gas. The test was conducted to provide the pilot hydrogasifier with nonagglomerating feed. The run was operationally successful, and laboratory agglomeration test results showed the char to be free-flowing.

Ireland mine bituminous coal of -1/4 in. was the feed material for Run FP-47, and an air-nitrogen mixture was the pretreatment gas. The test was conducted to investigate the agglomerability of larger sized coal particles in the pretreatment pilot unit. The test was successful and laboratory agglomeration tests showed the char to be lightly coked.

A West Virginia bituminous coal from the No. 5 Block seam was used as the feed for Runs FP-48 and FP-49. The coal is the kind of seven coals selected for study under the current project. A proximate analysis of the coal is:

Moisture, %	Vol. %	Fixed Carbon, %	Vol. %	Heat Value, Btu/lb
11.7	24.7	71.1	5.5	13,000

An air-nitrogen mixture was used as the pretreatment gas for both runs while the coal feed particle size was -1/4, #10 mesh. Both tests were conducted under similar conditions except for the oxygen concentration of the pretreatment gas. Run FP-48 was made with 2.0% oxygen concentration; FP-49 was tested with 2.8% oxygen. Laboratory agglomeration tests showed both chars to be partially coked, indicating that minimum pretreatment conditions were not attained. Further tests will be

conducted to define minimum pretreatment conditions for the West Virginia coal.

#### Coal Characterization

Dynatech Corp. continued testing of the heat-of-reaction calorimeter. During a 4-day test, all heaters functioned properly at 1500°F. The insulation was repacked to reduce heat leaks. However, the O-ring failed at 1500°F and 1500 psia, due presumably to lack of sufficient vent holes. The calorimeter was reassembled with new O-rings and calibration has begun.

Calibration of the drop calorimeter was completed. The results are satisfactory.

#### Coal Petrography

Preparation of samples for a systematic examination of the coal at different stages of the hydrogasification process was started. Feed and product from pretreatment Run FP-31 and feed and residue from high-temperature hydrogasification Run HT-72 have been chosen to constitute such a series for Ireland mine coal. Mounting and polishing of selected sieve fractions of these samples has been started. Helium density and porosity will also be determined on some of these sieve fractions.

Improved sample polishing and photographic techniques were developed. Polishing of pretreated coal and hydrogasification residues is difficult because of the voids in these particles. A much better polish has been obtained by reimpregnating the mounted sample surface after rough grinding with epoxy resin under vacuum. Photomicrographic technique was reviewed with a consultant to obtain better acutance, or sharpness, and better exhibition of slight differences in sample reflectance. The latter will allow illustration of the remnants of pretreatment skin found in hydrogasification residues.

A sample of residue from a free-fall hydrogasification run (HT-59), in which raw (not pretreated) coal had been fed, was prepared for petrographic examination. Observations on this sample will be reported next month, particularly on absence of the effect of the pretreatment skin on reactivity.

A prism has been cut from a strontium titanate single-crystal boule for use as a high-reflectance standard. Polishing of the surfaces is not yet completed.

#### Methanation

Methanation studies continued with Girdler G-65 and Harshaw Ni-O1C4T nickel catalysts. For comparable space velocities the Harshaw catalyst gave conversions equal to those



Reproduced from  
best available copy

obtained with the Girdler catalyst operating at approximately a 100°F higher temperature. The lower limit of activity for Ni-010<sup>4</sup>T is about 450°F, compared to 600°F for G-65. The activity of the Ni-010<sup>4</sup>T was more steady during its time on-stream than was the G-65 catalyst.

Catalyst screening tests are continuing and will include studies of a nickel catalyst from Catalyst & Chemicals, Inc., and a 0.5% ruthenium on alumina catalyst from Engelhard Industries, Inc.

#### Engineering Economics

Evaluation of the effect of the degree of carbon conversion in the hydrogasifier on the economics of pipeline gas production is largely completed. Results will be presented in a memorandum to A.G.A.-OCR.

Approved *Jack Huebner*  
Jack Huebner, Associate Director

Signed *Frank Schora*  
Frank Schora, Manager

# PROGRAM FOR DEVELOPMENT OF IGT

OCR: Contract No 14 01 0001 381 A


PHASE	1964												1965														
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb								
PHASE I	1. Hydrogasification																										
	Establish rates, operating areas of operation E-13 T-36 DS-\$15,800 ODC-\$5,500				Study effect of degree of pretreatment E-15 T-38 DS-\$17,500 ODC-\$2,500				Study effects of variables to establish a matrix of feedstock system E-16 T-39 DS-\$17,500 ODC-\$4,500				Study fluidization and establish rates for fluid-bed operation E-20 T-27 DS-\$22,500 ODC-\$7,000				Study fluid-bed operation and fluid-bed operation E-21 T-28 DS-\$21,000 ODC-\$2,000				Study hydrogasification effect for both fluid and fluid-bed operation E-22 T-29 DS-\$21,000 ODC-\$2,000						
PHASE II	2. Coal Pretreatment																										
	Modify coal pretreatment unit E-11 T-11 DS-\$4,200 ODC-\$6,000				Study effects of pretreatment variables on coal properties E-12 T-12 DS-\$10,400 ODC-\$4,000												Establish production procedure E-14 T-14 DS-\$12,000 ODC-\$4,000										
PHASE III	3. Synthesis																										
	Review state of the art, and design lab scale unit E-17 T-17 DS-\$3,800 ODC-\$0				Build and stream up lab unit E-18 T-18 DS-\$4,100 ODC-\$2,500				Lab scale catalyst production E-19 T-19 DS-\$6,800 ODC-\$7,250				Study effects of gas composition E-23 T-23 DS-\$6,200 ODC-\$1,000				Design and construct small scale unit E-24 T-24 DS-\$8,500 ODC-\$28,500										
PHASE IV	4. Cost Characterization																										
	Develop techniques and study petrographic characteristics of coal, char, and spent hydrogasification catalyst. Determine heats of reaction of coal and chars E-25 T-25 DS-\$6,900 ODC-\$20,500												Establish costs and develop cost estimation of each of cost for coal E-26 T-26 DS-\$18,000 ODC-\$600														
PHASE V	5. Analysis of Experimental Data																										
	Analyze and complete data from hydrogasification, coal pretreatment, and reformation work, and treatment conditions for additional fluids. Develop kinetic equations to use in reactor design E-32 T-32 DS-\$23,800 ODC-\$0																										
PHASE VI	6. Process Concept Development																										
	Develop single run model of process based on present data E-33 T-33 DS-\$2,300 ODC-\$0				Improve and expand model from additional data, develop analysis and determine areas where additional data are needed. Modify process concept as necessary and expand process flow sheets as needed E-34 T-34 DS-\$9,200 ODC-\$1,500																						
PHASE VII	7. Reactor Design Studies																										
	Based preliminary process concept data																										
PHASE VIII	8. Economic Evaluation																										
	Cost data review and extension E-37 T-37 DS-\$3,200 ODC-\$0		Overall energy flow sheet, energy and material balances E-38 T-38 DS-\$1,400 ODC-\$0		Process design of various sections E-39 T-39 DS-\$1,500 ODC-\$0		Cost estimate of equipment, labor and operating expenses E-40 T-40 DS-\$1,400 ODC-\$0		Reactor and location of flow sheet E-41 T-41 DS-\$2,100 ODC-\$0																		
PHASE IX	9. Preliminary Pilot Plant Design																										

	TOTAL												TOTAL COSTS TO OCR (INCLUDES OVERHEAD AND FEE)											
	Planned	85,400	21,500	21,500	21,500	21,800	22,400	24,100	24,300	24,700	23,700	23,200	23,800	30,300	29,300	27,800	27,400	26,100	28,100	23,300	23,200			
Actual		10,000	15,000	23,300	14,500	23,000	21,100	19,800	28,900	23,400	32,200	24,500	22,900	28,500	21,900	28,000	27,000	22,300						
Cumulative		10,000	25,000	48,300	62,800	85,800	106,900	126,700	155,600	179,000	209,200	233,700	258,600	282,100	304,000	330,000	358,700	381,000						

Randomly shown in total cost items: E - Engineers, T - Technicians. Costs shown are costs to OCR or one-half of total cost.

# † HYDROGASIFICATION PROCESS

AGA PB 23a



Study hydrogasification of various coals, i.e., under most suitable conditions  
 E-217  
 T-87  
 DS-\$27,200  
 ODC-\$7,200

Perform any support work necessary for phase III  
 Double check data on which pilot plant is being designed

Make proposals of various coals  
 E-54  
 T-374  
 DS-\$12,600  
 ODC-\$1,500

Produce material needed for any hydrogasification runs

Run small pilot unit and develop kinetic equations for design  
 E-10  
 T-18  
 DS-\$11,500  
 ODC-\$5,250

Perform any support work necessary for phase III

Add detailed correlations to kinetic data of coals for hydrogasification  
 E-14  
 T-11  
 DS-\$22,100  
 ODC-\$300

Laboratory and Pilot Plant Phase I-III, IV, V	II-42	Engineers	24	Salaries	\$40,800
		Technicians	125	Other Direct Costs	11,400

Perform analysis of past data and new data in any areas necessary for phase III work

Make preliminary reactor design based on process concept and hydrogasification results  
 E-6  
 T-3  
 DS-\$2,800  
 ODC-0

Work with subcontractor on design of reactors for hydrogasification and methanation  
 E-4  
 T-2  
 DS-\$2,800  
 ODC-0

Revision and refinement of capital and operating costs  
 E-6  
 T-3  
 DS-\$2,800  
 ODC-0

Work with subcontractor on capital and operating costs for pilot plant  
 E-9  
 T-0  
 DS-\$4,200  
 ODC-0

Develop pilot plant flow sheet with heat and material balances E-14 T-0 DS-\$7,700 ODC-0 Select architect-engineer subcontractor	With assistance of subcontractor work on phase III as outlined in Contract No. 14-01-8001-301. E-34 T-2 DS-\$18,500 ODC-0
---	---

\* \$85,500 available for architect-engineer subcontractor and engineering consultants.

† If of total costs, DS - Direct Salaries, \$ ODC - Other Direct Costs, \$

## **SATISFACTION GUARANTEED**

**NTIS strives to provide quality products, reliable service, and fast delivery. Please contact us for a replacement within 30 days if the item you receive is defective or if we have made an error in filling your order.**

▲ **E-mail: [info@ntis.gov](mailto:info@ntis.gov)**  
▲ **Phone: 1-888-584-8332 or (703)605-6050**

# **Reproduced by NTIS**

National Technical Information Service  
Springfield, VA 22161

***This report was printed specifically for your order from nearly 3 million titles available in our collection.***

For economy and efficiency, NTIS does not maintain stock of its vast collection of technical reports. Rather, most documents are custom reproduced for each order. Documents that are not in electronic format are reproduced from master archival copies and are the best possible reproductions available.

Occasionally, older master materials may reproduce portions of documents that are not fully legible. If you have questions concerning this document or any order you have placed with NTIS, please call our Customer Service Department at (703) 605-6050.

## **About NTIS**

NTIS collects scientific, technical, engineering, and related business information – then organizes, maintains, and disseminates that information in a variety of formats – including electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.

The NTIS collection of nearly 3 million titles includes reports describing research conducted or sponsored by federal agencies and their contractors; statistical and business information; U.S. military publications; multimedia training products; computer software and electronic databases developed by federal agencies; and technical reports prepared by research organizations worldwide.

For more information about NTIS, visit our Web site at <http://www.ntis.gov>.

# **NTIS**

**Ensuring Permanent, Easy Access to  
U.S. Government Information Assets**



U.S. DEPARTMENT OF COMMERCE  
Technology Administration  
National Technical Information Service  
Springfield, VA 22161 (703) 605-6000

---