



FE25884


NTIS

One Source. One Search. One Solution.

**STUDY OF EBULLATED BED FLUID DYNAMICS FOR
H-COAL. MONTHLY PROGRESS REPORT NO. 4,
DECEMBER 1-DECEMBER 31, 1977**

AMOCO RESEARCH CENTER, NAPERVILLE, IL.
RESEARCH AND DEVELOPMENT DEPT

JAN 1978



U.S. Department of Commerce
National Technical Information Service


One Source. One Search. One Solution.

NTIS



Providing Permanent, Easy Access to U.S. Government Information

National Technical Information Service is the nation's largest repository and disseminator of government-initiated scientific, technical, engineering, and related business information. The NTIS collection includes almost 3,000,000 information products in a variety of formats: electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.



Search the NTIS Database from 1990 forward

NTIS has upgraded its bibliographic database system and has made all entries since 1990 searchable on www.ntis.gov. You now have access to information on more than 600,000 government research information products from this web site.

Link to Full Text Documents at Government Web Sites

Because many Government agencies have their most recent reports available on their own web site, we have added links directly to these reports. When available, you will see a link on the right side of the bibliographic screen.

Download Publications (1997 - Present)

NTIS can now provide the full text of reports as downloadable PDF files. This means that when an agency stops maintaining a report on the web, NTIS will offer a downloadable version. There is a nominal fee for each download for most publications.

For more information visit our website:

www.ntis.gov



U.S. DEPARTMENT OF COMMERCE
Technology Administration
National Technical Information Service
Springfield, VA 22161

FE-2588-4

MASTER

STUDY OF EBULLATED BED FLUID DYNAMICS FOR H-COAL

MONTHLY PROGRESS REPORT NO. 4
DECEMBER 1-DECEMBER 31, 1977

BY

I. A. VASALOS, E. M. BILD, T. D. EVANS, D. F. TATTERSON,
A. P. VANDER KLAY, AND C. C. WALLIN

DATE PUBLISHED: JANUARY, 1978

CONTRACT EF-77-C-01-2588

NOTICE

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, nor any of their contractors, subcontractors, or their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

Research and Development Department

Amoco Oil Company
P. O. Box 400
Naperville, Illinois
60540

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

STUDY OF EBULLATED BED FLUID DYNAMICS FOR H-COAL

MONTHLY PROGRESS REPORT NO. 4
DECEMBER 1-DECEMBER 31, 1977

BY

I. A. VASALOS, E. M. BILD, T. D. EVANS, D. F. TATTERSON,
A. P. VANDER KLAY, AND C. C. WALLIN

AMOCO RESEARCH CENTER
NAPERVILLE, ILLINOIS 60540

PREPARED FOR THE UNITED STATES
DEPARTMENT OF ENERGY
UNDER CONTRACT EF-77-C-01-2588

"THIS REPORT WAS PREPARED AS AN ACCOUNT OF WORK SPONSORED BY THE UNITED STATES GOVERNMENT. NEITHER THE UNITED STATES NOR THE UNITED STATES ERDA, NOR ANY OF THEIR EMPLOYEES, NOR ANY OF THEIR CONTRACTORS, SUBCONTRACTORS, OR THEIR EMPLOYEES, MAKES ANY WARRANTY, EXPRESS OR IMPLIED, OR ASSUMES ANY LEGAL LIABILITY OR RESPONSIBILITY FOR THE ACCURACY, COMPLETENESS, OR USEFULNESS OF ANY INFORMATION, APPARATUS, PRODUCT OR PROCESS DISCLOSED, OR REPRESENTS THAT ITS USE WOULD NOT INFRINGE PRIVATELY OWNED RIGHTS."

DATE PUBLISHED: JANUARY, 1978

TABLE OF CONTENTS

	<u>Page</u>
FOREWORD	4
SUMMARY	5
Review of Prior Work	5
Unit Construction	5
REVIEW OF PRIOR WORK	5
CONSTRUCTION OF COLD FLOW UNIT AND DATA COLLECTION	6
Systems Design	6
Mechanical Design	7
Field Construction	7
Future Plans	7
TABLE I: EQUIPMENT PROCUREMENT SCHEDULE	8-10
TABLE II: H-COAL HYDRODYNAMICS PILOT PLANT AU-77H MANPOWER DISTRIBUTION AND SCHEDULING	11
FIGURE 1: REACTOR INLET DISTRIBUTOR SECTION	12
FIGURE 2: REACTOR SPOOL PIECE AND DIFFERENTIAL PRESSURE TAP DETAILS	13
FIGURE 3: REACTOR SAMPLE VALVE	14

FOREWORD

The H-coal process, developed by Hydrocarbon Research, Incorporated (HRI), involves the direct catalytic hydroliquefaction of coal to low-sulfur boiler fuel or synthetic crude oil. The 200-600 ton-per-day H-Coal pilot plant is being constructed next to the Ashland Oil, Incorporated refinery at Catlettsburg, Kentucky under ERDA contract to Ashland Synthetic Fuels, Incorporated. The H-coal ebullated bed reactor contains at least four discrete components: gas, liquid, catalyst, and unconverted coal and ash. Because of the complexity created by these four components, it is desirable to understand the fluid dynamics of the system. The objective of this program is to establish the dependence of the ebullated bed fluid dynamics on process parameters. This will permit improved control of the ebullated bed reactor.

The work to be performed is divided into three parts: review of prior work, cold flow model construction and operations, and mathematical modelling. The objective of this monthly progress report is to outline progress in the first three parts during the fourth month of the project.

SUMMARY

Review of Prior Work

The literature search was completed by the end of the month. Summary and conclusions are reported in this monthly progress report. A final report will be issued by March 1, 1978.

Unit Construction

Major emphasis was placed on ordering most of the equipment. Some effort was also devoted to testing critical instruments. Shop construction of reactor pieces is proceeding well. Construction of the support structure started on 12/15. Completion is expected by 1/15/78. During the next month emphasis will be placed on advancing the systems design, completing construction of the reactor pieces, and continuing evaluation of instruments as they arrive.

REVIEW OF PRIOR WORK

Work on this part of the project was completed by the end of the month. A report is under preparation. It is the objective of the next month to prepare a final draft which will be issued by March 1, 1978. Because this report will be issued soon, only the summary and conclusions of the literature search are reported below.

Summary and Conclusions

The area of gas-liquid-solid fluidization has been one of increasing research in recent years. Much of this research has been stimulated by industrial applications of ebullating bed reactors, such as the H-oil, H-coal, and Hy-C processes.

Many important contributions to a greater understanding of three-phase fluidization have been made. A large volume of data on bed expansion over a wide range of flow conditions has been generated. Other experiments have aimed at elucidating the interaction between the gas, liquid, and solid phases in the bed. Particle size effects on bubble coalescence and bubble breakup have been observed. Attempts to quantify the effects of bed expansion on the effective viscosity of the bed have been made. The existence of two possible gas-liquid flow regimes in the bed and the importance of particle size and concentration on these flow regimes has been recognized. Two mechanisms have been suggested to explain bed contraction upon the addition of gas. The expansion data plus the information on various phase interactions have been the basis for several significant models which provide formats for correlating three-phase data. The importance of the corresponding liquid-solid and gas-liquid systems has been recognized by some of these models. Validation and modification of these models provide the best basis for future design and control of ebullating bed reactors.

However, many of the studies have their limitations. Many of the experiments were carried out in small-scale equipment. Thus, wall effects may have dominated the flow situation to the point where only the slug flow regime could exist. Much of the data is also limited to fluidization of spherical particles by air and water. Often investigation measured only the solids holdup. In analyzing their data, many investigators did not recognize the importance of the corresponding two-phase systems of gas-liquid and liquid-solid.

This review has suggested several means of further research of value to the H-coal project. Experimentally, more simultaneous measurements of the individual phase holdups, bubble size, and bubble velocity need to be taken. These experiments should be carried out in large-diameter equipment for various liquids and gas covering a wide range of physical properties. The effect of particle shape on bed behavior needs to be determined in both liquid-solid and gas-liquid-solid systems. All of these experiments need to be repeated using slurries to fluidize the bed, rather than liquids.

These data should be used to test and modify existing models and extend their application to slurry systems. Specific problems in the area of model development which should be explored are as follows. Better methods of predicting bubble sizes in fluidized beds are needed. This will allow better prediction of the gas-liquid flow regime in the bed. Better confirmation of the models describing the gas-liquid flow regime in the bed is needed. The correlations for wake size in three-phase systems should be extended to include fluid and particle properties. Finally, the bed contraction criteria proposed separately by Darton and Harrison and by Epstein should be tested.

CONSTRUCTION OF COLD FLOW UNIT AND DATA COLLECTION

Emphasis on various aspects of design and construction of the unit continued this month. Detailed progress in each area includes the following:

Systems Design

Recognizing that the most critical factor for completing the construction of the unit by May 1 is equipment availability, large effort was devoted to ordering equipment. Progress on equipment procurement is reported in Table I. Where possible, costs are also reported.

Laboratory tests were also conducted to evaluate a flow meter (Micromotion) for measuring recycle slurry flow. Since studies by HRI have shown that up to 12 vol% gas may be contained in the recycle steam, these tests are necessary to establish the capability of this instrument with the presence of gas.

In another bench-scale experiment, an in-house gamma-ray system is used to establish the validity of the gamma-ray technique for measuring differences in catalyst densities for the fluid dynamics studies. A system supplied by Harshaw is being considered. Since it is believed that drift or gain in the electronic system can be a problem, experiments are being performed to validate the use of the Harshaw system for this study.

A computer system was also selected during the month. The computer will be purchased by Amoco. However, peripheral hardware and software costs directly applicable to this study will be paid by this contract.

Although the systems design drawing did not proceed to a great extent, another phase of planning proceeded this month. Table II shows a detailed scheduling of the manpower required for unit construction.

Mechanical Design

Shop construction of the various reactor sections started. The construction of the reactor inlet distributor section (Figure 1) proceeded during the month. Work on the reactor spool piece and differential taps (Figure 2) also started. A design of a sample valve was also developed. The design of this valve is shown in Figure 3. Sample valves located in the spool pieces will be used to obtain a gas-liquid-solid-fines sample. Although obtaining a representative gas composition will not be possible, this sampling system will establish the concentration of solids and fines in the liquid slurry along the reactor.

Field Construction

Construction of the support structure started on December 15. Completion of this phase of work is expected by the middle of January.

Future Plans

During the next month the following are planned:

- 1) Prepare semi-final systems design drawings.
- 2) Complete fabrication of reactor spool pieces and distributor plate.
- 3) Complete steel structure.
- 4) Begin initial piping on the unit.
- 5) Continue pretesting of system components.
- 6) Start shop construction of recycle cup.
- 7) Continue evaluation of γ -ray system to determine holdup in fluidized bed.

TABLE I

EQUIPMENT PROCUREMENT SCHEDULE

<u>Item</u>	<u>Description</u>	<u>Cost</u>	<u>Status</u>
1) Structure	15' x 15' x 30' high. All steel with four platform levels.	Will be paid by Amoco Oil.	Completed by 1/15/78.
2) Vessels	Made of four 5' glass pipe sections connected with spool pieces and flanges. Reactor is made of following parts: --Recycle cup (HRI design) --Bubble cup distributor --Reactor Corning glass and flange --Spool piece and sample valve		Materials ordered. In shop. On order. In shop.
a) Glass Reactor			
b) Feed Tank	100-gallon capacity made of 304 SS. Felker Brothers Manufacturing Company.	\$825	On order.
c) Slurry Preparation Tank	60-gallon capacity made of 304 SS. Felker Brothers.	\$790	On order.
d) Gas-Liquid Separator	60-gallon capacity made of 304 SS. Felker Brothers.	\$715	On order.
e) Gas Saturator	Three stages, multi-stage sparger.	\$1000	In progress.
f) Drums for Handling Materials	55-gallon drums.	\$500	Available in stockroom.
3) Gas Compressor	Piston reciprocating, manufactured by Corken (3.6 SCFM at 15 psig).	\$3623	To be obtained by 1/9/78.
4) Pumps	--March Magnetic Drive (two needed). --Transfer Pump, Lincoln	\$3000 \$70	On order. Available in stockroom.

(Table Continued)

TABLE I
EQUIPMENT PROCUREMENT SCHEDULE
-2-

Item	Description	Cost	Status
5) Process Piping and Valving	--Pipe, tubing, fittings --Valves --Check and relief valves	\$4000 \$4000 \$4000	To be ordered as needed. " To be ordered by 1/15/78.
6) Utilities	Electric power to site 100 psi air Cold water and drain	\$5000 \$1200 \$1500	Work to start by 1/15/78. " "
7) Instrumentation	Total distributive controller Honeywell TDC 2000.	Available by Amoco	On site.
a) Pressure Drop	--Pressure differential (DP) transmitters manufactured by Bourne (8 at \$677 each) --Gould recorder --Two Texas Instruments recorders (\$3570 each) --Pressure regulator --Vutronic DP cells (two)	\$5416 \$7500 \$7140 \$130 \$1300	On order. On order. On order. Available in stockroom. On order.
b) Level Detector and Controller Separator	--Flow control valve --Magnetrol Capacitance probe and relay --Worchester bypass ball valve with actuator	\$375 \$1200 \$250	On order. On order. On order.
c) Level Instrumentation (Feed Tank)	--Vutronic DP cell --Flow control valve	\$650 \$375	On order. On order.
d) Flow Control	--Fresh feed, Nusonic flow transmitter, in-line sonic meter --Recycle, Micromotion 1/2" with digital readout --Honeywell integral orifice --Three control valves --Load cell	\$650 \$3000 \$1000 \$1150 Available by Amoco	On order. Under evaluation. To be ordered. To be ordered.
e) Concentration Analyzer	Nusonic Model 5180	\$5000	Under evaluation.
f) Heat Exchangers	Single pass, 39 ft ² , manufactured by Norman Engineering (two)	\$1000	To be ordered

(Table Continued)

TABLE I

EQUIPMENT PROCUREMENT SCHEDULE

-3-

Item	Description	Cost	Status
g) γ -Ray Scan System	Harshaw detector, amplifier, analyzer, counter, K-ray source.	\$1000	To be ordered.
h) Thermometry	--Multi-point temperature recorder --Temperature indicator	\$2098 \$400	To be ordered. On order.
i) Alarm Station	Monotronics 700 12-point	\$800	To be ordered.
8) Control Cabinets		\$1179	On site.
9) Computerization	--ModComp computer system (single disk)	To be paid by Amoco	To be ordered.
	--ADC system, Midland	\$5526	On order.
	--MCR system (15 inputs)	\$2697	On order.
	--Electronics plotter (includes software driver)	\$4320	On order.
	--Decwriter keyboard typer	\$1850	On order.
	--Hardware assembled in house	\$3900	On order

IAV/ml
1/9/78

TABLE II

H-COAL HYDRODYNAMICS PILOT PLANT AU-77H
MANPOWER DISTRIBUTION AND SCHEDULING

<u>Craftsmen</u>	Tot Man- Weeks	1977		1978					
		Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	June
<u>Shop Construction</u>	30								
Welder	3	1	1	1	-	-	-	-	-
Machinist	15	2	4	6	2	1	-	-	-
Instr/Elec Tech	8	-	1	3	3	1	-	-	-
Pipefitter	4	-	2	2	-	-	-	-	-
<u>Field Construction</u>	112								
Structure ^A	--								
Welder	3	-	-	1	1	1	-	-	-
Pipefitter	44	-	4	6	12	12	10	-	-
Electrician	40	-	6	4	8	10	12	-	-
Sheet Metal	4	-	1	1	1	1	-	-	-
Instr/Elec Tech	20	-	1	1	6	6	6	-	-
Insulator	1	-	-	-	-	-	1	-	-
<u>Design</u>									
Process ^B									
Mechanical ^C	9	3	5	1	-	-	-	-	-
Systems ^D	43	1	6	8	6	6	6	6	4
<u>Construction Guidance/Shakedown</u>									
Process Engr.	0.6	-	-	-	0.2	0.2	0.2	-	-
Mechanical Engr.	3	-	-	1	1	1	-	-	-
Systems Engr.	9	-	-	-	1	4	4	-	-

A. Structure Installation 12/15/77 to 1/15/78.

B. Process Design Finalized.


C. Includes 1 man-week non-pro per month.

D. Includes 50% non-pro per month.

SES/IAV/APVK/sgj

11/8/77

Figure 2
 REACTOR INLET DISTRIBUTOR SECTION




NO.	ITEM	MAT'L
1	1/2" DIA. 20# BLIND FLANGE	304 SS
2	1/2" DIA. 20# BLIND FLANGE	304 SS
3	1/2" DIA. 20# BLIND FLANGE	304 SS
4	1/2" DIA. 20# BLIND FLANGE	304 SS
5	1/2" DIA. 20# BLIND FLANGE	304 SS
6	1/2" DIA. 20# BLIND FLANGE	304 SS
7	1/2" DIA. 20# BLIND FLANGE	304 SS
8	1/2" DIA. 20# BLIND FLANGE	304 SS
9	1/2" DIA. 20# BLIND FLANGE	304 SS
10	1/2" DIA. 20# BLIND FLANGE	304 SS
11	1/2" DIA. 20# BLIND FLANGE	304 SS
12	1/2" DIA. 20# BLIND FLANGE	304 SS
13	1/2" DIA. 20# BLIND FLANGE	304 SS
14	1/2" DIA. 20# BLIND FLANGE	304 SS
15	1/2" DIA. 20# BLIND FLANGE	304 SS
16	1/2" DIA. 20# BLIND FLANGE	304 SS
17	1/2" DIA. 20# BLIND FLANGE	304 SS
18	1/2" DIA. 20# BLIND FLANGE	304 SS

AMOCO RESEARCH CENTER
 REACTOR INLET DISTRIBUTOR SECTION
 D-77512


CONSTRUCTION

REACTOR SPOOL PILE I DIFFERENTIAL PRESSURE TAP DETAILS



AMOCO RESEARCH CENTER	
REACTOR SPOOL PILE DIFFERENTIAL PRESSURE TAP DETAILS	
UNIT & DATE	REV. NO.
DATE	BY
APPROVED	DATE
DESIGNED	DATE
DRAWN	DATE
D-77522	

Figure 3
Reactor Sample Valve



			D-77511		REACTOR SPOOL PIECE		D-77511		REACTOR SPOOL PIECE		D-77511		REACTOR SPOOL PIECE	
NO.	DATE	BY	REVISED	DWG. NO.	DESCRIPTION	DESIGNER	CHECKER	DATE	BY	NO.	DATE	BY	NO.	DATE

AMCCO RESEARCH CENTER
BAPERVILLE, ILLINOIS

REACTOR SAMPLE VALVE

UNITED STATES ATOMIC ENERGY COMMISSION
DRAWING NO. DATE 12/12/57
APPROVED: DATE
D-77524

SATISFACTION GUARANTEED

NTIS strives to provide quality products, reliable service, and fast delivery. Please contact us for a replacement within 30 days if the item you receive is defective or if we have made an error in filling your order.

▲ **E-mail: info@ntis.gov**

▲ **Phone: 1-888-584-8332 or (703)605-6050**

Reproduced by NTIS

National Technical Information Service
Springfield, VA 22161

This report was printed specifically for your order from nearly 3 million titles available in our collection.

For economy and efficiency, NTIS does not maintain stock of its vast collection of technical reports. Rather, most documents are custom reproduced for each order. Documents that are not in electronic format are reproduced from master archival copies and are the best possible reproductions available.

Occasionally, older master materials may reproduce portions of documents that are not fully legible. If you have questions concerning this document or any order you have placed with NTIS, please call our Customer Service Department at (703) 605-6050.

About NTIS

NTIS collects scientific, technical, engineering, and related business information – then organizes, maintains, and disseminates that information in a variety of formats – including electronic download, online access, CD-ROM, magnetic tape, diskette, multimedia, microfiche and paper.

The NTIS collection of nearly 3 million titles includes reports describing research conducted or sponsored by federal agencies and their contractors; statistical and business information; U.S. military publications; multimedia training products; computer software and electronic databases developed by federal agencies; and technical reports prepared by research organizations worldwide.

For more information about NTIS, visit our Web site at <http://www.ntis.gov>.

NTIS

**Ensuring Permanent, Easy Access to
U.S. Government Information Assets**



U.S. DEPARTMENT OF COMMERCE
Technology Administration
National Technical Information Service
Springfield, VA 22161 (703) 605-6000
