

2744 - 30/5.05 - 65

LOG SHEET FOR
FINE SULPHUR PURIFIER.

Monat: Juni 1944

Gruppe: 1

Datum	Gas- menge m ³	Schaltung	Schwefel			Schwefel-Aufnahme				Bemerkungen		
			vorher g/100 m ³	mitte g/100 m ³	nach g/100 m ³	1. Turm		2. Turm				
						g/100 m ³	kg	g/100 m ³	kg			
1.	3230 m ³	b-a	11.41	4.02	0.70	7.39	23.870	3.32	10.724	1866.052	134.946	125.222
2.	2850 m ³		9.58	4.38	0.75	5.25	14.828	3.63	10.346	1880.872	145.292	
3.	2720 m ³		13.06	5.15	0.70	7.91	21.515	4.45	12.104	1902.387	157.396	
4.	2950 m ³	a-b	14.43	4.38	0.77	10.13	29.884	3.53	10.414	1932.271	167.810	
5.	3240 m ³		11.36	3.58	0.85	7.78	25.207	2.78	9.007	1957.478	176.817	
6.	3260 m ³		11.92	4.89	0.91	7.53	22.918	3.98	12.975	1980.396	189.792	
7.	3290 m ³		11.98	4.24	1.32	7.66	25.207	2.92	9.607	2005.597	199.399	
8.	3380 m ³		12.98	4.08	0.98	8.98	29.375	3.18	10.238	2034.962	209.629	
9.	3270 m ³		12.32	4.78	1.23	7.54	24.656	3.55	11.609	2059.623	221.238	
10.	3230 m ³		11.89	4.56	1.07	7.83	25.291	2.99	9.658	2084.914	230.896	
11.	3440 m ³		9.51	3.88	0.63	5.63	19.367	3.25	11.188	2104.281	242.076	
12.	3360 m ³		11.96	3.60	0.74	8.56	28.762	2.66	8.938	2133.543	251.014	
13.	3380 m ³		12.99	4.19	1.02	8.88	29.048	3.17	12.461	2162.083	261.475	
14.	4150 m ³		12.68	3.47	1.07	9.13	37.898	2.48	9.968	2199.973	271.435	
15.	3890 m ³		10.86	4.46	1.05	6.40	24.896	3.41	13.265	2224.869	286.700	
16.	3510 m ³		11.88	5.08	1.25	6.88	23.868	3.88	13.619	2248.737	298.319	
17.	3170 m ³		12.78	5.65	0.64	7.13	22.602	5.01	15.852	2271.339	314.281	
18.	3260 m ³		13.92	5.23	0.98	8.74	28.218	4.33	14.029	2299.657	328.230	
19.	3130 m ³		12.69	5.43	1.05	7.26	22.724	4.35	13.709	2322.381	341.939	
20.	3050 m ³		14.75	12.83	1.07	2.72	8.296	10.96	33.428	2330.677	375.367	
21.	2890 m ³		12.84	5.87	1.21	6.97	25.143	4.66	13.467	2350.820	388.834	
22.	260 m ³		13.57	Außen Betrieb								
23.	1											
24.												
25.	1230 m ³		11.77				10.808		7.008	2368.828	395.834	
26.	2420 m ³						1.968		1.408	2362.788	397.234	
27.	1110 m ³		50.99	2.95	0.52	18.04	53.324	2.43	2.682	2416.104	399.981	
28.	1160 m ³		10.99	1.71	0.63	9.28	10.765	1.88	1.253	2426.869	401.184	
29.	1780 m ³		11.13	1.93	0.84	9.28	15.640	1.09	1.853	2442.509	403.037	
30.	214 m ³		11.88	1.58	1.32	9.42	28.159	0.26	0.556	2462.665	403.593	

Gesamtaufnahme

Gesamtaufnahme in %

Betriebszeit

22

Feine Reinigung

Monat: Juni 1944

Gruppe: 5

Datum	Gasmenge m³	Schaltung	Schwefel			Schwefel-Aufnahme				Bemerkungen	
			vorher g/100 m³	mitte g/100 m³	nach g/100 m³	1. Turm		2. Turm		1.	2.
						g/100 m³	kg	g/100 m³	kg		
1.	356000	a-b	10,10	5,10	0,69	5,00	17,830	4,41	15,200	2421,250	162,022
2.	365000		10,89	4,31	0,54	6,58	24,017	3,77	13,761	2445,273	176,383
3.	367000		12,63	4,53	0,44	8,10	29,727	4,09	15,010	2475,000	191,393
4.	375000		11,92	5,52	0,58	6,40	24,000	4,94	18,525	2499,000	209,918
5.	372000		10,41	5,03	0,51	5,38	20,014	4,52	16,814	2519,014	226,732
6.	375000		11,02	5,40	0,67	5,62	21,075	4,73	17,738	2540,089	244,470
7.	382000		10,45	4,98	0,71	5,47	20,895	4,27	16,311	2560,984	260,781
8.	374000		9,67	5,12	0,51	4,55	17,017	4,61	17,241	2578,011	278,022
9.	365000		10,28	5,38	0,67	4,98	17,885	4,71	17,192	2595,886	295,214
10.	411000		12,18	3,81	0,61	8,37	34,401	3,28	13,152	2638,287	308,366
11.	408000		8,58	3,71	0,61	4,87	19,480	3,18	12,400	2649,767	320,760
12.	393000		20,65	3,88	0,44	16,77	65,906	3,44	13,519	2715,673	334,285
13.	369000		10,36	4,69	0,72	5,67	21,922	3,92	14,465	2736,595	348,758
14.	366000		9,42	5,69	0,78	3,73	13,652	4,91	17,971	2751,247	366,721
15.	379000		9,99	5,13	0,38	4,86	18,419	4,75	18,003	2768,666	384,726
16.	371000		9,53	4,92	0,35	4,61	17,103	4,52	16,955	2785,769	411,679
17.	365000		13,838	5,33	1,44	8,50	30,605	3,89	14,004	2816,369	415,683
18.	418000		11,71	4,99	1,70	6,72	28,595	3,29	13,752	2844,459	429,435
19.	439000		9,16	4,64	0,44	4,52	19,843	4,24	18,614	2864,802	448,849
20.	416000		12,85	5,04	0,39	7,81	32,333	4,65	19,254	2896,635	467,380
21.	384000		10,71	5,35	0,41	5,36	20,582	4,94	18,970	2917,217	486,278
22.	364000		11,10	4,04	0,35	7,06	25,698	3,69	13,432	2942,915	499,702
23.	378000		12,71	6,18	0,46	6,53	24,422	5,72	21,393	2967,337	521,095
24.	381000		13,37	6,23	0,43	7,04	26,822	5,80	22,098	2994,159	543,193
25.	376000		11,89	5,72	0,56	6,17	23,199	5,16	19,402	3017,358	562,595
26.	378000		12,01	5,49	0,38	6,52	24,646	5,11	19,316	3042,894	581,911
27.	378000		13,35	6,07	0,54	7,28	27,518	5,53	20,903	3069,522	602,814
28.	375000		9,04	2,83	0,64	6,21	23,288	2,19	8,213	3092,810	611,027
29.	375000		10,09	4,48	0,71	5,61	21,038	3,77	14,138	3113,888	625,165
30.	361000		11,10	6,74	0,67	4,36	15,740	6,07	21,913	3129,588	647,078
31.	368000		11,53	5,94	0,62	5,59	20,571	5,32	19,578	3150,159	666,656

Gesamtaufnahme

Gesamtaufnahme in %

Betriebszeit